

EPA's New Accountability Measure for TMDLs and TMDL Alternatives

Why now?

Most states have completed their TMDL lawsuit/settlement agreement requirements. EPA is accountable to OMB and Congress to show that the Clean Water Act is being implemented. States are willing to be accountable but need some flexibility. No one liked the old pace measure (certain number of TMDLs produced in a specific amount of time). States and EPA worked on this together.

What is it?

States will designate priority areas in which they will work to produce TMDLs and/or TMDL alternatives. Although EPA will ask for progress updates annually, the grand assessment of accomplishments will occur in 2022. The goal is to have "plans in place" for all priority waters by 2022.

EPA will assess progress using two measures:

WQ 27 – tracks "plans in place" to address the long-term priorities of states.

WQ 28 – tracks "plans in place" and progress towards "plans in place" within and outside of priorities.

Two things to note about the measures are that they overlap and that they are only designed to measure plans, not implementation. The TMDL alternatives that EPA has in mind include placement into Category 4b and placement into some other categories that Washington doesn't use, such as 5m (which some states use for mercury listings) and 5alt (which we may be able to use for our STI projects when the workplan is completed and approved but implementation has not proceeded far enough to result in placement into Category 4b).

What do states have to do?

States must designate their priority areas and describe what work has already been done in those areas to establish a baseline from which EPA will measure future accomplishments.

As part of the TMDL workload assessment that we do each time a new Water Quality Assessment is issued, the regions have also proposed the projects they expect to complete by 2022. In general, these are projects that are already underway, since 2022 is not that far off, and any projects not started at this time have less chance of being completed by then. We have assumed that these projects define our priority areas at the present time.

PMT should discuss the list of projects and decide whether they agree that these define our priority areas for the EPA accountability measures.

Proposed priorities

Region	Project name	Parameter	# Beans	Start date	Completion date	Progress to date
SWRO	Deschutes River Multiparameter TMDL	bacteria, pH, DO, temp, fine sediment	73	2003	2016 EPA should enter the date	TMDL drafted, public comment period ended, responding to comments and finalizing to submit to EPA Ecology completed the TMDL and submitted to EPA for approval in 2015
	Lower white River pH TMDL	pH	3	1990	2017 EPA and Ecology should jointly propose a date	Data collected, modeling in progress
	Cranberry, Johns, and Mill Creeks temperature TMDL	temperature	14	2008	2017	Modeling done, writing draft for public comment
	Burnt Bridge Creek Watershed Multiparameter TMDL	bacteria, pH, temperature, DO	20	2008	2018	Data collected, modeling on hold—waiting for new EAP staff resumes after EF Lewis project is completed.
	East Fork Lewis River Watershed Multiparameter TMDL	temperature, bacteria	34	2005	2019	Data collected (with follow-up bacteria sampling),

Commented [KA(1)]: The three-party work group drafting the TMDL (EPA, Ecology, and the Muckleshoot Indian Tribe) has been unable to make timely progress on this TMDL. Ecology and EPA will need to coordinate their efforts to meet any deadline.

Commented [KA(2)]: Ecology continues to pursue this project as a lower priority. Given our focus on nonpoint implementation, preparation of this plan has slipped on the schedule.

Commented [KA(3)]: This project is now a TMDL Alternative

Commented [KA(4)]: This project is now a TMDL Alternative

Region	Project name	Parameter	# Beans	Start date	Completion date	Progress to date
						report writing in progress. modeling on hold—waiting for new EAP staff
	Lacamas Creek Watershed Multiparameter TMDL	temperature, DO, bacteria, pH	31	2019	2020	Data collected, modeling not started yet
	Weaver Creek	bacteria	1	2016	2019	Planning to do an implementation project

Commented [KA(5)]: Lacamas Creek is still in the queue, but is behind at least two other projects. Given slips in schedules, we can no longer be assured of completing this project by the WQ 27 schedule.

Commented [KA(6)]: The Weaver Creek project is a focused implementation effort, and is a component of the Skokomish bacteria TMDL. As a stand-alone effort, it does not meet all of EPA's elements of an "alternative restoration approach". It is an important piece of protection shellfish harvesting and implementing a TMDL, but is not a good fit for this exercise.

Region	Project name	Parameter	# Beans	Start date	Completion date	Progress to date
NWRO	Padilla Bay Fecal Coliform TMDL	bacteria	9	2015	2017 2019	Just starting, have contacted stakeholders Field work completed, EAP doing data QA, modeling, drafting tech rpt
	Sammamish River Temperature TMDL/DO TMDL	temperature, DO	10	2015	202018	Collecting data Awaiting modeler & info on nat. cond. changes. Current completion date assumes 1.5 years to complete modeling and groundwater analysis with FY 19 start date.
	Soos Creek Temperature, DO, Aquatic Habitat TMDL	temperature, DO, biological indicators	19	2014	202216	Data collected, developing model QAPP revision by winter 2017, adding HSPF modeling for pilot bioassessment work.
	Green-Duwamish Toxics Loading Assessment	multiple toxic pollutants	350	?	?	Data collected, developing model Modeler hired fall 2017. Need to work with EPA to determine if this should stay in WQ27.
	Newaukum Creek Fecal Coliform TMDL	bacteria	7	2015	2016	TMDL drafted but needs

Formatted: Highlight

						technical revisions
	Soos Creek Fecal Coliform TMDL	bacteria	12	2015	2016	Data collected but is getting old.
	French/Pilchuck Temperature and DO TMDL	temperature, DO	37?	2016	2019	Data collected. Draft technical report 7/2017, correcting Tetra Tech errors fall 2017, anticipate advisory committee will start in 2018.
	French Creek Temperature and DO TMDL	Temp/DO	?		2020	Data collected, modeling starts fall 2017. In extended project planning fall 2017 due to natural conditions. Anticipate completing a TMDL at this time, but TMDL alternative is possible.
	Lake Loma STI	phosphorus	1	2014	2015	Being implemented, STI workplan in progress.
	Minter Creek Fecal Coliform STI	bacteria	4	2016	2017	Planning
	Big Beef Temperature/DO TMDL	temperature, DO	5	2017	2019	Planning
	Tahuya River Temperature/DO TMDL	temperature, DO	4	2018	2020	Planning
	Lower Skagit pH/DO TMDL	pH, DO	24	2020	2022	Planning

Commented [BH(7)]: Remove from list due to lack of resources to properly complete the work before anticipated change in recreational criteria.

Commented [BH(8)]: Remove from list due to lack of resources to properly complete the work before anticipated change in recreational criteria.

Formatted: Highlight

Commented [BH(9)]: Inadequate resources to complete.

Commented [BH(10)]:

Region	Project name	Parameter	# Beans	Start date	Completion date	Progress to date	
NWRO	South Whidbey Island Fecal Coliform/DO/pH TMDL	bacteria, DO, pH	24	2018	2021	Planning	Commented [BH(11): Inadequate resources to complete. Investigating local effort to complete through 4B process. Also need to verify accuracy of many of the Category 5 listings.
	Quilceda/Allen DO/pH TMDL	DO, pH	9	2019	2022	Planning	Commented [BH(12): Inadequate resources to complete. Stakeholder support not documented.
	Juanita Creek Fecal Coliform TMDL	bacteria	11	2016	2018	Planning	Commented [BH(13): Inadequate resources to complete.
	South Lake Sammamish Tributaries Fecal Coliform TMDL	bacteria	4	2018	2020	Planning	Commented [BH(14): Inadequate resources to complete.
	Sammamish River and Tributaries Fecal Coliform TMDL	bacteria	19	2020	2022	Planning	Commented [BH(15): Inadequate resources to complete.
	Lake Ketchum STI	phosphorus	1	2016	2017	Planning	Commented [BH(16): Inadequate resources to complete. Implementation already under way by Snohomish County.
	Scriber Lake STI	phosphorus	1	2017	2018	Planning	Commented [BH(17): Inadequate resources to complete.
	Sunday Lake STI	phosphorus	1	2019	2020	Planning	Commented [BH(18): Inadequate resources to complete.
	Lake Union STI	phosphorus	1	2020	2022	Planning	Commented [BH(19): Inadequate resources to complete.

Region	Project name	Parameter	# Beans	Start date	Completion date	Progress to date
ERO	Spokane River Regional Toxics Task Force	PCB; 2,3,7,8-TCDD; 2,3,7,8-TCDD TEQ	24	2012	2027	Task force identifying sources, fate, and transport of PCBs; performing data collection; implementing PCB removal and source control BMPs
	Little Spokane River DO/pH TMDL	DO, pH, temperature	35	2012	2017 2018	Model built, doing additional data collection
	South Fork Palouse Multi-parameter TMDL	temperature, DO, pH	34	2006	2018 2020	Data collected, model run, may need UAA
	Hangman Creek DO/pH TMDL	DO, pH, temperature	21	2015 2017	2020	Data gathered, model has been run, policy issues related to intermittent streams delaying project
	Pataha Creek TMDL	bacteria, DO, pH	15	2017	2022	Planning
	Pend Oreille River	temperature	24	2004	2018	Waiting for EPA approval

Formatted: Highlight

Commented [BH(20)]: Comment from Dave Knight: 2016? It isn't currently a TMDL. EAP and WQ re-scoped the project b/c it was too big. We settled on 3 individual projects that may someday be a part of a TMDL. How should we record this development for WQ 27? Take it off the list?

Commented [BH(21)]: Comment from Dave Knight: Was not staffed in last year's planning process. If we re-propose this year, it would not start until 2018 (simple) or 2109 (complex).

Formatted: Highlight

Region	Project name	Parameter	# Beans	Start date	Completion date	Progress to date
CRO	Mid Yakima Basin Temperature TMDL	temperature	25	?	2016	TMDL drafted for public review
	Upper Yakima Tributaries Temperature TMDL	temperature	32	2013	2016 Approved by EPA, December 2016	Data collected, found some monitoring issues, also water right and fish passage issues, TMDL being drafted
	Tieton and Lower Naches Temperature TMDL	temperature	12	?	2018	Monitoring just started
	Wide Hollow Creek Multi-parameter Temperature TMDL	temperature	3	?	2020	Monitoring complete, social/political issues, may need UAA
	Wide Hollow Creek DO/pH	DO, pH	4	?	2020	Monitoring complete, social/political issues, may need UAA
	Cowiche Creek DO/pH TMDL	DO, pH	5	2018	2020	Re-modeling using different shade model
	Lower Yakima Basin Temperature TMDL	temperature	8	2014	2022	Planning. Existing data being collected and reviewed For model.

Commented [PMF(22)]: This project was for tributaries and was broken apart and became separate water cleanup projects for Wide Hollow, Moxee drain.

Commented [PMF(23)]: Project set aside at this time due to the lack of available resources and staff time. Monitoring will be captured in a technical report

Commented [PMF(24)]: Awaiting technical report completion. This is now a multiparameter TMDL

Commented [PMF(25)]: This project has been combined with the temperature TMDL. There will likely be a need for recognizing natural conditions

Commented [PMF(26)]: Insufficient resources available to begin this TMDL

Region	Project name	Parameter	# Beas	Start date	Completion date	Progress to date
CRO	Lower Yakima Basin DO/pH TMDL	DO, pH	40	?	2022	Planning
	Okanogan River Basin pH TMDL	pH	20	?	2019	Reviewing data that resulted in original listings
	Moxee Drain Temperature STI	temperature	11	?	2016	Working with irrigators to implement BMPs, no workplan
	Myron Lake Ammonia Verification Study	ammonia	1	?	2016	Resampling to verify impairment
	Swale Creek Temperature	temperature	3	?	2016	May be a natural condition
	Rock Creek Temperature and DO	Temperature, DO	7	?	2016	BMPs implemented, may be a natural condition

Commented [PMF(27)]: This project for lower Yakima River tributaries will not proceed at this time, lack of available resources and staff time

Commented [PMF(28)]: 2016 report on pH listings show a TMDL should be a low priority

Commented [PMF(29)]: This project is a non-TMDL project and is continuing to develop

Commented [PMF(30)]: This project is a non-TMDL project and is continuing to develop

Commented [PMF(31)]: Rock and Swale Creeks have been lowered in priority in the region, and pulled from active projects

Commented [PMF(32)]: Rock and Swale Creeks have been lowered in priority in the region, and pulled from active projects

Region	Project name	Parameter	# Beans	Start date	Completion date	Progress to date
BFO	South Fork Nooksack Temperature TMDL	temperature	22	2012	2018 6	Modeling complete, TMDL being drafted, natural conditions issue
	Drayton Harbor Bacteria TMDL	bacteria	17	2008	Dec. 2018 7	Data collected, modeling finished, may need to re-analyze new data
	Whatcom Creek Fecal Coliform TMDL	bacteria	8	2001	2019 7	Data collected, Bellingham implementing
	Squalicum Creek Pilot TMDL	bacteria	6	2012	2023 16	Model being designed