



SEMS DocID

2330140

441010
(Rec)

POLREP #26
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1200 HOURS SATURDAY, APRIL 1, 1995)

- A. OSC GUARNI CONTINUES TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 1
TAT - 2
USCG - 2
ERCS -13

- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).

D. ESTIMATED COSTS:

COSTS TO DATE

	<u>04/01/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 15,580	\$ 27,500
EPA INDIRECT	\$ 24,448	\$ 40,000
ERCS	\$ 264,410	\$1,350,000
TAT	\$ 38,064	\$ 65,000
USCG	\$ 32,407	\$ 67,500
UNALLOCATED		\$ 405,000

TOTAL	\$ 374,909	\$1,955,000

- E. DUE TO A CHANGE IN THE USCG ON-SITE POLICY, THE OSC DETERMINED THAT THEY WERE NO LONGER NECESSARY. OSC DEMOED USCG AS OF 03/31/95.

II. ACTIONS TAKEN

- A. BULKING OPERATIONS CONTINUED. TO DATE, 42 DRUMS OF FLAMMABLE LIQUIDS AND 11 DRUMS OF FLAMMABLE SOLIDS HAVE BEEN GENERATED. CONTINUOUS AIR MONITORING DURING BULKING OPERATIONS WAS CONDUCTED BY TAT.
- B. ERCS UTILIZED A MERCURY VACUUM TO CLEAN LAB AREA; AIR MONITORING CONDUCTED BY TAT DURING THE OPERATION REVEALED NO READINGS ABOVE THE TWA/TLV FOR MERCURY.
- C. ERCS GROUPED/HAZ-CATTED APPROXIMATELY 780 SMALL CONTAINERS INTO APPROPRIATE WASTE STREAMS FOR BULKING.
- D. AIR MONITORING ACTIVITIES FOR MERCURY VAPOR CONTINUED TODAY AT 20 DESIGNATED AIR MONITORING STATIONS THROUGHOUT THE MAIN BUILDING. NO DETECTABLE LEVELS OF MERCURY WERE

ORIGINALS
(Red)

OBSERVED.

- E. ERCS CHEMIST IDENTIFIED TWO SMALL CONTAINERS OF NITROCELLULOSE DURING HAZ-CAT OPERATIONS; MATERIAL TO BE BULKED WITH 55-GALLON DRUM OF NITROCELLULOSE CURRENTLY STAGED IN SUB-BASEMENT.

III. FUTURE ACTIONS

- A. ERCS TO CONTINUE BULKING OPERATIONS, HAZ-CAT OPERATIONS, AND SMALL CONTAINER WASTE STREAM GROUPING. TAT TO CONDUCT CONTINUOUS AIR MONITORING IN THE HOT ZONE. AIR MONITORING FOR MERCURY VAPOR TO CONTINUE DAILY.
- B. ERCS TO INVENTORY, SAMPLE, SEGREGATE, AND STAGE DRUMS/CONTAINERS FOR FUTURE DISPOSAL; IN ADDITION, TANKS, VATS, AND PROCESS LINES TO BE ADDRESSED.
- C. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- D. TANK ANALYTICAL RESULTS DUE WEEK OF APRIL 9, 1995.
- E. SOIL ANALYTICAL RESULTS DUE WEEK OF APRIL 9, 1995.
- F. OSC TO CONTINUE COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA