


POLREP #44
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213



SEMS DocID 2330158

ORIGINAL
(Red)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS TUESDAY, MAY 9, 1995)

- A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 1
TAT - 3
ERCS -12
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS: COSTS TO DATE

	<u>05/09/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 28,554	\$ 63,500
EPA INDIRECT	\$ 45,408	\$ 76,000
ERCS	\$ 543,112	\$1,350,000
TAT	\$ 88,191	\$ 101,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 330,000

TOTAL	\$ 738,455	\$1,955,000

II. ACTIONS TAKEN

- A. ERCS CONTINUED TANK CUTTING/CLEANING OPERATIONS IN THE BACK ROOM OF THE BASEMENT; CONTINUOUS AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT.
- B. ERCS CONTINUED DISCONNECTING AND DRAINING LINES IN THE MAIN PROCESS BUILDING; PERSONNEL ADDRESSED LINES ON THE FIRST FLOOR AND THE BASEMENT, AND HAVE BEGUN IN THE SUB-BASEMENT.
- C. ERCS CHEMIST CONTINUED UPDATING DRUM LOGS AND WASTE STREAMING THE TANK/VAT SAMPLES FOR FUTURE DISPOSAL.
- D. ERCS GATHERED PIGMENT BAGS FROM THE SECOND FLOOR AND STAGED THEM IN THE SUB-BASEMENT FOR FUTURE DISPOSAL.
- E. ERCS PERSONNEL PREPARED FOR PUMPING/TRANSFERRING OF UST CONTENTS; TANKER TRUCKS DUE ONSITE TO TRANSPORT AND DISPOSE OF MATERIALS, INCLUDING WATER FROM TANK

ORIGINAL
(Red)

FARM CONTAINMENT AREA.

- F. OSC GUARNI RECEIVED A RETURN CALL FROM PATRICIA HOULE, ATTORNEY FOR FULLER-O'BRIEN PAINTS. HE SUPPLIED HER WITH A LIST OF PIGMENTS PRESENT ONSITE WHICH SHE WILL PASS ALONG TO APPROPRIATE PERSONNEL FOR POSSIBLE USAGE IN THEIR OPERATIONS. OSC GUARNI ALSO REQUESTED MS. HOULE TO ASK ABOUT OTHER LOCAL PAINT MANUFACTURERS WHO MIGHT BE INTERESTED IN THE PRODUCT IF FULLER-O'BRIEN OFFICIALS WERE NOT. MS. HOULE SAID SHE WOULD RELAY THE INFORMATION AND PHONE THE OSC WITH AN ANSWER WITHIN A COUPLE OF DAYS.

III. FUTURE ACTIONS

- A. TAT TO CONTINUE CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS. DAILY WORK ZONE AREA MONITORING FOR MERCURY VAPOR TO CONTINUE.
- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDINGS; TANKS WILL BE INERTED WITH LIQUID NITROGEN PRIOR TO BEING CUT.
- C. ERCS TO CONTINUE ADDRESSING PROCESS LINES INSIDE BUILDINGS.
- D. TRANSPORTATION AND DISPOSAL OF UNDERGROUND STORAGE TANK CONTENTS TO BEGIN.
- E. TRANSPORTATION AND DISPOSAL OF LABPACK ITEMS TO BE CONDUCTED BY CHEM-ANALYTICS REPRESENTATIVES.
- F. RM TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL ARRANGEMENTS.
- G. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA