

POLREP #55
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213



SEMS DocID

2330169

ORIGINAL
(Red)

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS THURSDAY, JUNE 1, 1995)

- A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL RESPONSE OPERATIONS.
- B. PERSONNEL ON-SCENE: EPA - 1
TAT - 2
ERCS -13
- C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL NON-WORKING HOURS (WORK SHIFT: 0600-1830).
- D. ESTIMATED COSTS: COSTS TO DATE

	<u>06/01/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 35,730	\$ 83,500
EPA INDIRECT	\$ 56,448	\$ 96,000
ERCS	\$ 784,631	\$1,350,000
TAT	\$ 113,034	\$ 130,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 261,000

TOTAL	\$1,023,033	\$1,955,000

II. ACTIONS TAKEN

- A. ERCS CONTINUED TANK CLEANING OPERATIONS ON THE SECOND FLOOR OF THE MAIN BUILDING.
- B. ABOVE-GROUND STORAGE TANK (AST) T-141 EMPTIED, CUT, CRUSHED AND THEN STAGED IN THE SUB-BASEMENT. AIR MONITORING OF TANK CONDITIONS WAS CONDUCTED BY TAT PRIOR TO AND DURING CUTTING OPERATIONS.
- C. ERCS RM AND CHEMIST CONTINUED TO COORDINATE TRANSPORTATION AND DISPOSAL ARRANGEMENTS.

III. FUTURE ACTIONS

- A. TAT TO CONDUCT CONTINUOUS AIR MONITORING DURING HOT ZONE OPERATIONS.
- B. ERCS TO CONTINUE TANK CUTTING/CLEANING OPERATIONS INSIDE BUILDING.

ORIGINAL
(Red)

- C. RM AND CHEMIST TO CONTINUE COORDINATING TRANSPORTATION AND DISPOSAL OF ON-SITE WASTES.
- D. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.
- E. ERCS TO CONTINUE TO REMOVE AND DISMANTLE ABOVE GROUND STORAGE TANKS FROM TANK FARM AREA; SEDIMENTS FROM THE CONTAINMENT AREA WILL BE EXCAVATED AND STAGED IN A SLUDGE BOX FOR FUTURE DISPOSAL.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA