



SEMS DocID

2330175

ORIGINAL
(Red)

POLREP #61
AINSWORTH SITE
3200 E. BIDDLE STREET
BALTIMORE, MARYLAND 21213

ATTN: GREGG CRYSTALL AND JOHN RILEY

I. SITUATION: (AS OF 1830 HOURS THURSDAY, JUNE 15, TO
INCLUDE WEDNESDAY, JUNE 14)

A. OSC GUARNI ON-SITE TO COORDINATE REMOVAL
OPERATIONS.

B. PERSONNEL ON-SCENE:	<u>6/12/95</u>	<u>6/13/95</u>
	EPA - 2	EPA - 2
	TAT - 2	TAT - 2
	ERCS -13	ERCS -13
		BCPD - 5

C. ERCS CONTINUE TO PROVIDE SITE SECURITY DURING ALL
NON-WORKING HOURS (WORK SHIFT: 0600-1830).

D. WEATHER CONDITIONS: TEMPERATURES IN THE MID 80'S,
SUNNY AND MILD.

E. MEDICAL MONITORING FOR BLOOD PRESSURE, PULSE, BODY
TEMPERATURE, AND BODY WEIGHT CONDUCTED BEFORE AND
AFTER ALL HOT ZONE OPERATIONS.

F. ESTIMATED COSTS: COSTS TO DATE

	<u>06/15/95</u>	<u>CEILING</u>
EPA DIRECT	\$ 39,033	\$ 83,500
EPA INDIRECT	\$ 61,952	\$ 96,000
ERCS	\$ 875,494	\$1,350,000
TAT	\$ 126,294	\$ 155,000
USCG	\$ 33,190	\$ 34,500
UNALLOCATED		\$ 236,000

TOTAL	\$1,135,963	\$1,955,000

G. FAS McDONALD ON-SITE.

H. BALTIMORE CITY POLICE DEPARTMENT (BCPD) ON-SITE
06/14/95 TO INVESTIGATE OVERNIGHT BREAK-IN OF ERCS
TRAILER.

II. ACTIONS TAKEN

A. ERCS COMPLETED TANK CLEANING OPERATIONS IN THE SUB-
BASEMENT AREA OF THE MAIN BUILDING.

B. ERCS CONTINUED THE CLEAN-UP OF THE SUB-BASEMENT AND

ORIGINAL
(Red)

LACQUER BUILDING BASEMENT FROM TANK CLEANING OPERATIONS.

- C. ERCS CHEMIST BEGAN PREPPING OVERPACKED DRUMS FROM BULKING, CONSOLIDATION, AND TANK CLEANING OPERATIONS FOR FUTURE DISPOSAL.
- D. ERCS BEGAN DECON PROCEDURES FOR SITE EQUIPMENT.
- E. ERCS BEGAN THE LOADING OF PPE AND PIGMENT INTO A ROLL-OFF FOR FUTURE DISPOSAL. TAT PROVIDED CONTINUOUS AIR MONITORING FOR OFF-SITE MIGRATION OF PARTICULATES DURING ALL PPE AND PIGMENT LOADING OPERATIONS; NO OFF-SITE MIGRATION OF PARTICULATES WAS DETECTED.
- F. RCRA EMPTY DRUMS AND SMALL CONTAINERS SHIPPED OFF-SITE FOR DISPOSAL 06/15/95.

III. FUTURE ACTIONS

- A. ERCS TO CONTINUE CLEAN-UP FROM TANK CLEANING OPERATIONS IN THE SUB-BASEMENT AND BASEMENT OF THE LACQUER BUILDING.
- B. ERCS TO CONTINUE TO DECON EQUIPMENT AND TOOLS.
- C. ERCS TO HEPA-VAC SUB-BASEMENT AND DRUM STAGING ROOM.
- D. OVERPACKED DRUMS FROM CONSOLIDATION AND BULKING OPERATIONS, PPE, AND PIGMENTS TO BE TRANSPORTED OFF-SITE FOR DISPOSAL.
- E. OSC TO CONTINUE TO COORDINATE ACTIVITIES WITH LOCAL, STATE, AND FEDERAL AGENCIES.

ROBERT GUARNI, OSC
U.S. EPA REGION III
PHILADELPHIA, PA