



263992

I. HEADING

Date: May 07, 1992

From: Steven L. Renninger, OSC, USEPA, Reg. V, EERB, RS-1,
Westlake, Ohio EMAIL.....(EPA9577)

To:

- R. Bowden, USEPA, EERB, Chicago, IL.....(EPA9538)
- R. Powers, USEPA, EERB, RS-1, Grosse Ile, MI....(EPA9577)
- M. O'Mara-ATTN: C.Graszer, USEPA, ESS.....(BY FAX)
- A. Warren, USEPA, ORC, Chicago, IL.....(BY FAX)
- M. McCue, USEPA, OPA, Chicago, IL.....(BY FAX)
- T. Johnson, OSWER, Washington, D.C.....(BY FAX)
- K. Schultz/D. Osterfeld, OEPA, EERD, Colmbs, OH..(BY FAX)
- K. Auker, OEPA, NEDO, Twinsburg, OH.....(BY FAX)
- R. Beals, OEPA, DERR Unit Super., NEDO, Twnsbrg, OH... (BY FAX)
- B. Adams, Medina County LEPC, Medina, OH.....(BY FAX)
- U.S. Coast Guard; District 9, Cleveland, OH.....(BY FAX)
- U.S. Fish and Wildlife Services/Ohio.....(BY FAX)
- F. Meinke, U.S. Dept. of HUD, Cleveland, OH.....(BY FAX)

Subject: Pollution Report for the Removal Action at
Bohaty Drum Site, Medina, Medina County, Ohio

POLREP NO. 8 (FINAL)

II. BACKGROUND:

Site No:	PN
Delivery Order No:	7460-05-212
Response Authority:	CERCLA
CERCLA Incident Category:	Site
NPL Status:	None
Start Date:	1-15-92

III. RESPONSE INFORMATION:

A. Situation

- o Bohaty Drum site is a 150 acre, privately owned parcel of largely undeveloped land. Approximately 1000 drums consisting of lab-pack chemicals, PCBs, corrosives, pesticides, and paint wastes have been found abandoned throughout the site. While the Bohaty parcel is undeveloped, all the surrounding property is developed and heavily populated.
- o Beginning January 15, 1992, the OSC, TAT, and ERCS mobilized to begin site stabilization. On January 17, 1992, the Action Memo for the Bohaty Site was signed. On February 18, 1992, the ERCS ceiling was increased to \$540,000.
- o January 15, 1992 through March 18, 1992 drum screening, stabilization, and overpacking were

conducted. Approximately 1000 drums stabilized and staged for disposal. Wastestreams included lab pack chemicals, pesticides, PCBs, acids, base/neutrals, UST water, and paint waste. Disposal of paint waste and pesticides initiated on March 18, 1992.

B. Actions Taken

- o March 24, 1992 - OSC Renninger and TAT conduct project status meeting with Medina County LEPC.
- o March 25, 1992 - Roll-off boxes BR13 - BR14 transported for off-site disposal.
- o April 1, 1992 - PCB sludge drum transported to Chemtron for off-site disposal.
- o April 2, 1992 - TAT collected three soil samples from marsh area to confirm PCB clean-up levels. All samples indicate non-detect for PCBs.
- o April 24, 1992 - Acid, base/neutral, and UST water wastestreams transported to Dynertol for off-site treatment/disposal.
- o April 27, 1992 - All equipment and crew demobilized from site. Roll-off box BR15 transported for off-site disposal.
- o May 7, 1992 - 24 lab pack/PCB wastestream drums transported to APTUS for off-site disposal. All CERCLA removal activities completed.

C. Next Steps

- o Complete OSC Report

D. Key Issues

- o None

IV. COST INFORMATION:

Through May 1, 1992:

	BUDGETED	SPENT
ERCS	\$540,000	\$506,399
TAT	\$ 75,000	\$ 59,622
EPA	\$ 15,840	\$ 10,927
TOTAL	\$630,840	\$576,948