

#4

August 5, 1983



SDMS DocID

268486

Paul

'0249'JJJ AUGUST 5, 1

AUGUST 5, 1983

SUBJECT: POLREP 4

IMMEDIATE REMOVAL ACTION

JOHNS-MANVILLE ASBESTOS SITES

LOCATION: HUDSON/NASHUA, N.H.

POLLUTANT: ASBESTOS

OCCURRENCE DATE: UNKNOWN

ENVIRONMENTAL MEDIUM AFFECTED: GROUND AND AIR

SEVERITY: MAJOR

QUANTITY DISCHARGED: ESTIMATED 70,000 TONS

CATEGORY: ONSHORE NONTRANSPORTATION

SOURCE: HAZARDOUS WASTE SITE

CAUSE : DUMPING

REGION: EPA 1

OSC: US EPA REGION 1, OIL & HAZARDOUS MATERIALS SPILL SECTION

LATEST POLREP: POLREP#3 29 JULY 1983

1. SITUATION:

NOTICE TO PROCEED ISSUED ON 6/24/83

PERIOD OF PERFORMANCE: 120 DAYS

PERIOD OF PERFORMANCE TO END ON 24 OCTOBER 1983

TOTAL CEILING \$750,000

FIELD OFFICE: RTE 111, HUDSON, N.H. AT THE BAKER SITE

TELEPHONE NUMBER (603) 886-1780

EPA ON SCENE CO-ORDINATOR: PAUL R. GROULX

- * SPRAGUE SITE ----- SITE WORK COMPLETED 7/29/83
- * COULOMBE SITE ----- SITE WORK COMPLETED 8/12/83
- * POINTER SITE ----- LOADING OPERATION HAS BEEN COMPLETED
- * ALUKONIS SITE ----- GRAVEL OPERATION HAS BEEN COMPLETED
- * BAKER SITE ----- WORK PLANS BEING FINALIZED PRIOR TO START UP.
- * BURSEY SITE ----- A) OWNER HAS POSTED AREA WITH SIGNS PROVIDED BY EPA
B) REGIONAL COUNCIL IS NEGOTIATING THE RIGHT OF ENTRY FOR ACCESS TO THE SITE.
- * MATTARAZO SITE ----- A) THE OWNER HAS CONSENTED TO ALLOW EPA TO FENCE AND POST THE AREA.
B) REGIONAL COUNCIL IS NEGOTIATING THE RIGHT OF ENTRY FOR ACCESS TO THE SITE.

EPA CONTRACTING OFFICER, RICHARD O MARRA HAS FINALIZED THE CONTRACT WITH HAZARDOUS WASTE MANAGEMENT INC. EFFECTIVE 7/27/83 CONTRACT NO. 68-91-0009

A COMMUNITY RELATION PLAN IS PRESENTLY IN OPERATION BY THEOSC.

STATE AND LOCAL OFFICIALS ARE BEING UPDATED ON A WEEKLY BY THE OSC.

3. FUTURE:

- * SPRAGUE SITE --- COMPLETED
- * COULOMBE SITE -- COMPLETED
- * POINTER SITE --- RAKING, SEEDING, AND FERTILIZING TO START 8/15/83
- * ALUKONIS SITE -- LOADING OPERATION TO START ON 8/15/83
- * BAKER SITE ----- WORK TO START ON 8/29/83
- * BURSEY SITE ----- OSC AWAITING RIGHT OF ENTRY TO COMMENCE WORK ON SITE.
- * MATTARAZO SITE - OSC AWAITING RIGHT OF ENTRY TO COMMENCE WORK ON SITE.
PERMISSION TO INSTALL PERIMETER FENCE GRANTED, FENCING TO START ON 8/22/83.

NOTE: SHUT DOWN OF OPERATIONS BEING SCHEDULED BY THE OSC FOR FRIDAY 9/2/83 PENDING OSC RIGHT OF ENTRY TO THE REMAINING TWO SITES.