

DATE: 10 SEPTEMBER 1985
SUBJECT: POLREP#2--LOWELL ROAD ASBESTOS SITE
CLEAN-UP
LOCATION: HUDSON, NEW HAMPSHIRE
POLLUTANT: ASBESTOS
OCCURANCE DATE: UNKNOWN
ENVIRONMENTAL MEDIA AFFECTED: GROUND, FIRST BROOK
QUANTITY DISCHARGED: UNKNOWN
CATAGORY: ONSHORE/NONTRANSPORTATION
SOURCE: JOHNS-MANVILLE CORPORATION
REGION: I
O.S.C.: U.S.E.P.A., OIL & HAZARDOUS MATERIALS
SECTION



SDMS DocID

271304

WEATHER: CLOUDY, LIGHT RAIN, 65 F

SITUATION:

6 JUNE 1984-PRELIMINARY INVESTIGATIONS OF THE LOWELL ROAD SITE BY THE NEW HAMPSHIRE DEPARTMENT OF HEALTH & WELFARE, DIVISION OF PUBLIC HEALTH SERVICES, CONFIRMS THE PRESENCE OF ASBESTOS WASTE MATERIAL.

9 SEPT 1984-THE NEW HAMPSHIRE DEPT. OF HEALTH & WELFARE FORMALLY REQUESTS EMERGENCY ASSISTANCE FOR THE CLEAN-UP OF THE LOWELL ROAD SITE FROM THE U.S.E.P.A.

2 NOV 1984 -A C.D.C. ADVISORY MEMORANDUM IS ISSUED REGARDING THE PUBLIC HEALTH RISK AT THE LOWELL ROAD SITE.

29 APL 1985-THE RESIDENTS OF NO.'S 9, 11, AND 13 LOWELL ROAD ARE NOTIFIED BY THE U.S.E.P.A. CONCERNING THEIR RESPONSIBILITIES AS OWNERS OF PROPERTY WHICH CONTAINS HAZARDOUS MATERIALS.

15 MAY 1985-AN ACTION MEMORANDUM IS ISSUED BY THE U.S.E.P.A. AUTHORIZING \$488,000.00 TO BE USED IN THE CLEAN-UP OF THE LOWELL ROAD SITE.

JUNE/JULY

1985-FURTHER SITE INVESTIGATIONS AND SAMPLING IS PERFORMED BY THE ROY F. WESTON TECHNICAL ASSISTANCE TEAM.

8 SEPT 1985-THE RESIDENTS OF NO.'S 9, 11, AND 13 LOWELL ROAD ARE RELOCATED PRIOR TO THE COMMENCEMENT OF CLEAN-UP OPERATIONS. TWENTY-FOUR HOUR SECURITY IS STARTED BY QUEEN CITY SECURITY CO. OF MANCHESTER, N. H.

9 SEPT 1985-CLEAN-UP ACTIVITIES BEGIN WITH O. H. MATERIALS OF HOPKINGTON, MA. AS THE PRIME CONTRACTOR. SITE MOBILIZATION COMMENCES WITH THE DELIVERY OF THE PROJECT OFFICE TRAILER.OFFICE FURNITURE, ELECTRICAL & TELEPHONE SERVICE ARE TO BE DELIVERED BY THE END OF THE WEEK. SUBCONTRACTOR, UNIVERSAL ENVIRONMENTAL SERVICES OF KITTELY, ME. BEGINS

CLEARING AND GRUBBING OF TREES AND BRUSH REQUIRED TO
INSTALL THE BROOK CULVERT PIPE AND THE STORM SEWER LINE.
O. H. MATERIALS PERSONNEL BEGIN TO SECURE ALL WINDOWS AND
DOORS OF THE RESIDENCES ON-SITE.

ACTIONS:

10 SEPT 1985-O. H. MATERIALS PERSONNEL CONTINUE TO SECURE RESIDENCES ON-SITE. UNIVERSAL ENVIRONMENTAL SERVICES COMPLETES CLEARING AND GRUBBING OPERATIONS. FILL MATERIALS ARE DELIVERED AND STOCKPILED FOR FUTURE USE. TWELVE INCH(12") PVC PIPE IS DELIVERED AND STORED TO BE USED LATER FOR DEWATERING SYSTEM.

FUTURE PLANS:

- MOBILIZATION OF DECON FACILITIES
- INSTALLATION OF AIR MONITORING STATIONS
- INSTALLATION OF THIRTY INCH(30") STORM SEWER LINE
- REMOVAL OF ASBESTOS CONTAMINATED SOIL
- CONTINUED DELIVERY OF FILL MATERIAL
- CONTINUED MONITORING OF CONTRACTORS BY U.S.E.P.A. AND T.A.T. PERSONNEL

CASE PENDING