

DATE: OCTOBER 4, 1985
SUBJECT: POLREP #6, LOWELL ROAD
ASBESTOS SITE CLEAN-UP
LOCATION: HUDSON, NEW HAMPSHIRE
POLLUTANT: ASBESTOS
ENVIRONMENTAL MEDIA AFFECTED: GROUND, FIRST BROOK
CATEGORY: DUMPING
SOURCE: JOHNS-MANVILLE CORPORATION, NASHUA, NH
REGION: EPA REGION 1
OSC: U. S. ENVIRONMENTAL PROTECTION AGENCY
OIL & HAZARDOUS MATERIALS EMERGENCY RESPONSE SECTION
PAUL R. GROULX



SITUATION:

SDMS DocID 271308

CLEAN-UP OPERATIONS BEGAN ON SEPTEMBER 9, 1985 AT NUMBERS 9, 11, AND 13 LOWELL ROAD WITH O. H. MATERIALS OF HOPKINGTON, MA. AS THE PRIME CONTRACTOR.

THE FOLLOWING SCHEDULE OUTLINES WORK ACTIVITIES WERE PERFORMED AT THE LOWELL ROAD SITE:

DATE	STATUS	ACTIVITY
09/08/85	COMPLETED	TEMPORARILY RELOCATE FIVE (5) AFFECTED FAMILIES
09/09-10/85	COMPLETED	CLEARING AND GRUBBING
09/09-12/85	COMPLETED	MOBILIZATION OF PERSONNEL AND EQUIPMENT
09/09/85	COMPLETED	COVER OPERATIONS
09/12/85	COMPLETED	EXCAVATION AND DISPOSAL
09/12/85	COMPLETED	INSTALLATION 30" RCF STORM SEWER LINE
09/16-17/85	COMPLETED	RIP-RAP INSTALLATION ALONG BANKS OF BROOK
09/18/85	COMPLETED	INSTALLATION OF ARCH CULVERT PIPE
09/27/85	COMPLETED	HEADWALL CONSTRUCTION
09/26/85	95%	PROPERTY RESTORATION
09/28/85	COMPLETED	RESIDENTS RETURNED TO THEIR HOMES

ACTION:

SITE SHUT DOWN ON NOON 9/27/85 DUE TO HURRICANE. SCHEDULED SUBCONTRACTORS HAVE BEEN RESCHEDULED.

SITE HAS BEEN DEMOBILIZED AS 9/23/85 DUE TO SPACE LIMITATIONS IN THE PRIVATE YARDS, AND IN ORDER TO FACILITATE THE COMPLETION OF REQUIRED RESTORATION TO THE PROPERTIES.

SUBCONTRACTORS HAVE BEEN RESCHEDULED.

U.S. ARMY CORPS OF ENGINEERS REPRESENTATIVES, RICHARD MCGAW AND ALEX ISKANDAR, COLD REGIONS RESEARCH LAB. TO CONDUCT FINAL ON SITE INSPECTION OF SITE STABILIZATION, AS DIRECTED BY THEIR WORK PLAN.

SUBCONTRACTOR PERSONNEL ARE IN PROCESS OF COMPLETING RESTORATION (95%) OF THE PRIVATE RESIDENTIAL PROPERTIES.

OSC WOULD LIKE TO ACKNOWLEDGE THE COOPERATIVE SPIRIT DISPLAYED BY THE STATE OF N.H. HIGHWAY DEPARTMENT FIELD ENGINEER TOM MILLER.

NOTE:

TODAY AT 1200 NOON, THE SITE WAS AGAIN SHUT DOWN DUE TO CONTINUED HEAVY RAINS SCHEDULED THROUGHOUT THE WEEK END. THIS IS THE SECOND CONTINUOUS DAY OF RAIN

DUE TO THE LARGE NUMBER OF TREES REMOVED DURING THE REMOVAL ACTION, THE OSC HAS AUTHORIZED RESTORATION OF THE BUFFER AREA BETWEEN RESIDENTIAL HOMES INVOLVED.

FUTURE:

OSC HAS REQUESTED THE CONTRACTING OFFICER (TIM FARRIS) TO EXTEND THE DELIVERY ORDER EXPIRING ON 10/8/85 TO 10/11/85 DUE TO THE DELAY CAUSED BY ADDITIONAL BAD WEATHER. SITE NEARING COMPLETION.

CONTRACTOR WILL RESCHEDULE SUBCONTRACTORS WHEN RAIN SUBSIDES.

FINANCIAL: (Total ceiling \$488,000)

	ceiling	obligated	balance
O.H. Materials Inc.	\$408,000	\$226,000	\$182,000
T.A.T (Roy F. Weston)	\$30,000	38,136	-\$8136
U.S. Army Corps Engineers	\$10,000	\$9,100	\$900
FEMA (relocations)	\$20,000	\$8,600(estimate)	\$11,400
U.S. EPA	\$15,000	\$11,400	\$4,600

case pends

POLREP DISTRIBUTION LIST

Polrep: 6

Date: 10/4/85

Site: Lowell Road
Hudson, N.H.

X National Response Center
400 Seventh Street, S.W., Washington, D.C. 20590

X U.S. Environmental Protection Agency
Emergency Response Division, (WH-548-B)
401 M Street, S.W. Washington, D.C. 20460

EPA BOSTON - JFK Building

X Mike Deland, Regional Administrator

X Paul Keough, Acting Deputy Regional Administrator

X David Pickman, Office of Public Awareness

X Mel Holman, Director, Waste Management Division

X Phil Boxell, Office of Regional Counsel

X Steve Ells, Office of Intergovernmental Affairs

EPA LEXINGTON

X Edward Conley

X Donald Berger

X Paul Groulx (asbestos file) original

X POLREP FILE

OTHERS

X Brook Dupee
State of New Hampshire
Department of Health & Welfare
Division of Public Health Service
Hazen Drive
Concord, N.H. 03301

X Patrick Flynn, Contracting Officer
U.S. Environmental Protection Agency
Procurement Section H
401 M Street, SW (PM-214-F)
Washington, D.C. 20460