

DATE: July 21, 1987

SUBJECT: Polrep #6, Nowell/Pine Street Asbestos Site

LOCATION: Nashua, New Hampshire

POLLUTANT: Asbestos

OCCURENCE

DATE: 1960's

SDMS DocID **271353**



ENVIRONMENTAL MEDIA EFFECTED: Land

SEVERITY: Potentially Major

QUANTITY RELEASED: Unknown

QUANTITY ENTERING

THE ENVIRONMENT: Unk wn

CATEGORY: Major

SOURCE: Dumping of Asbestos materials by the John-Mansville Company

CAUSE: Dumping and Improper Disposal

REGION: 1

OSC: Paul Groulx

LATEST POLREP: Polrep #5, July 07, 1987

BACKGROUND

1. On March 13, 1987 a ASTDR Health Assessment was issued for this Site advising that asbestos on-site was a health threat and should be mitigated.
2. On March 17, 1987 Notice Letters were sent to the responsible parties/residents.
3. On March 23, 1987 a Action Memorandum for \$200,000 was submitted and approved by the Regional Administrator for removal activities on Site.
4. On May 1, 1987 a Inter-Agency Agreement (IAG) with the United States Army Corps of Engineers was approved.
5. Information Requests for the Site were sent to Philip Boxell, Office of Regional Council, for review on 6/11/87.

6. Preliminary conceptual USACE designs completed on 6/12/87.
7. U.S. EPA OSC and New Hampshire Department of Environmental Services (DES) representative Pamela Sprague reviewed the designs on 6/16/87.
8. U.S. EPA Review and comments on USACE conceptual design completed 6/25/87.
9. Preparation and circulation of Information Requests for signatures continues.

ACTIONS

1. Final resident informational meetings to explain future cleanup actions held on July 14, 1987.
2. TAT to locate and if necessary replace survey control points and pins that USACE was unable to locate.

FUNDING

<u>CONTRACTOR</u>	<u>CEILING</u>	<u>OBLIGATION</u>	<u>BALANCE</u>
USACE:	\$220,000	\$000,000*	\$220,000
TAT:	\$ 80,000	\$ 10,000**	\$ 70,000
INTRAMURAL:	\$ 40,000	\$ 5,000	\$ 35,000
FEMA	\$ 20,000	\$ 00,000	\$ 20,000
	=====	=====	=====
TOTALS	\$360,000	\$ 15,000*	\$345,000

TOTAL PROJECT CEILING ----- \$360,000

TOTAL PROJECT OBLIGATION ----- \$ 15,000

TOTAL PROJECT BALANCE ----- \$345,000

* USACE costs are estimated; due to lack of actual cost data from USACE.

* TAT costs are estimated; due to lack of actual cost data from TAT.

FUTURE PLANS

1. U.S. EPA to receive USACE 95% completion design and specifications by July 31, 1987.
2. USEPA to review and comment on USACE 95% completion package.

CASE PENDS: 1400EST/072187


ON-SCENE COORDINATOR SIGNATURE

7/21/87
DATE

POLREP DISTRIBUTION LIST

Polrep No.: 5 - 6
Date: 7/30/87

SITE NAME: Nowell/Pine Street
Asbestos Waste Site - Nashua, NH

- National Response Center
400 Seventh Street, S.W.
Washington, DC 20590
- U.S. Environmental Protection Agency
Emergency Response Division, (WH-548-B)
401 M Street, S.W.
Washington, D.C. 20460

EPA BOSTON - JFK Building

- Micheal Deland, Regional Administrator
- Paul Keough, Deputy Regional Administrator
- Brooke Cook, Director, Office of Public Awareness
- Mel Hohman, Director, Waste Management Division
- Steve Ells, Assistant for Congressional & Intergovernmental Affairs
- Roger Duhamel, Office of Inspector General
- Philip Boxell, esq., Office of Regional Counsel

EPA Environmental Service Division

- Edward Conley, Division Director
- Donald Porteous, Chief, Surveillance Branch
- Donald Berger, Chief, Oil & Hazardous Materials Response Section
- Lee McMichael, Data Management
- Paul Groulx, On-Scene Coordinator
- Joseph Marotta, Regional Response Team Coordinator
- OSC file - ORIGINAL
- John Minichello, State of New Hampshire
The Department of Environmental Services
6 Hazen Drive
Concord, New Hampshire 03301
- Joseph Freeman
Special Assistant to The Mayor
City of Nashua
229 Main Street
Nashua, NH 03061
- Richard Mueller Contracting Officer
U.S. Environmental Protection Agency
Procurement Section H (PM-214F)
401 M Street, SW (PM-214-F)
Washington, DC 20460