



Site Name: Pine/Nowell Street SDMS DocID 271356
Date: 10 February 1989
Subject: POLREP #9 - Removal Action
Location: Site #93
Nashua, New Hampshire
Pollutant: Asbestos
Occurrence Date: 1960's
Environmental Media affected: Land, water, air
Severity: Potentially Major
Quantity Discharged: Unknown
Category: Onshore/Non-transportation
Source: Dumping of asbestos waste
materials by John-Manville
OSC: Paul R. Groulx - U.S. EPA Region 1
Latest POLREP: POLREP 8 - October 26, 1988

OFFICE TELEPHONE NUMBER: (617) 860-4308

I. Background:

The Pine/Nowell Street asbestos waste site is a tract of residential property 3/4 of an acre in size located in Nashua, New Hampshire. The site is located on tax map #102 and consists of lots 173, 174, and 175. The majority of the site is a city owned property lot. Two single family homes are located to the north and Salmon Brook flows along its southern border.

The land slopes from a high point along Nowell Street to a low point along Salmon Brook. The entire site has been filled in with friable asbestos waste materials which are present throughout the level area.

II. Actions Taken

- Mar 13, 1987 - ATSDR Health Assessment was issued.
- Mar 17, 1987 - Notice letters were sent to property owners.
- Mar 23, 1987 - Action Memorandum obligating \$350,000 was approved.
- Mar 30, 1987 - Draft IAG with U.S. Army COE was submitted for review.
- May 01, 1987 - IAG was submitted and approved by U.S. Army COE. (DW 96-932480-01-0 (4/1/87-6/1/88))
- Jun 12, 1987 - Preliminary conceptual design was completed.
- Jun 16, 1987 - OSC met with State of New Hampshire officials to review conceptual plans.
- Jun 24, 1987 - OSC presented conceptual plans for city review.
- Jun 25, 1987 - OSC submitted comments to US COE for final plans.
- Jul 05, 1987 - OSC conducted informational meeting with area residents.

Jul 14, 1987 - A meeting was held between the US EPA and US Army COE to review plans for 95% completion of design & specifications.

Jul 31, 1987 - US Army COE commenced bid solicitation.

Sep 02, 1987 - Due to an inadequate response to the first bid solicitation and the fact that the bids received were substantially higher than obligated funding, no contract was awarded.

Apr 05, 1988 - U.S. Army COE revised the bid package and resolicited interested contractors

Apr 15, 1988 - Bids were received. Two contractors were disqualified by elements of the Small Business Clause of the bid package. Of the remaining bids, the lowest was twice the obligated budget for the total project. No contract was awarded due to EPA Removal Funding restraints.

Sep 15, 1988 - Action Memorandum ceiling was increased. Request for \$100,000 was signed by Regional Administrator.

Sep 16, 1988 - Amendment 02 IAG with the US Army COE was signed, extending the project/budget period that was to end 8/30/89 and increasing the total project ceiling (project # DW96-932480-01-2).

Sep 23, 1988 - OSC met with Nashua officials to discuss the city's willingness to accept asbestos waste evolved during the removal into its sanitary landfill which is state approved for asbestos disposal.

Sep 27, 1988 - OSC received letter from City of Nashua on the specifications for the acceptance of asbestos at the city owned landfill

Oct 13, 1988 - The U.S. Army COE was sent the specification requirements regarding the disposal of waste asbestos into the Nashua city landfill which was to be included in the new bid package.

Jan 10, 1989 - Amendment # 0001 was made to asbestos abatement project # DACW33-89-B-0010. Changes of a technical nature were made to the bid proposal.

Jan 13, 1989 - Administrative Record was delivered to the Nashua City Library for Public Review.

Jan 20, 1989 - Amendment # 0002 was made to asbestos abatement project # DACW33-89-B-0010. Changes were made in the wage structure to conform to local pay scales.

Jan 24, 1989 - Amendment # 0003 was made to asbestos abatement project # DACW33-89-B-0010. Clerical changes in the document were made.

Feb 07, 1989 - Bid Closing/Opening at 1400 hours
Location: US ACE Building 111
424 Trapello Road, Waltham, MA.

III. Future Actions

Feb 10, 1989 - US EPA awaits awarding of U.S. Army COE project
DACW33-89-B-0 #10

IV. Funding Status

US EPA obligated an additional \$500,000 to this site, increasing
the TOTAL PROJECT CEILING to \$850,000.

Financial Data:

DOCUMENT CONTROL NUMBER	ACCOUNT NUMBER	DOLLAR AMOUNT	COST ALLOCATION
Z30004	7QFA1ANE93	\$220,000	US COE
ER00029	8TFA1ANE93	\$500,000	US COE
		\$ 80,000	TAT
		\$ 30,000	Intramural
		\$ 20,000	FEMA

TOTAL PROJECT CEILING \$850,000

CASE PENDING:

Paul R. Groulx, On Scene Coordinator

February 10, 1989

Date

POLREP DISTRIBUTION LIST

POLREP NO: 09

DATE: February 10, 1989

Site Name: #93

Pine/Nowell, Nashua, NH

- National Response Center (G-TGC-2)
U.S. Coast Guard - Room 2611
2100 Second Street, S.W.
Washington, DC 20593
- U.S. Environmental Protection Agency
Emergency Response Division (WH-548-B)
401 M Street, S.W.
Washington, DC 20460

U.S. EPA BOSTON - JFK Building

- Paul G. Keough, Deputy Regional Administrator RAA-2203
- Chris Jendras, Office of Public Awareness RPA-2203
- Merrill S. Hohman, Director, Waste Management Division 144-1A11
- Betsy Horne, Office for Congressional Affairs RGR-2203
- Roger Duhamel, Office of Inspector General OIG-1
- Sam Silverman, esq., Office of General Counsel RRC-2003
(Regional)

U.S. EPA - Environmental Service Division

- Edward Conley, Division Director
- Donald Porteous, Chief, Surveillance Branch
- Donald Berger, Chief, Oil&Hazardous Materials Response Section
- Steve Novick, Field Operations Coordinator
- Lee MacMichael, Cost Recovery
- Paul Groulx, On Scene Coordinator

- OFFICE POLREP FILE

John Minichiello, Director
Waste Management Division
Department of Environmental Protection
State of New Hampshire
6 Hazen Drive
Concord, New Hampshire 03301-6509

Tim Grier, Contracting Officer
U.S. Environmental Protection Agency
Procurement Section H (PM-214F)
401-M Street, S.W.
Washington, DC 20460

Joseph Freeman
Special Assistant to The Mayor
City Hall, City of Nashua,
229 Main Street
Nashua, New Hampshire 03060