



Nicholas Clevett
<Nicholas.Clevett@rmt
inc.com>

04/01/2005 02:47 PM

To: ACINQUE@dep.state.nj.us, Stephen Cipot/R2/USEPA/US@EPA
cc: George.Blyskun@dep.state.nj.us, John.Prendergast@dep.state.nj.us,
Robert Alvey/R2/USEPA/US@EPA, Frances
Zizila/R2/USEPA/US@EPA, morrissoil@optonline.net,
cristopher.anderson@Polyone.com, Ernie.Schaub@Polyone.com,
James.Lewis@Polyone.com, Dan Oman <Dan.Oman@rmtinc.com>,
David Pratt <David.Pratt@rmtinc.com>, Jeff Macri
<Jeff.Macri@rmtinc.com>, Jim Dexter <Jim.Dexter@rmtinc.com>,
Nakia Addison <Nakia.Addison@rmtinc.com>, Wally Kurzeja
<Wally.Kurzeja@rmtinc.com>, jrheinhardt@whartonnj.com
Subject: LEC Weekly Progress Update No.@ 10

Please find attached the above-referenced weekly update for the
LEC Source Reduction construction project.
Please call w/questions

Nicholas J. Clevett
Senior Project Manager
RMT, Inc., Michigan
2025 E. Beltline Ave. SE
Suite 402
Grand Rapids, MI 49546
(616) 975-5415 (Office)
(616) 975-1098 (Fax)
(616) 780-2398 (Mobile)
Nicholas.Clevett@rmtinc.com

Outgoing messages, along with any attachments, are scanned for
viruses prior to sending.

NOTICE-- This email may contain confidential and privileged
information for the sole use of the intended recipient. Any
review or distribution by others is strictly prohibited. If you
are not the intended recipient, please contact the sender
immediately and delete all copies.



Trans 00071 Progress Update No. 10 Mar 25 to Mar 31 20

346427



RMT, Inc.

2025 E. Beltline Ave SE
Suite 402
Grand Rapids, MI 49546

Phone: 616-975-5415
Fax: 616-975-1098

TRANSMITTAL**No. 00071****PROJECT:** LEC Remediation Services**DATE:** 4/1/2005

TO: NJDEP
Bureau of Federal Case Management
Div. of Responsible Site Party Remed
CN028
Trenton, NJ 08625

REF: PPU No. 10**ATTN:** Anthony Cinque

WE ARE SENDING:	SUBMITTED FOR:	ACCOMPLISHED:
<input type="checkbox"/> Shop Drawings	<input type="checkbox"/> Approval	<input type="checkbox"/> Approved as Submitted
<input type="checkbox"/> Letter	<input checked="" type="checkbox"/> Your Use	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> Prints	<input type="checkbox"/> As Requested	<input type="checkbox"/> Returned After Loan
<input type="checkbox"/> Change Order	<input type="checkbox"/> Review and Comment	<input type="checkbox"/> Resubmit
<input type="checkbox"/> Plans		<input type="checkbox"/> Submit
<input type="checkbox"/> Samples	SENT VIA:	<input type="checkbox"/> Returned
<input type="checkbox"/> Specifications	<input type="checkbox"/> Attached	<input type="checkbox"/> Returned for Corrections
<input checked="" type="checkbox"/> Other: Project Progress Update No. 10	<input checked="" type="checkbox"/> Separate Cover Via: Email 4/01/05	<input type="checkbox"/> Due Date:

ITEM NO.	COPIES	DATE	ITEM NUMBER	REV. NO.	DESCRIPTION	STATUS
01	1	4/1/2005			Project Progress Update No. 10	APP
02	1	4/1/2005			Project Progress Update No. 10 Photos	NEW

CC: S. Cipot, R. Alvey, F. Zizilia, J. Prendergast, G. Blyskun, J. Lewis
C. Anderson, E. Schaub, C. Clavadetscher, J. Rheinhardt, RMT Project Team

Signed: 

Nick Clevett

L.E. CARPENTER & COMPANY ~ NJD002168748
BOROUGH OF WHARTON, MORRIS COUNTY, NEW JERSEY
SOURCE REDUCTION REMEDIAL PROJECT PROGRESS UPDATE NO. 10

Date: April 1, 2005

To: Stephen Cipot, USEPA
Anthony Cinque, NJDEP

From: Nicholas J. Clevett, RMT

cc: Robert Alvey, USEPA
Frances Zizila, USEPA
John Prendergast, NJDEP
George Blyskun, NJDEP
Jim Lewis, LEC
Cris Anderson, LEC
Ernie Schaub, LEC
Colin Clavadetscher, Morris County

Jon Rheinhardt, Borough of Wharton
Dan Oman, RMT
Jim Dexter, RMT
Walter Kurzeja, RMT
Jeff Macri, RMT
Dave Pratt, RMT
Nakia Addison, RMT

Project No.: 00-06527.09

Subject: SOURCE REDUCTION REMEDIAL ACTION
Project Progress Update No. 10

I. SOURCE REDUCTION REMEDIAL ACTIONS - THROUGH MARCH 25TH THROUGH MARCH 31ST 2005



1. Continued morning safety briefings (e.g., discussion of daily work scope and associated health and safety procedures)
2. Maintained air monitoring equipment (e.g., Weather Station, Miniram, PID, data loggers etc.) and air monitoring program (e.g., data log download, grab sampling)
3. Maintained all on-site heavy equipment (e.g., excavators, skid steer, off-road truck, screen, etc.)
4. Performed and documented daily inspections on the silt fence as outlined in the certified SESCP
5. Cleaned all paved areas with a skid steer broom attachment
6. Maintained the batch plant and ancillary equipment to prepare slurry to facilitate the smear zone excavation within the saturated zone.
7. Continued to receive CKD to facilitate drying materials prior to screening and off-site disposal. To date a total of 1,666 tons of CKD (75 loads) have been delivered to the site.
8. Continued smear zone excavation utilizing the slurry mix. Once excavated, CKD was added to these materials to facilitate screening.
9. Loading and transportation of smear zone soils began on March 28, 2005. To date a total of 1,916 tons of smear zone soils have been transported and disposed off-site.

II. PROPOSED SOURCE REDUCTION REMEDIAL ACTIONS - APRIL 1ST THROUGH APRIL 7TH 2005

1. Continue smear zone excavation, CKD mixing, screening, and off-site disposal of dry screened smear zone soils.



Photographic Log Progress Update No. 10

Client Name: L.E. CARPENTER & COMPANY		Site Location: Wharton, Morris County, NJ	Project No.: 00-06527.09
Photo No. 1	Date 3/31/05		
Description Setting up to load out trucks with smear zone soils			
Photo No. 2	Date 3/31/05		
Description Pushing screening rock fraction back into the slurry as outlined in the approved RAWP			



Photographic Log Progress Update No. 10



Client Name: L.E. CARPENTER & COMPANY		Site Location: Wharton, Morris County, NJ	Project No.: 00-06527.09
Photo No. 3	Date 3/31/05		
Description Mixing smear zone soils with CKD			

Photo No. 4	Date 3/31/05	
Description Completed portion of the smear zone excavation View looking southeast towards the Wharton Enterprise property and the Rockaway River		