

Fred C. Hart Associates, Inc.

36820



March 14, 1988

New York, NY  
Washington, DC  
Pittsburgh, PA  
Albany, NY  
Cherry Hill, NJ  
Meriden, CT  
Irvine, CA  
Detroit, MI  
Liberty Corner, NJ

Chief, Investigations and  
Compliance Branch  
Emergency and Remedial Response  
Division  
U.S. Environmental Protection Agency  
26 Federal Plaza  
New York, NY 10278

Attention: Nigel Robinson, Project Officer  
Asbestos Disposal Sites

Dear Mr. Robinson:

Enclosed please find two copies of the Monthly Periodic Progress  
report for the period February 1, 1988 through February 29, 1988.

Sincerely,

FRED C. HART ASSOCIATES, INC.

*Frances B. Barker*

Frances B. Barker  
Project Manager

FBB/mrp

cc: J. Moorman  
W. Tucker  
R. Beasley  
T. Morahan

ASB 001 0264

(0099P:0009P)

111387

NATIONAL GYPSUM COMPANY  
ASBESTOS DISPOSAL SITES  
MORRIS COUNTY, NEW JERSEY

MONTHLY PERIODIC PROGRESS REPORT  
February 1, 1988 - February 29, 1988

Work Efforts Completed to Date

In compliance with the Administrative Order on Consent, Index No. CERCLA-50103 issued to National Gypsum Company, the following activities were conducted during the month of February 1988 on behalf of National Gypsum by Fred C. Hart Associates, Inc. (HART).

Section I-C

In a letter dated February 2, 1988, HART forwarded to EPA NIOSH Method 7402 which will be used to collect and analyze the ambient air samples for asbestos by Transmission Electron Microscopy (TEM) pursuant to EPA's comments to the Ambient Air Sampling Work Plan. On February 17, Mr. Moorman (Cadwalader, Wickersham & Taft) informed Mr. Tucker (EPA Regional Counsel) that due to wet conditions, air sampling could not be performed in time for the results to be incorporated into the RI Report for the Millington Site. In a letter dated February 26, EPA granted a forty-five day extension from February 29 to submit the air sampling results. Wet conditions continued through the end of February, and therefore no air samples were collected.

On February 29, HART submitted to EPA the revised Remedial Investigation (RI) Report and draft Feasibility Study Work Plan for the Millington Site.

Work anticipated to occur in March includes ambient air sampling if weather conditions permit and awaiting EPA's comments to the revised RI report and draft Feasibility Study Work Plan.

ASB 001 0265

NATIONAL GYPSUM COMPANY  
ASBESTOS DISPOSAL SITES  
MORRIS COUNTY, NEW JERSEY

MONTHLY PERIODIC PROGRESS REPORT  
February 1, 1988 - February 29, 1988

Work Efforts Completed to Date

In compliance with the Administrative Order on Consent, Index No. CERCLA-50103 issued to National Gypsum Company, the following activities were conducted during the month of February 1988 on behalf of National Gypsum by Fred C. Hart Associates, Inc. (HART).

Section I-C

In a letter dated February 2, 1988, HART forwarded to EPA NIOSH Method 7402 which will be used to collect and analyze the ambient air samples for asbestos by Transmission Electron Microscopy (TEM) pursuant to EPA's comments to the Ambient Air Sampling Work Plan. On February 17, Mr. Moorman (Cadwalader, Wickersham & Taft) informed Mr. Tucker (EPA Regional Counsel) that due to wet conditions, air sampling could not be performed in time for the results to be incorporated into the RI Report for the Millington Site. In a letter dated February 26, EPA granted a forty-five day extension from February 29 to submit the air sampling results. Wet conditions continued through the end of February, and therefore no air samples were collected.

On February 29, HART submitted to EPA the revised Remedial Investigation (RI) Report and draft Feasibility Study Work Plan for the Millington Site.

Work anticipated to occur in March includes ambient air sampling if weather conditions permit and awaiting EPA's comments to the revised RI report and draft Feasibility Study Work Plan.