

Fred C. Hart Associates, Inc.

36837



August 15, 1986

Chief, Investigations and Compliance Branch  
Emergency and Remedial Response Division  
U.S. Environmental Protection Agency  
26 Federal Plaza  
New York, NY 10278

Attention: Nigel Robinson, Project Officer  
Asbestos Disposal Sites

Dear Mr. Robinson:

Enclosed please find two copies of the Monthly Periodic Progress report  
for the period July 1, 1986 through July 31, 1986.

Sincerely,

FRED C. HART ASSOCIATES, INC.

*Frances B. Barker*

Frances B. Barker  
Project Manager

FBB:aa  
(01005)  
Enclosure  
cc: William Sawyer  
Larry Worden  
Jim Moorman

ASB 001 0329

NATIONAL GYPSUM COMPANY  
ASBESTOS DISPOSAL SITES  
MORRIS COUNTY, NEW JERSEY

MONTHLY PERIODIC PROGRESS REPORT

July 1, 1986 - July 31, 1986

Work Efforts Completed to Date

In compliance with the Administrative Order on Consent, Index No. CERCLA-50103 issued to National Gypsum Company, the following activities were conducted during the month of July 1986 on behalf of National Gypsum by Fred C. Hart Associates, Inc.

Section I-C

Environmental Protection Agency (EPA) approved the Site Operations Plan by letter dated June 30, 1986. On July 21, 1986, Fred C. Hart Associates representatives, Tom Morahan, Francie Barker and Bruce Mackie met with EPA Project Officer, Nigel Robinson and EBASCO representatives, Bill Colvin and Jackie Mummaw to discuss project schedule and activities. It was agreed that preliminary activities on the Millington site would begin July 28 1986. However, an access agreement was not obtained from Tifa Ltd. until July 30, 1986, thus delaying the starting date. On July 31, 1986, construction of the decontamination pit began and a general site reconnaissance was conducted.

Hydrogeologic investigations will begin at the Millington site in the month of August.

NATIONAL GYPSUM COMPANY  
ASBESTOS DISPOSAL SITES  
MORRIS COUNTY, NEW JERSEY

MONTHLY PERIODIC PROGRESS REPORT

July 1, 1986 - July 31, 1986

Work Efforts Completed to Date

In compliance with the Administrative Order on Consent, Index No. CERCLA-50103 issued to National Gypsum Company, the following activities were conducted during the month of July 1986 on behalf of National Gypsum by Fred C. Hart Associates, Inc.

Section I-C

Environmental Protection Agency (EPA) approved the Site Operations Plan by letter dated June 30, 1986. On July 21, 1986, Fred C. Hart Associates representatives, Tom Morahan, Francie Barker and Bruce Mackie met with EPA Project Officer, Nigel Robinson and EBASCO representatives, Bill Colvin and Jackie Mummaw to discuss project schedule and activities. It was agreed that preliminary activities on the Millington site would begin July 28 1986. However, an access agreement was not obtained from Tifa Ltd. until July 30, 1986, thus delaying the starting date. On July 31, 1986, construction of the decontamination pit began and a general site reconnaissance was conducted.

Hydrogeologic investigations will begin at the Millington site in the month of August.

ASB 001 0331