

Gunter, Jason

From: Elzinga, William J <William.Elzinga@amec.com>
Sent: Wednesday, August 27, 2014 8:37 AM
To: Gunter, Jason; 'Arthur Busch'; 'Chris Schmitt'; dave_mosby@fws.gov; Hopkins, Larry; Van Horn, Julie; 'Michael McKee'; Montgomery, Michael; 'Robert Roscoe'; Madden, Venessa; Neaville, Chris; Mark Yingling (myingling@doerun.com); Hinkson, Robert; Brandon.Wiles@dnr.mo.gov
Cc: Bondy, Garret E; Smith, Lana M.; Carter, Steve
Subject: RE: Progress Report - July 2014, Focused RI/FS - OU-2, St. Francois County, Missouri
Attachments: Doe Run FS MPR 2014-07.pdf
Categories: Red Category

Hello Folks,

Attached please find the OU-2 progress report for July pertaining to the Feasibility Study in progress pursuant to U.S. EPA Docket No. CERCLA-VII-97-F-0002, Focused RI/FS, St. Francois County, Missouri.

Feel free to give me a call with any questions.

Regards,

Bill

William Elzinga
AMEC E&I
Sr. Principal Scientist
15933 Clayton Rd. Suite 215
Ballwin, MO 63011
314.520.1506 (cell)
636.200.5119 (office)

The information contained in this e-mail is intended only for the individual or entity to whom it is addressed. Its contents (including any attachments) may contain confidential and/or privileged information. If you are not an intended recipient you must not use, disclose, disseminate, copy or print its contents. If you receive this e-mail in error, please notify the sender by reply e-mail and delete and destroy the message.

OKR



40482394

Superfund

3.0

0102



AMEC Environment & Infrastructure Inc.
15933 Clayton Road, Suite 215
Ballwin, MO 63011

telephone: 636-200-5100
facsimile: 636-386-3804
www.amec.com

VIA Email

August 27, 2014

*Mr. Jason Gunter
Superfund Division
U.S. EPA Region VII
11201 Renner Blvd.
Lenexa, KS 66219*

**Re: Progress Report – July 2014
Focused RI/FS, St. Francois County, Missouri**

Dear Mr. Gunter:

On behalf of the Respondents and pursuant to Article XII the Consent Orders for the above referenced project, enclosed please find the Monthly Progress Report for July 2014.

Please call me if you have questions on this monthly progress report.

Sincerely,

A handwritten signature in black ink, appearing to read "William J Elzinga", with a stylized flourish at the end.

William J Elzinga
Project Manager

Enclosure

**PROGRESS
REPORT
July 2014**

**Focused RI/FS St. Francois
County, Missouri
EPA Docket No. VII-
97-F-0002**

1. ACTIONS PERFORMED OR COMPLETED THIS PERIOD
 - A. Further development of Conceptual Site Model
 - B. Complete target area identification
 - C. Develop finalized list of Remedies for consideration in the FS
2. DATA AND RESULTS RECEIVED THIS PERIOD

On-going
3. SCHEDULED ACTIONS NOT COMPLETED THIS PERIOD
 - A. Completion of *Big River Fluvial Geomorphic Assessment, St. Francois County, Missouri*, prepared by The ELM Group, Inc. delayed to September.
 - B. CSM is subject to continued refinement and analysis.
4. PLANNED ACTIONS FOR NEXT PERIOD
 - A. Evaluate Remedies selected for consideration
 - B. Development of Conceptual Site Model for inclusion in FS
 - C. Preparation of additional narratives/tables/figures for Draft FS
5. CHANGES IN PERSONNEL

None
6. ISSUES OR PROBLEMS ARISING THIS PERIOD

None

END OF PROGRESS REPORT