



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

US EPA RECORDS CENTER REGION 5



484988

Subject: POLREP #2
Progress Report
Solberg Enterprises Haegele Drum Site
C55H
Clearwater, MN
Latitude: 45.3971600 Longitude: -94.0715610

To: Ryan Pridgeon, Clearwater Fire Dept
Mark Johnson, ATSDR
Dorene Fier-Tucker, MPCA
Valencia Darby, U.S. DOI
Lindy Nelson, U.S. DOI
Jim Augustyn, U.S. EPA
Sam Borries, U.S. EPA
Phillippa Cannon, U.S. EPA
Jason El-Zein, U.S. EPA
John Glover, U.S. EPA
Brian Schlieger, U.S. EPA
JoEllen M Arons LT, US Coast Guard

From: David Morrison, OSC
Date: 10/14/2016
Reporting Period: 10/08-2016 to 10/14/2016

1. Introduction

1.1 Background

Site Number:	C55H	Contract Number:	EP-S4-16-02
D.O. Number:	0008	Action Memo Date:	7/1/2016
Response Authority:	CERCLA	Response Type:	Time-Critical
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	9/30/2016	Start Date:	10/3/2016
Demob Date:		Completion Date:	
CERCLIS ID:	MND985685429	RCRIS ID:	
ERNS No.:		State Notification:	MND985685429
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Time Critical Removal Action

1.1.2 Site Description

The Solberg Drum Site was a former tank scrapping business. There are approximately 355 deteriorating drums, former USTs, and numerous smaller containers stored outside containing hazardous wastes, including tank bottom sludge, waste oil, and other flammable liquids.

1.1.2.1 Location

The Solberg-Haegele property is located at 2004 Daisy Circle, Clearwater, Stearns County, Minnesota, 55320. The 6.4 acre property is part of a subdivision of residential homes and borders six other parcels. The Clearwater River is located approximately 160 feet southeast of the Site.

1.1.2.2 Description of Threat

EPA has documented a release of hazardous substances, pollutants, or contaminants at the Site. Many of the containers on the Site are in poor condition and leaking. Some of the drums at the North end of the Site were leaking a black, viscous fluid. Similar fluid was observed to be leaking from a number of containers and steel tanks. In addition, there was a tank that was cut in half on a trailer bed in the center of the Site that was filled with tar. The majority of the drums are not fit for shipment.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

A removal assessment was conducted on July 22, 2015. EPA documented abandoned drums, tanks and containers with ignitable, organic and inorganic hazardous waste at the Site. The drums were in a deteriorated condition and leaking. There are also areas of tar-like material spilled or discharged on the ground and a burn pile. Hazardous materials and pollutants and contaminants include; lead, thallium, antimony, manganese, arsenic, PCE, benzo(a)anthracene, benzo(a)pyrene, dibenzo(a,h)anthracene,

The EPA mobilized contractors to evaluate and remove the abandoned wastes, The following actions occurred during this reporting period:

- 370 drums of waste material, many in crumbling and leaking condition, were unstacked or overpacked and staged for sampling.
- hundreds of pails of unknown tar-like material were staged for sampling.
- operations for sampling were switched to level B, supplied airlines, and approximately 20 drums were opened and sampled by the end of the week.
- Continuous air monitoring is being conducted with assistance from the U.S. Coast Guard, Atlantic Strike Team and START to ensure worker safety and community/neighbor protection. Significant vapors from volatile materials are being found at the drums. No air emissions have made it off of the site.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

EPA enforcement team is continuing to address the follow-up on the General Notice Letters.

2.1.4 Progress Metrics

Pending

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>

2.2 Planning Section

2.2.1 Planned Response Activities

Open and sample 350 drums plus containers and conduct haz-cat evaluations and waste profiling.

Continue to sample and plan for waste disposal.

Continue to conduct air monitoring activities for the safety of contractors and community/neighbors.

Particulate sampling has been added to the air monitoring VIPER network in preparation for the burn pile excavation activities.

2.2.2 Issues

Significantly corroded and crumbling drums have been difficult to move and have required over packing.

The Contaminant Reduction Zone (CRZ) had to be moved further from the drum staging area.

2.3 Logistics Section

Waste disposal options regarding roll-offs, dump trucks, over packs, bulking containers, etc. are currently being evaluated.

2.4 Finance Section

2.4.1 Narrative

Environmental Restoration is the ERRS contractor.

Tetra Tech is the START contractor.

U.S. Coast Guard NSF is providing assistance through an IAG/Work Authorization.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$400,000.00	\$43,000.00	\$357,000.00	89.25%
IAGs	\$16,493.78	\$7,000.00	\$9,493.78	57.56%
TAT/START	\$50,000.00	\$6,500.00	\$43,500.00	87.00%
Intramural Costs				

report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

OSC Morrison is the Safety Officer, with assistance from USCG AST and START. While ERRS contractors are working in the Exclusion Zone, AST personnel are conducting air monitoring to ensure worker safety. The AST is screening each drum with an UltraRae (Benzene) and MultiRae (VOC & CGI) to ensure personnel are not being exposed above the Threshold Limit Values (TLV) as determined, and outlined in the Health & Safety Plan (HASP). If elevated action levels are reached, AST personnel inform the OSC. It is at this point that a work stop order is issued and PPE level adjustments are made appropriately. To date the AST has detected high levels of VOC's and elevated readings of Benzene/PCE in the vicinity of the stacked drums. VOC's however, have not been detected on any of the perimeter air monitoring AreaRaes.

EPA Safety Office provided a Health and Safety Plan (HASP) review and conducted a site-safety audit on 10/07/2016.

2.5.2 Liaison Officer

OSC Morrison working with local officials.

2.5.3 Information Officer

OSC Morrison talked with neighboring residents before and during the removal.

A copy of the Administrative Record is available at Clearwater City Hall.

3. Participating Entities

3.1 Unified Command

Not Established for this removal action.

3.2 Cooperating Agencies

State of Minnesota, MPCA

Clearwater Fire Department,

Stearns County Sheriff's Office,

City of Clearwater Administration and Lynden Township

4. Personnel On Site

EPA: 2 OSCs

ERRS: RM, Foreman/Equipment operator & 3 laborers.

U.S. Coast Guard NSF: 2

START: 1

5. Definition of Terms

AST, Atlantic Strike Team

CERCLA, Comprehensive Environmental Response, Compensation and Liability Act of 1990

EPA, Environmental Protection Agency

ERRS, Emergency and Rapid Response Services

IAG, Interagency Agreement

MPCA, Minnesota Pollution Control Agency

NSF, National Strike Force

PCE, Tetrachloroethylene (perchloroethylene)

RM, Response Manager

START, Superfund Technical Assessment and Response Team

Progress Polreps will be issued as significant new activities occur.

Removal Action is expected to take 65 working days to complete.

7. Situational Reference Materials

No information available at this time.







