

485035



U.S. Department
of Transportation

Research and
Special Programs
Administration

John A. Volpe
National Transportation
Systems Center

FAX

Date: **29 August 2000**

Number of Pages (including cover sheet): #9

To: **Paul Peronard, EPA Region VIII**

303-312-6808, Phone

303-312-~~6802~~, Fax
CAG

From: **Paul Kudarauskas**

617-494-3940, Phone Office

617-510-7505, Phone Cell

617-494-3891, Fax

Paul,


Here are some projected schedules for soil excavation. Please note that there will be a larger bucket installed on one of the excavators and possibly an additional excavator mobilized with more articulated trucks that will ultimately increase the yd³/day and thus decrease the number of days. In addition, the soil quantities are being verified by current daily outputs.

I will update this to reflect the new quantities when I receive the information.

If you have any questions, just give a call.


Regards,
Kuda

Excavation @ 3800 yd³/day




Excavation @ 3200 yd³/day


Excavation of 1 Acre @ 3200 yd³/day




Excavation of 17 Acres @ 3200 yd³/day



Excavation of 15 Acres @ 3200 yd³/day




Excavation of 21 Acres @ 3200 yd³/day




Excavation @ 2800 yd³/day


Excavtion of 1 Acre @ 2800 yd³/day




Excavation of 17 Acres @ 2800 yd³/day




Excavation of 15 Acres @ 2800 yd³/day




Excavation of 21 Acres @ 2800 yd³/day



Excavation @ 2400 yd3/day



Excavation @ 1600 yd³/day



Soil Excavation - Projected Schedules

ID	Task Name	Duration	Sep					Oct				Nov			
			8/21	8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13
1	12' Soil Excavation of 17 Acres @ 1600 yd3/day	17.2 days													
2	18' Soil Excavation of 17 Acres @ 1600 yd3/day	25.8 days													
3	36' Soil Excavation of 17 Acres @ 1600 yd3/day	51.5 days													
4	48' Soil Excavation of 17 Acres @ 1600 yd3/day	68.6 days													
5															
6	12' Soil Excavation of 17 Acres @ 2400 yd3/day	11.5 days													
7	18' Soil Excavation of 17 Acres @ 2400 yd3/day	17.2 days													
8	36' Soil Excavation of 17 Acres @ 2400 yd3/day	34.3 days													
9	48' Soil Excavation of 17 Acres @ 2400 yd3/day	45.8 days													
10															
11	12' Soil Excavation of 17 Acres @ 2800 yd3/day	9.8 days													
12	18' Soil Excavation of 17 Acres @ 2800 yd3/day	14.7 days													
13	36' Soil Excavation of 17 Acres @ 2800 yd3/day	29.4 days													
14	48' Soil Excavation of 17 Acres @ 2800 yd3/day	39.2 days													
15															
16	12' Soil Excavation of 17 Acres @ 3200 yd3/day	8.6 days													
17	18' Soil Excavation of 17 Acres @ 3200 yd3/day	12.9 days													
18	36' Soil Excavation of 17 Acres @ 3200 yd3/day	25.8 days													
19	48' Soil Excavation of 17 Acres @ 3200 yd3/day	34.3 days													

Project: Soil Projection
Date: Tue 8/29/00

Task



Summary



Rolled Up Progress



Split



Rolled Up Task



External Tasks



Progress



Rolled Up Split



Project Summary



Milestone



Rolled Up Milestone



Calculations

Excavator = 355 scoops/day

Truck = 32 trips/day

2 Excavators	355 scoops/day	2 Trucks	32 trips/day
6.75 yd ³	-2400 yd ³ /day	48 yd ³	-1540 yd ³ /day

$$(1 \text{ Acre}) * (43,560 \text{ ft}^2/\text{acre}) * (1 \text{ ft}) = 43,560 \text{ ft}^3$$

$$(43,560 \text{ ft}^3)/27 = 1613 \text{ yd}^3$$

$$(17 \text{ Acre}) * (43,560 \text{ ft}^2/\text{acre}) * (4 \text{ ft}) = 2,962,080 \text{ ft}^3$$

$$(2,962,080 \text{ ft}^3)/27 = 109,707 \text{ yd}^3$$

$$(109,707 \text{ yd}^3)/(2400 \text{ yd}^3/\text{day}) = 45.8 \text{ days}$$

Projections for Soil Excavation

8/29/00

1 Excavator	355 scoops/day	1 Truck	32 trips/day
4.5 yd ³	~1600 yd ³ /day	24 yd ³	~770 yd ³ /day

2 Excavators	355 scoops/day	2 Trucks	32 trips/day
6.75 yd ³	~2400 yd ³ /day	48 yd ³	~1540 yd ³ /day

(Excavator 1: 4.5 yd³ bucket; Excavator 2: 2.25 yd³ bucket)

Using excavators onsite (6.75 yd³),
needed will be at least 1 more 24 yd³ truck to
haul soil to the long shed to meet the
capabilities of the 2 excavators

Having a third truck will allow the 46 day
schedule to be met.

Utilizing AutoDesk Software and information learned from the Test Pits, a more
accurate estimate on the total volume of soil that will be excavated, will be developed.
There is also a "fluff" factor involved. The soil being removed is compacted. The soil
being stockpiled and trucked has more volume (fluff). This also has to be considered.

		~1600 yd ³ /day No. of Days	~2400 yd ³ /day No. of Days	~2800 yd ³ /day No. of Days	~3200 yd ³ /day No. of Days	~3800 yd ³ /day No. of Days	~4200 yd ³ /day No. of Days
1 Acre	@ 12" = 1,613 yd ³	1.1	0.7	0.6	0.6	0.5	0.4
	@ 18" = 2,420 yd ³	1.6	1.1	0.9	0.8	0.7	0.6
	@ 36" = 4,840 yd ³	3.1	2.1	1.8	1.6	1.3	1.2
	@ 48" = 6,453 yd ³	4.1	2.7	2.4	2.1	1.7	1.6
15 Acres	@ 12" = 24,195 yd ³	15.2	10.1	8.7	7.6	6.4	5.8
	@ 18" = 36,300 yd ³	22.7	15.2	13	11.4	9.6	8.7
	@ 36" = 72,600 yd ³	45.4	30.3	26	22.7	19.2	17.3
	@ 48" = 96,795 yd ³	60.5	40.4	34.6	30.3	25.5	23.1
17 Acres	@ 12" = 27,421 yd ³	17.2	11.5	9.8	8.6	7.3	6.6
	@ 18" = 41,140 yd ³	25.8	17.2	14.7	12.9	10.9	9.8
	@ 36" = 82,280 yd ³	51.5	34.3	29.4	25.8	21.7	19.6
	@ 48" = 109,707 yd ³	68.6	45.8	39.2	34.3	28.9	26.2
21 Acres	@ 12" = 33,873 yd ³	21.2	14.2	12.1	10.6	9	8.1
	@ 18" = 50,820 yd ³	31.8	21.2	18.2	15.9	13.4	12.1
	@ 36" = 101,640 yd ³	63.6	42.4	36.3	31.8	26.8	24.2
	@ 48" = 135,513 yd ³	84.7	56.5	48.4	42.4	35.7	32.3