

485052

## URS

317 Mineral Avenue  
Libby, MT 59923  
Phone: 406/293-3964  
Fax: 406/293-3749

TO: Paul Peronard  
FIRM: EPA  
FAX: 303/312-6962

FROM: Peter Pendrak  
FIRM: URS  
DATE: August 4, 2000

4 Pages including cover

## MESSAGE:

Weekly Progress Report
7/27/2000 - 8/04/2000

**Confidentiality Notice**

The information contained in this facsimile transmission is intended solely for the stated recipient above. If you have received this fax in error, please notify the sender immediately by telephone. If you are not the intended recipient, please be advised that dissemination, distribution, or copying of the information contained herein is strictly prohibited.



August 4, 2000

US EPA  
Technical Enforcement Program 8 ENF-T  
999 18<sup>th</sup> St, Suite 500  
Denver, CO 80202

Attn: Mr. Paul Peronard

Dear Paul:

**Progress Report for the Week of July 27 – August 4, 2000**

- July 27 - Started preparation in the planer shop to clean planer bits. Built wooden boxes for temporary storage of planer parts.
- Received approval from Paul Peronard about seventh background/perimeter sample location.
- Job trailers for URS, EPA, and AcandS were delivered to the Export Plant job site by G.E. Capital.
- The URS decon. trailer was delivered to the job site by HAZCO.
- Electricity and phones were available to all trailers with the exception of decon. trailer at this time.
- Ordered job materials (safety fence, silt fence, tools, etc. and safety supplies (safety glasses, etc).
- Several meetings were held at the proposed relocation site for Millwork West to discuss building design, location, utility locations, and fire hydrant locations and specifications.
- Located all utilities at the Export Plant and at the proposed relocation site for Millwork West.
- Finalized locations of two pole buildings for the temporary relocation of Millwork West.
- Plans and contract for construction of pole buildings have been submitted to URS for approval.
- Joan Brownell conducted an archeological and historical survey of the Export Plant.
- Addendum No. 1 was submitted to the EPA for final approval and was preliminarily approved for implementation.
- Site preparation for cleaning the planer building began on Friday August 4, 2000.
- Performed dust suppression at the Export Plant site as was needed.

**Problems and Issues**

- Mel Burnett would not allow work to continue because of dispute over appraiser's report.

**Analytical Data Received**

- The results of the personal air sampling are included with this report.

**Material Movement and Disposal**

- Used PPE material from pre-cleaning parts at the Planer Building was bagged and stored at the site.

**Health and Safety**

- July 27 - Collected three personal and one excursion air sample while workers were wiping down planer parts.
- July 28 and 29 - Completed two rounds of background sampling at the Export Plant. Split samples were also collected at this time.

**Anticipated Developments Next Week**

- Cleaning of the Planer Building, parts, and materials will continue.
- Final approval of Addendum No. 1 is anticipated.
- Final design and contract approval of the two pole structures is anticipated.

**Planned Resolutions or Anticipated Problems**

- Met with all parties to discuss appraiser's report.
- Agreed that site preparation for cleaning the Planer Building could start Friday August 4, 2000.

Respectfully,

A handwritten signature in black ink, appearing to read "Jim Stout".

Jim Stout  
Project Coordinator  
Libby Asbestos Site

FROM : MR GRACE

FAX NO. : 4062933964

Aug. 04 2000 01:47PM P4

[illegible]

**Activity:** PREP = Work Area Preparation    BO = Bagout  
REM = Removal    TD = Tear Down  
GH = Glovebag    PP = Paint Prep  
FC = Final Cleaning

# URS

Project No. 805169  
File Code No. 4.5.16.2.2  
Doc No. \_\_\_\_\_