

**Rau, Rob**

---

**From:** Scott Rose <srose@aegwa.com>  
**Sent:** Thursday, January 07, 2016 2:18 PM  
**To:** Rau, Rob  
**Cc:** Sue Smith - RH Smith (sue@rhsmith.com); 'Ken Lederman'; Jacqueline Quarré; Michael Chun; Charlie Swift; Becky Dilba  
**Subject:** Quarterly Progress Report - 4th Q 2015  
**Attachments:** removed.txt

Rob,

AEG is pleased to present this Quarterly Progress Report in accordance with the requirements of U.S. Environmental Protection Agency (EPA) Administrative Order on Consent, docket # RCRA-10-2010-0136.

This report is for the period of October-December 2015. Tasks performed during the reporting period included the following:

- The public comment period for the Revised Corrective Action Plan (CAP) was from October 1-31.
- On November 9, EPA notified AEG via email that no comments had been received during the comment period, and that AEG may proceed with implementation of the Revised CAP.
- The quarterly groundwater monitoring event scheduled for December 15 was postponed as it was decided that sufficient rounds of data had been collected to design a remedy for the Site (as presented in the Revised CAP), and that quarterly monitoring should resume in the form of Performance Monitoring following startup of the remedy.
- AEG submitted permit applications to the Yakima Nation for the well installation (Class 10 Temporary/Monitoring Well permit) and subsequent decommissioning (Decommission permit) activities, along with payment for the required permit fees, in November. A total of 12 permits altogether. Later, there was confusion as the Yakima Nation claimed they had not received payment when in fact they had already cashed the checks. This was resolved by 3<sup>rd</sup> week of December when AEG was contacted by an enforcement officer for the Yakima Nation Water Code who was reviewing the applications and had some questions. On January 6, 2016, AEG was informed the permits had been written and were submitted for review, which takes 45 to 60 days.

Tasks anticipated to be completed next quarter and summarized in the next quarterly progress report are as follows:

- Initiate implementation of the Revised CAP, once permits are secured from the Yakima Nation, beginning with installation of the injection and extraction wells.
- Resume quarterly (performance) monitoring, depending on the timing of startup of the remedy.

Should you have any questions, please do not hesitate to contact our office. Thanks.



**Scott Rose, L.G.**  
Senior Geologist  
Associated Environmental Group, LLC  
605 11<sup>th</sup> Avenue SE, Suite 201  
Olympia, WA 98501  
P. 360-352-9835

C. 360-890-2205

F. 360-352-8164

[srose@aegwa.com](mailto:srose@aegwa.com)