## City of Allentown Update

EPA/DEP Meeting June 14, 2016



### Outline



Overview of Corrective Action Plan Development

Phase 1 Recap


Phase 2

Selection of Final Alternative

Blending vs. Flow Equalization



### COA Corrective Action Plan Development




- Phase 1 current flows
  - Ten alternatives evaluated
  - Results presented in Phase 1 Report 1/13
- Phase 2 future flows
  - Two rounds of alternatives evaluations
  - Closely coordinated with the WLSP
  - Identify best "combined" solution



### COA Phase I Corrective Action Plan Recap




- Fully calibrated model to 2008 flow data
- Modified-calibrated version to account for
  - high groundwater
- 10 Year Storm LOC
- COA Alternative 10
  - Combination of improvements



Zero overflows under both models



### COA Phase 1 Alternative 10 Improvements



### COA Phase 2 Corrective Action Plan



- Future 2040 flows
  - From 537 Plan Update
- 10 Year Storm LOC
- Close coordination with WLSP
  - WLSP alternatives have varying impact on peak flow to the KIWWTP
- Developed through two rounds of evaluations




### COA Round 1 Alternatives Evaluation



- Bracketing approach used for Round 1 alternatives evaluation
  - Based on the three WLSP alternatives that generate the maximum to minimum range of flows to the KIWWTP
- WLSP Alternatives selected for bracketing
  - "Alternative 2" convey all flows to City
  - "Alternative 6" RDII removal and storage
  - "Alternative 12B" direct discharge
- Non-blending and blending alternatives



### Alternatives 2, 6, 12 B Infrastructure Improvements Schematic



### Round 2 Modeling and Alternatives Evaluations



- 2040 future flows consistent with Round 1
- Three flow conditions from WLSP:
  - "Alternative 1" Convey all flows to City
  - "Alternative 7" In-Line Storage
  - "Alternative 10" RDII Removal
- Modelling use to identify and size required improvements for each alternative



### Round 2 – Alternative Selection




- Preliminary costs developed for each alternative
- Alternative 10 selected by the WLSP
  - The RDII Removal alternative




### Peak Flow Comparison – Modified-Calibrated








### Alternatives 10 Infrastructure Improvements Schematic



### Improvements Necessary under Alternative 10







### Improvements to City Owned Facilities



12,500,750

|  |                            | CALIBRATED MODEL                        |   |    |             | MODIFIED - CALIBRATED MODEL |  |    |             |
|--|----------------------------|---|---|----|-------------|-----------------------------|--|----|-------------|
| DESCRIPTION OF ITEM OR ALTERNATIVE COMPONENT                   | UNITS and APPROX. QUANTITY | APPROX.<br>SIZE                         | UNIT PRICE <sup>1</sup>                       |    | TOTAL PRICE | APPROX.<br>SIZE             | UNIT PRICE1  |    | TOTAL PRICE |
| Trout Creek Parallel Sewer                                     | 6,900 LF                   | 24-in                                   | \$775   | \$ | 5,348,000   | 24-in                       | \$775  | \$ | 5,348,000   |
| W. Tioga Street Sewer  | 1,500 LF                   | 10-in                                   | \$235   | \$ | 353,000     | 10-in                       | \$235  |    | 353,000     |
|  |                            | Subtota                                 | City of Allentown Costs<br>(Calibrated Model) | \$ | 5,701,000   | Subtota<br>(Mo              | l City of Allentown Costs<br>odified-Calibrated Model) | \$ | 5,701,000   |
| MPH Auxiliary Modifications and Wet<br>Weather Pumping Station | LS                         | 15 MGD                                  | \$25,575,000                                  | \$ | 25,575,000  | 20 MGD                      | \$26,350,000   | \$ | 26,350,000  |
| Flow Equalization Basin  | LS                         | 8.1 MG                                  | \$30,132,000                                  | \$ | 30,132,000  | 17.5 MG                     | \$62,387,500   | \$ | 62,387,500  |
| Common Facilities<br>(2010 CDM Study)                          | LS                         | 1                                       | \$11,470,000                                  | \$ | 11,470,000  | 1                           | \$11,470,000   | \$ | 11,470,000  |
| Jordan Creek Parallel Sewer                                    | 1,450 LF                   | 30-in                                   | \$1,240                                       | \$ | 1,798,000   | 30-in                       | \$1,240  | \$ | 1,798,000   |
|  |                            | *************************************** | Subtotal Shared Costs<br>(Calibrated Model)   | s  | 68,975,000  | (Mo                         | Subtotal Shared Costs<br>odified-Calibrated Model)     | \$ | 102.005,500 |
| Emmaus Trunk Parallel Sewer                                    | 9,400 LF                   | 30-36-in                                | \$1,085                                       | \$ | 10,199,000  | 30-36-in                    | \$1,085  | \$ | 10,199,000  |
| Emmaus Trunk Parallel Sewer                                    | 1,500 LF                   | 42-in                                   | \$1,535                                       | \$ | 2,301,750   | 42-in                       | \$1,535  | \$ | 2,301,750   |
|  |                            | -                                       | Subtotal WLSP Costs                           | _  | 40 500 750  |                             | Subtotal WLSP Costs                                    | _  | 40.500.750  |


(Calibrated Model)

12,500,750

(Modified-Calibrated Model)



### Selected Approach



- Implement improvements in two phases
- Phase 1 improvements to convey 120 mgd to the KIWWTP
  - Flow equalization or blending at the KIWWTP
- Phase 2 implement remaining Alternative 10 improvements
  - Refined in size and scope based on the effectiveness of Phase 1 improvements as well as RDII reduction and other improvements implemented by the signatories and WLSP



### Phase 1 Improvements



- Phase 1 Improvements to City-owned facilities
  - 4 million gallon flow equalization tank at KIWWTP or blending
  - Influent screening system at KIWWTP
  - Trout Creek parallel Sewer
  - W. Tioga Street sewer partial upsize
  - Replace impellers of the KIWWTP's main influent pumps
  - Planning-level cost: approximately \$31M
- Other key Phase 1 improvements
  - Extend Park Pump Station force main to the KIWWTP
  - Rehabilitate and restore capacity of Park Pump Station to approximately 24 mgd



### Phase 2 Improvements



- Phase 2 Improvements to City-owned facilities
  - Significant additional flow equalization at KIWWTP or blending
  - Significant expansion of influent pumping capacity at KIWWTP
  - Expansion of Influent screening system at KIWWP
  - Jordan Creek parallel Sewer
  - Planning-level cost: approximately \$80M (modified calibration)
- Other key Phase 2 improvements
  - Significant expansion of PPS pumping and force main capacity
  - Emmaus trunk parallel sewer





- Blending Objective
  - Reduce cost by eliminating or reducing size of KIWWTP flow equalization basin
  - Comply with NPDES Instant. Maximum Permit Limits
    - TSS 60 mg/L
    - CBOD 40 mg/L
    - NH3-N 30 mg/L (winter)
    - NH3-N 10 mg/L (summer)
    - Fecal Coliform 1,000/100 ml (summer)
    - Fecal Coliform 10,000/100 ml (winter)






### Approach

- Evaluated feasibility in 10 mgd increments
  - 90 mgd through 180 mgd
- Feasibility criteria
  - Ability to comply with all NPDES effluent limits
  - Available space to construct required improvements
- Budgetary capital cost estimates developed for feasible blending scenarios













City of Allentown, PA Division of Water Resources

### SITE KEY

| A-1         | Main Pumping Station                  |
|-------------|---------------------------------------|
| A-2         | Auxiliary Pumping Station             |
| В           | Aerated Grit Chambers and Comminutors |
| C-1 to C-4  | Primary Settling Tanks                |
| D           | Primary Sludge Pumping Station        |
| E-1 to E-4  | Plastic Media Trickling Filters       |
| F           | Intermediate Pumping Station          |
| G-1 to G-3  | Intermediate Settling Tanks           |
| н           | Rock Media Trickling Filters          |
| I-1 to I-10 | Final Settling Tanks                  |
| J           | Chlorine Contact Tank                 |
| K           | Chlorination Building                 |
| L           | Sludge Holding Tanks                  |
| M           | Sludge Thickening Tanks               |
| N-1 to N-2  | Primary Sludge Digesters              |
| 0           | Secondary Sludge Digesters            |
| P           | Digestion Control Building            |
| Q           | Dewatering Building                   |
| R           | Effluent Pumps                        |



**FEBRUARY 2011** 









### **COA Blending Analysis**




### Feasible blending scenarios

| FLOW   | <b>FINE SCREENS</b> | ADDITIONAL | ADDITIO   | NAL PST   | ADDITIONAL | NEW EFFLUENT        |  |
|--------|---------------------|------------|-----------|-----------|------------|---------------------|--|
| MGD    |                     | AGC        | W/O CEPT  | W/CEPT    | ССТ        | PUMPS               |  |
| 80 N/A |                     | N/A        | N/A       | N/A       | N/A        | N/A                 |  |
| 90     | 3-4.5'wx10'H        | 1          | N/A       | N/A       | N/A        | 2x30 MGD            |  |
| 100    | 3-4.5'wx10'H        | 1          | 1-3300 SF | N/A       | N/A        | 3x30 MGD            |  |
| 110    | 3-6.0'wx10'H        | 1          | 2-3300 SF | N/A       | N/A        | 4x30 MGD            |  |
| 120    | 3-6.0'wx10'H        | 1          | 3-3300 SF | N/A       | N/A        | 5x30 MGD            |  |
| 130    | 3-6.0'wx10'H        | 1          | 4-3300 SF | N/A       | N/A        | 3x30 mgd & 2x40 MGD |  |
| 140    | 3-6.0'wx10'H        | 2          | N/A       | 4-3300 SF | 40'Wx32'L  | 2x30 mgd & 3x40 MG  |  |
| 150    | 3-7.5'wx10'H        | 2          | N/A       | 4-3300 SF | 40'Wx64'L  | 1x30 MGD & 4x40 MGD |  |
| 160    | 3-7.5'wx10'H        | 2          | N/A       | 4-3300 SF | 40'Wx96'L  | 5x40 MGD            |  |
| 170    | 3-7.5'wx10'H        | 2          | N/A       | 5-3300 SF | 40'Wx128'L | 2x40 MGD & 3x45 MGD |  |
| 180    | 3-7.5'wx10'H        | 2          | N/A       | 5-3300 SF | 40'Wx160'L | 5x45 MGD            |  |











### Blending Capital Cost Estimates

| FLOW<br>MGD | FINE SCREENING | ADDITIONAL  | ADDITIONAL PST |              | ADDITIONAL  | NEW EFFLUENT | TOTAL        |
|-------------|----------------|-------------|----------------|--------------|-------------|--------------|--------------|
|             |                | AGC         | w/o CEPT       | w/ CEPT      | ССТ         | PUMPS        | CAPITAL COST |
| 80          | N/A            | N/A         | N/A            | N/A          | N/A         | N/A          | N/A          |
| 90          | \$5,443,000    | \$1,360,000 | N/A            | N/A          | N/A         | \$1,369,000  | \$8,172,000  |
| 100         | \$5,443,000    | \$1,360,000 | \$2,579,000    | N/A          | N/A         | \$2,053,000  | \$11,435,000 |
| 110         | \$5,715,000    | \$1,360,000 | \$4,581,000    | N/A          | N/A         | \$2,738,000  | \$14,394,000 |
| 120         | \$5,715,000    | \$1,360,000 | \$6,580,000    | N/A          | N/A         | \$3,423,000  | \$17,078,000 |
| 130         | \$5,715,000    | \$1,360,000 | \$9,005,000    | N/A          | N/A         | \$4,251,000  | \$20,331,000 |
| 140         | \$5,715,000    | \$2,720,000 | N/A            | \$9,400,000  | \$781,000   | \$4,283,000  | \$22,899,000 |
| 150         | \$5,987,000    | \$2,720,000 | N/A            | \$9,400,000  | \$1,273,000 | \$4,914,000  | \$24,294,000 |
| 160         | \$5,987,000    | \$2,720,000 | N/A            | \$9,400,000  | \$1,700,000 | \$5,246,000  | \$25,053,000 |
| 170         | \$5,987,000    | \$2,720,000 | N/A            | \$11,400,000 | \$2,191,000 | \$5,889,000  | \$28,187,000 |
| 180         | \$5,987,000    | \$2,720,000 | N/A            | \$11,400,000 | \$2,653,000 | \$6,319,000  | \$29,079,000 |





- Example comparison
  - Planning-level Cost of Round 2 Alternative 10 FEB
    - \$62 million (modified calibration)
  - Planning-Level Cost of 160 mgd blending facilities
    - \$25 million
  - Blending potential cost savings
    - \$37 million
    - Achieves compliance with maximum daily effluent limits
    - Provides additional operational benefits





### Questions