


1. Background & remedial objectives
2. Progress & funds spent to date
3. Current status
4. Approaches moving forward


Buzzards Bay

hurricane barrier

Rt 195

Aerovox facility





— Cornell-Dubilier

Second capacitor facility
in outer harbor

← **Aerovox**


Electronic
capacitor facility
released XXX
tons of PCBs
c.1940 - 1977

Another view looking south


The lower harbor – largest fishing port in US (\$-wise)



PCBs bioconcentrate in Site seafood



The 1979 State Fishing Ban – 18,000 acres



Remedial Objectives

- Reduce risks to human health from consumption of Site seafood
 - current seafood consumption risks are >40 times higher than Superfund risk range higher under worst case scenario
- Reduce risks to human health from contact with PCB-contaminated shoreline soil
 - current dermal contact risks are >4 times higher than Superfund risk range (higher under worst case scenario)
- Reduce ecological risks
 - current PCB levels in the water column are >30 times higher than EPA's water quality standard

The 1998 ROD: removal of roughly 880,000 cy of sediment (shown in red)


2002: cleanup approach modified to a “pay as you go approach” using rail for offsite disposal.

Desanding facility

Rt 195

rail yard

Dewatering facility



2. Progress and funds spent to date




“Early Action” shoreline cleanup – 2000
\$0.8 million



NSTAR Power Cable Relocation – 2001
\$4.1m (app. \$3m more needed in 2008-09)

Dewatering facility bulkhead - 2002/03
\$9.9 million






Combined sewer overflow (CSO) relocations
to make room for the dewatering facility - 2002-04
\$3.3 million

ewatering facility and rail spur - 2002-04
\$12.4 million



d dewatering building



Demolition and removal of derelict
vessels to allow a shoreline business
relocation - 2002

\$1.3 million




he underlying PCB sediments - 2003

\$2.4 million



With derelict vessels and PCB sediments removed,
construction of the relocated business' pier - 2004
\$5 million





‘North of Wood Street’ cleanup – 2002
\$6.3 million



See insert slide 1

See insert slide 2

3. Current status


Areas dredged to date

2007-08 Dredging

2004 – 2006 Dredge Areas

2007 Dredging

Total 1998 ROD RD/RA costs to date: \$166.3 million



Cost and Schedule Estimate for Current Approach

3.5% annual inflation assumed



<u>Annual funding level</u>	<u>Years to complete</u>	<u>Costs to complete</u>
\$15 million	40	\$ 1,128 million
\$30 million	18	\$540 million
\$80 million*	5	\$341 million

*The site's dewatering facility was designed for an 800,000 gpd pumping level.

Source: 7/30/07 email report from Jacobs Engineering

\$15m/year indexed at 3.5% inflation over 40 years:

2011: \$15.53m	2025: \$25.13m	2037: \$40.68m
2012: \$16.07m	2026: \$26.01m	2038: \$42.10m
2013: \$16.63m	2027: \$26.92m	2039: \$43.57m
2014: \$17.21m	2028: \$27.86m	2040: \$45.10m
2015: \$17.82m	2029: \$28.84m	2041: \$46.68m
2016: \$18.44m	2030: \$29.85m	2042: \$48.31m
2017: \$19.08m	2031: \$30.89m	2043: \$50.00m
2018: \$19.75m	2032: \$31.97m	2044: \$51.75m
2019: \$20.44m	2033: \$33.09m	2045: \$53.56m
2020: \$21.12m	2034: \$34.25m	2046: \$55.44m
2021: \$21.90m	2035: \$35.45m	2047: \$57.38m
2022: \$22.67m	2036: \$36.69m	
2023: \$23.46m		
2024: \$24.28m		




4. Approaches moving forward

Shutdown Costs:

2 years: \$8.9 million

10 years: \$20.6 million

Source: Jacobs Eng. email reports 11/14/07 and 12/14/07



Or, could the cleanup strategy be changed to perform shoreline cleanups only (to address dermal risks) with use of ICs for seafood consumption in perpetuity??

Risk of recontamination from unremediated subtidal areas.


Implementing a fishing ban over 18,000 acres highly problematic.

- no enforcement mechanism in existing state fishing ban
- highly diverse population; cultural bias for seafood consumption
- EJ concerns

Shoreline cleanup cost estimated at \$

- additional funds needed if shoreline becomes recontaminated

REDACTED



Cross-section of _____ harbor CAD cell

REDACTED

REDACTED