

New Bedford Harbor Superfund Site

OSRR Briefing - 5/08/08

- I. Background/progress to date
- II. Pilot underwater cap
- III. CAD cell alternative


Buzzards Bay

hurricane barrier

Rt 195

Aerovox facility

Enforcement sensitive
Internal use only
Do not release



— Cornell-Dubilier

Second capacitor facility
in outer harbor

← **Aerovox**

Electronic
capacitor facility
released ~275
tons of PCBs
c.1940 – 1977
(slated for demolition 2008/09)

another view, looking south




11/10/2003

the lower harbor – largest fishing port in US (\$-wise)



New Bedford Harbor Inferred PCB Levels - 0 to 12 inch depth May 2001



LEGEND

PCB Levels 0 to 12 inch depth	
	≤ 10 ppm
	10 - 50 ppm
	51 - 500 ppm
	501 - 4,000 ppm
	> 4,000 ppm

Sample Points (0-12" depth)

- PRE 9/98
- POST 9/98


- Mean High Water Line
(+ 2.4 ft NGVD)
- Mean Lower Low Water Line
(-1.4 ft NGVD)
- Paved Road
- Unpaved Road

Note:

PCB values were interpolated from the sample points shown on the drawing. PCB values at any location were assumed to be equal to the PCB value of the closest sample point.


2000 0 2000 Feet

PCBs in NBH Area 1 Seafood Average values (2005, 2006)



FDA level = 2 ppm

The 1979 State Fishing Ban – 18,000 acres



Cleanup Decisions

1990 - Hot Spot ROD. 5 acres (14,000 cy) near Aerovox with PCB levels > 4,000 ppm.

1998 - Upper and Lower Harbor ROD. ~270 acres (880,000 cy)

Sediment cleanup levels (seafood consumption risk):

10 ppm - upper harbor

50 ppm - lower harbor

Shoreline soil cleanup levels (dermal contact risk):

1 ppm - residential areas

25 ppm - recreational areas

50 ppm - industrial areas and (remote) wetlands

1998 ROD:

Sediments in red are
above cleanup levels.

- 880,000 cy

- 270 acres


Desanding facility

Rt 195

rail yard

Dewatering
facility

app. one mile





QUICK look at progress to date

“Early Action” shoreline cleanup – 1999-2000
\$0.8 million



NSTAR Power Cable Relocation – 2001
\$4.1m (app. \$3m more needed in 2008-09)


Dewatering facility bulkhead - 2002/03
\$9.9 million




ewatering facility and rail spur - 2002-04
\$12.4 million



d dewatering building






Combined sewer overflow (CSO) relocations
to make room for the dewatering facility - 2002-04
\$3.3 million

Demolition and removal of derelict
vessels to allow a shoreline business
relocation - 2002

\$1.3 million



With derelict vessels and PCB sediments removed,
construction of the relocated business' pier - 2004
\$5 million






‘North of Wood Street’ cleanup – 2002
\$6.3 million



New Bedford Harbor Site Current Dredging and Disposal Operations



1. Dredging in upper harbor



2. Desanding



Current dredging and disposal operations


3. Dewatering



4. Loading to rail for offsite disposal




Areas dredged to date



Cost and Schedule Estimate for Current Approach

3.5% annual inflation assumed



<u>Annual funding level</u>	<u>Years to complete</u>	<u>Costs to complete</u>
\$80 million ¹	4 to 5	\$341 million
\$30 million	18	\$540 million
\$15 million ²	39	\$1,113 million

¹Design funding level

²Actual funding level 2004-2008


II. Pilot Underwater Cap - 2005

Port navigational CAD cell



195

Clean sand from the CAD cell was used to cap 19 acres of PCB contaminated sediments



Cornell-Dubilier





1. Harbor bottom as is





2. Excavation of silts



3. Excavation of sand and gravel



4. Placement of dredged sediments into the CAD cell




5. Placement of clean cap (after consolidation)

What's a
CAD cell?

The port's CAD cell being excavated




Light brown sand being excavated from the
CAD cell and loaded into the split-hull scow



Split-hull scow just starting to open.





Post-cap
monitoring
to date


Post-cap bathymetry

ridges and valleys

50ppm ISOPLETH


25ppm ISOPLETH

10ppm ISOPLETH




Thickness
(ft)

Cap Thickness: valleys are slowly filling in



Order of magnitude decrease in surficial PCBs



★ = 17
post-cap
sediment
sampling
locations



Biological monitoring:
to be part of ou3 RI/FS
(sediment toxicity,
bioaccumulation,
benthic enumeration)

Shown: sediment
profiling camera of
pre-cap conditions

REDACTED

CAD cell alternative

Technical evaluation will include:

1. Releases to water column during placement
(to be minimized by temp. perimeter sheetpile wall)
2. Releases to GW and SW over long term
3. Air quality impacts?
4. Disposal of excavated organic silts
5. Disposal or reuse of excavated sand/gravel
6. Schedule and cost to complete

REDACTED

Initiatives for 2008

1. Demolition of Aerovox building
 - site mob Dec 08?
2. Remediation of Aerovox shoreline
 - % levels of PCBs, VOCs
 - land based excavation
 - cement stabilization
 - May/June 08
3. Finish ou3 underwater cap
 - fall 08 using clean material from port's latest navigational CAD cell
4. More modeling!

