



*Consulting Engineers  
and Scientists*

PASTOR, BEHLING & WHEELER, LLC  
2201 Double Creek Drive, Suite 4004  
Round Rock, TX 78664

Tel (512) 671-3434  
Fax (512) 671-3446

April 6, 2009  
(PBW Project No. 1432)

VIA OVERNIGHT COURIER

Mr. Gary Miller  
Superfund Division, Region 6 (6SF-RA)  
Arkansas/Texas Section  
U.S. Environmental Protection Agency  
1445 Ross Avenue, Suite 1200  
Dallas, Texas 75202-2733

Re: March 2009 Monthly Status Report, Gulfco Marine Maintenance Site, Freeport, Texas

Dear Mr. Miller:

Pursuant to Section XII, Paragraph 53 of the amended Unilateral Administrative Order (UAO) for the above-referenced Site, Pastor, Behling & Wheeler, LLC (PBW) has prepared this monthly status report on behalf of LDL Coastal Limited LP (LDL), Chromalloy American Corporation (Chromalloy) and The Dow Chemical Company (Dow). As discussed in our telephone conversation on August 2, 2005, monthly status reports for a given month will be submitted by the 15<sup>th</sup> of the following month as required in Paragraph 53 of the UAO, rather than by the 10<sup>th</sup> of the following month as indicated in Appendix 1 of the UAO. In accordance with the UAO requirements this report addresses the topics listed below:

1. Actions which have been taken toward achieving compliance with the UAO during the previous month – The following actions were taken during the previous month:
  - RI/FS site characterization activities (SOW Paragraphs 34 through 36) detailed under Task 6 of the RI/FS Work Plan including:
    - Subtask 6.9 – A draft Nature and Extent Data Report (NEDR) was submitted to EPA, TCEQ and identified trustees on March 3.
  - Risk Assessment activities (SOW Paragraph 37) detailed under Task 7 of the RI/FS Work Plan - data analysis, human health risk evaluation and ecological risk evaluation were partially completed.
2. Results of sampling, tests, modeling and all other data (including raw data) received or generated by or on behalf of Respondents during the previous month – No new data were received or generated during the previous month.
3. Actions, data and plans which are scheduled for the next two months and other information relating to the progress of work – The following actions are planned for the next two months:

Mr. Gary Miller  
April 6, 2009  
Page 2

- RI/FS site characterization activities (SOW Paragraphs 34 through 36) detailed under Task 6 of the RI/FS Work Plan including:
    - Subtask 6.9 – Preliminary Site Characterization Report – Final NEDR to be prepared following receipt of review comments on the Draft NEDR from EPA.
  - Risk Assessment activities (SOW Paragraph 37) detailed under Task 7 of the RI/FS Work Plan – to be continued through data analysis, human health risk evaluation and ecological risk evaluation.
4. Information regarding percentage of completion, all delays encountered or anticipated that may affect the future schedule for completion of the work required, and efforts made to mitigate those delays or anticipated delays – RI/FS activities are approximately 80% complete.

Thank you for the opportunity to submit this status report. Should you have any questions, please do not hesitate to contact me.

Sincerely,

PASTOR, BEHLING & WHEELER, LLC



Eric F. Pastor, P.E.  
Principal Engineer

cc: Mr. Doug McReynolds – EA Engineering, Science and Technology  
Ms. Luda Voskov – Texas Commission on Environmental Quality  
Mr. Brent Murray – Environmental Quality, Inc.  
Mr. Donnie Belote - The Dow Chemical Company  
Mr. Allen Daniels - LDL Coastal Limited, LP  
Mr. F. William Mahley - Strasburger & Price, LLP  
Mr. James C. Morriss III - Thompson & Knight, LLP  
Ms. Elizabeth Webb - Thompson & Knight, LLP