

## **ENGINEERING MANAGEMENT SUPPORT INC.**

7220 West Jefferson Avenue, Suite 406  
Lakewood, CO 80235

Telephone (303) 940-3426  
Telecopier (303) 940-3422

October 10, 2015

VIA: Electronic Mail

U.S. Environmental Protection Agency  
Region VII SUPR/MOKS  
11201 Renner Boulevard  
Lenexa, KS 66219

**ATTENTION:** Mr. Bradley Vann

**SUBJECT: Monthly Progress Report – September 2015**  
**Removal Action – Preconstruction Work**  
**West Lake Landfill Superfund Site, Bridgeton, Missouri**

Dear Mr. Vann,

On behalf of Bridgeton Landfill, LLC., and Rock Road Industries, Inc. (the “Respondents”), Engineering Management Support Inc. (EMSI) submits the attached progress report for the month of August 2015 as required by paragraph 34a of the Administrative Settlement Agreement and Order on Consent (ASAO), EPA Docket No. CERCLA-07-2014-0002. If you have any questions or desire additional information related to this status report or any other aspect of the project, please do not hesitate to contact me.

Sincerely,  
**ENGINEERING MANAGEMENT SUPPORT, Inc.**

A handwritten signature in black ink, appearing to read 'P. Rosasco', with a stylized flourish at the end.

Paul V. Rosasco, P.E.

Distribution:

Lynn Juett – EPA Region VII  
Brian Power – Bridgeton Landfill LLC  
Joe Benco – Republic Services, Inc.  
Jessie Merrigan – Lathrop & Gage  
Dan Feezor – Feezor Engineering  
Mike Bollenbacher – Auxier & Associates  
Randy Bodnar – Civil & Environmental Consultants

**Monthly Status Report – September 2015**  
**Removal Action – Preconstruction Work**  
**West Lake Landfill Superfund Site**  
**Bridgeton, Missouri**

This status report has been prepared by Engineering Management Support Inc. (EMSI) on behalf of Bridgeton Landfill, LLC, and Rock Road Industries, Inc. for the Removal Action – Preconstruction Work at the West Lake Landfill Superfund Site as required by paragraph 34a of the Administrative Settlement Agreement and Order on Consent (ASAOC), EPA Docket No. CERCLA-07-2014-0002. The ASAOC was signed and became effective on April 16, 2014. EPA approved the Work Plan for Removal Action Preconstruction Work on July 1, 2014.

## **1. Actions Undertaken During September 2015**

### Project Planning

EPA approved the revised Work Plan for Removal Action Preconstruction Work on July 1, 2014. Revised pages addressing outstanding comments identified in EPA's approval letter were prepared and submitted to EPA on July 31, 2014.

EPA approved the final air monitoring plan on December 8, 2014.

### Fieldwork - Sample Collection/Analysis

Routine air monitoring sample collection was performed per the approved air monitoring plan.

### Report Preparation

None during this reporting period. The Waste Relocation Area Evaluation was performed and a report presenting the results of the evaluations was prepared and submitted to EPA on July 31, 2014. The updated Bird Monitoring and Mitigation Plan, approved by the Airport on June 30, 2014, was transmitted to EPA along with the Airport's approval on July 2, 2014. We are awaiting EPA comments on these documents.

### Project Management

The monthly report for August 2015 was prepared and submitted to EPA on September 10, 2015.

### Meetings

None.

## Correspondence

None.

### **2. Analytical Data Collected During This Reporting Period**

Air monitoring sample analytical results were received during this period. These results are included with the OU-1 monthly progress report.

### **3. Work Scheduled to be Performed during October 2015**

Continuation of the air monitoring program.

Respond to any comments that may be received from EPA on the other submittals (e.g., Waste Relocation Area Evaluation and Bird Monitoring and Mitigation Plan).

### **4. Problems Encountered or Anticipated and Planned Resolutions**

No problems have been encountered or identified.