

Jackpile Reclamation Project
PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87026

Office of
Reclamation Project Manager

Confidential Claim Retracted

AUTHORIZED BY: 

DATE: 5/16/13

(505) 243-7616
(505) 552-6654
(505) 552-6655

RECLAMATION PROJECT UPDATE AS OF

OCT. 30, 1991

TO: *Governor Harry Early*

FROM: *Jim Olsen, Jr., P.E.-RPM/Pol* 

- 1) James Ranch obtained the hydroseeding equipment for the slopes and began this week; further progress between now and Thanksgiving will be dependant upon the weather;
- 2) Title and Bill of Sale to the trailer purchased from Landmark was sent to Accounting. Please let any interested Departments know it is available for use. It has three office spaces, shelving, a gas furnace, and is in fair condition. It is ready for transport to whomever would like to use it.
- 3) The fencing situation at the northern boundary with the Land Grant is being checked per Mr. Emmett Hunt's request; I will coordinate with LCC to see if any adjustments need to be made.
- 4) The SP-WS-17 waste dump has had 95% of the topsoil cover placed and the soil cover in the bottom of SP-OP-34 is continuing with about two-thirds completed. Sloping continues in North Jackpile. The scrapers are finishing some soil work on the flat areas north and above OP-34;
- 5) The requested analysis & summary on the Unit Cost development was distributed to all Councilmen this week along with any other corrections to the 3rd Year Plan backup material.
- 6) Al Sedik, Marvin Sarracino, Victor Sarracino and I visited the La Plata Coal Mine near Farmington, NM last Thursday to look at their tree planting experimental program.
 - Some very good insights into the proper procedures was gained into talking to Bill Skeet, the on-site environmental coordinator.
 - A summary of our visit will provide documentation for eventual inclusion of this program into future plans.



Jackpile Reclamation Project

PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87028

Office of
Reclamation Project Manager

(505) 243-7616
(505) 552-6654
(505) 552-6655

RPM SUSPENSE LOG

as of

10/30/91

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Building demolition done; & Removal	in progress	10/31/91	Office and Change House ready for transport;
Weather Station change out	on order;	11/15/91	sensors being sent in for calibration;
7th Environmental Monitoring/Regulatory Compliance Report	in progress	11/30/91	as per the Cooperative Agreement
Unit Cost Council Analysis and Discussion 3rd Year Plan Development	completed & distributed;	10/29/91	as per