

Confidential Claim Retracted

AUTHORIZED BY: SK

DATE: 5/16/13

Office of
Reclamation Project Manager

Jackpile Reclamation Project
PUEBLO OF LAGUNA

P.O. BOX 194
LAGUNA, NEW MEXICO 87028

(505) 243-7616
(505) 552-6654
(505) 552-6655

Marken

RECLAMATION PROJECT UPDATE AS OF Nov. 20, 1991

TO: Governor Harry Eary

FROM: Jim Olsen, Jr., P.E.-RPM/PoL *[Signature]*

- 1) James Ranch was unable to work Friday, Saturday, or Monday due to the muddy conditions. They started up again on Tuesday. Some vegetation has germinated in the North Paguate area for the first time this week.
- 2) Work continued on development of the Post-Reclamation Long-Term Monitoring Program that is required by the Record of Decision. A "draft" has been supplied to Allen Sedik of BIA for review/comment.
- 3) Qualimetrics said the refund check for some returned weather recording instruments should be here by next week. It will be applied to the new equipment.
- 4) Sloping continues in North Jackpile with four dozers now working in that vicinity. The R-10 area is receiving topsoil with the scrapers. A new staging area in Jackpile was completed with scrapers. Soil placement with trucks is nearing completion. The first of the Jackpile profore haul with belly dump trucks began 11/18.
- 5) Next Monday, November 25, the Project will resume a 8-hour/5 day per week shift until further notice.
- 6) The aerial color photo of the Project should be ready late this week.
- 7) The semi-annual water sampling began this week and should be done by week's end (weather permitting.)
- 8) The October, 1991 Project Status Report will be distributed early next week. The delay was due to having to include billings for a six-week period to match the billing cycle with the reporting cycle.



9322306

CONFIDENTIAL

POL-EPA01-0011833

Jackpile Reclamation Project

PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87026

Office of
Reclamation Project Manager

(505) 243-7616
(505) 552-6654
(505) 552-6655

RPM SUSPENSE LOG

as of

11/20/91

| ITEM **** | STATUS ***** | EST. COMPLETION ***** | REMARKS ***** |
|--|---|--------------------------|---|
| Building demolition & Removal | in progress | 11/15/91 | area being cleaned with scraper; 80% complete. final bulkhead pending; |
| Weather Station | on order; | 11/15/91 | sensors sent in for calibration; |
| Monitor Well Installation North & South Pagate pits | quotes being solicited; | 1/31/91 | for montoring levels in pit bottoms; two one bids rec'd by 11/20/91; |
| 7th Environmental Monitoring/ Regulatory Compliance Report | in progress | 11/30/91 | as per the Cooperative Agreement; |
| Financial Closeouts 2nd Year Packages | pending final billings from LCC, Inc. | 12/15/91 | to calculate any savings sharing; |

RPM SUSPENSE LOG cont'd

as of 11/20/91

| ITEM **** | STATUS ***** | EST. COMPLETION ***** | REMARKS ***** |
|--|-----------------|--------------------------|--------------------|
| Technical Presentation to SIPI Students Mine Reclamation | scheduled | 11/27/91 | w/Neal Kasper |
| Post-Reclamation Long-Term Monitoring Mangement Plan review Engineer; | in-progress | 6/30/92 | continual w/BIA |
| October, 1991 Project Status Report | in progress | 11/25/91 | |
| 4th Quarter PY-91 Financial Report | in preparation | 12/25/91 | for BIA; |