

Jackpile Reclamation Project

PUEBLO OF LAGUNA

Office of
Reclamation Project Manager
(505) 242-0506
(505) 552-6011

P.O. BOX 194
LAGUNA, NEW MEXICO 87026

Tribal Building
(505) 243-7616
(505) 552-6654
(505) 552-6655

RECLAMATION PROJECT UPDATE AS OF

MAY 13, 1992

TO: Governor Harry Early

FROM: Jim Olsen, Jr., PE-Reclamation Project Manager

- 1) Scrapers began placing soil cover on and around the Rio Moquino bench ;
dozers continued sloping work on JP-WS-17; trucks continued with hauling protore
from JP-24 and JP-PS-25;
- 2) James Ranch continued seeding the old P-10 area; they had some difficulty this week due
to the high winds; they should complete the slopes by month's end; there probably will
not be any reseeding work this fall since none of the Jackpile areas will be ready.
- 3) The Work Package letter was lost by BIA and so will be recirculated to the Contracting
Officer ;
- 4) The April, 1992 Project Status report was distributed this week; the Executive Summary is
pending some financial data from the 1st National Bank.
- 5) Copies of the 2nd "draft" of the Post-Reclamation plan were distributed for review;
- 6) With the recent filling of the various management vacancies, the new personnel are
cordially invited to tour the Project Site. Please advise those interested to contact
me if they wish to see the site.
- 7) The letter on documenting the Paguate Repairs fund transfer has been received and filed.
It went to the Contracting Officer for final approval;
- 8) Per your request, the FY-1992 Summary was sent to the Tribal Planner's office.
- 9) Laguna Elementary School is planning a site visit on Thursday, May 14;

CONFIDENTIAL CLAIM RETRACTED

DATE: 5/16/93 AUTHORIZED BY: [Signature]



9383230

CONFIDENTIAL

POL-EPA01-0011795

Jackpile Reclamation Project

PUEBLO OF LAGUNA

Office of
Reclamation Project Manager
(505) 242-0506
(505) 552-6011

P.O. BOX 194
LAGUNA, NEW MEXICO 87026

Tribal Building
(505) 243-7616
(505) 552-6654
(505) 552-6655

RPM Suspense Log

AS OF MAY 13, 1992

ITEM *****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Semi-Annual Aerial photos	completed		for records and volume checks;
	TR Mann computing volumes;	5/21/92	
Post-Reclamation Long-term Monitoring & Management Plan	under review by BIA, LCC	6/30/92	2nd "draft" to BIA for review and comment;
9th Environmental Monitoring Report	being prepared	5/20/92	to BIA;
Work Package Closeouts	letter sent to BIA 2/28/92;	3/28/92	to BIA Contracting Officer;
	awaiting signature of Contracting Officer	?????	
Semi-Annual Water Sampling	ASSAGAI Labs	5/31/92	being scheduled;
April, 1992 Status Report	distributed;	5/12/92	completed;
Health & Safety Audit	Weston Engineering	6/1/92	pending schedule;

PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87026

Marlin

Office of:

The Governor
The Secretary
The Treasurer

(505) 243-7616
(505) 552-6654
(505) 552-6655

638 Contracts--SPECIAL PROJECTS

To: Governor Harry Early

FROM: Jim Olsen, Jr., PE *JKO, Jr.*

SUBJ: *SPECIAL PROJECTS UPDATE* as of MAY 13, 1992

- 1) Freda Wabnum, Allen Sedik, and I met on May 7 to discuss some of the administrative procedures to be followed on the Paguate Dams and Paraje Canal work. Allen Sedik will be the Contracting Officer's Representative and be the focal point for routing the inspections and other information. The set-up will be very similar to what is currently being followed for the Jackpile Project. Laguna Construction Company, as the contractor, will route all their reports/information thru this Office. LCC will no longer have any direct contact with BIA; all their correspondence and direction will be routed thru the POL channels as is done with the Jackpile work.

