

Jackpile Reclamation Project
PUEBLO OF LAGUNA

Office of
Reclamation Project Manager
(505) 242-0506
(505) 552-6011

P.O. BOX 194
LAGUNA, NEW MEXICO 87026

Tribal Building
(505) 243-7616
(505) 552-6654
(505) 552-6655


RECLAMATION PROJECT UPDATE AS OF MAY 20, 1992

TO: Governor Harry Early

FROM: Jim Olsen, Jr., PE-Reclamation Project Manager 

- 1) Scrapers continued placing soil cover on and around the Rio Moquino bench ;
dozers continued sloping work on JP-WS-17; trucks continued with hauling protore
from JP-24 and JP-PS-25;
- 2) James Ranch continued seeding slope areas in the South Pagate.
- 3) The Work Package letter was lost by BIA and so will be recirculated to the Contracting
Officer ;
- 4) The Executive Summary for April, 1992 was distributed;
- 5) The latest aerial photos from TR Mann were picked up on Friday;
- 6) Some students and teachers from Laguna Elementary and Malcolm X School (in Berkeley
California) visited the site on Thursday, May 14;
- 7) A letter on the proposed release of the old Jackpile Housing Area was circulated for review
by Council and BIA;
- 8) Continental Divide Electrical Co-Op removed an old power line which was crossing the old
279 Highway near the South Pagate Pit area.

CONFIDENTIAL CLAIM RETRACTED

DATE: 5/16/93 AUTHORIZED BY: 



9383233

CONFIDENTIAL

POL-EPA01-0011798

Jackpile Reclamation Project

PUEBLO OF LAGUNA

Office of
Reclamation Project Manager
(505) 242-0506
(505) 552-6011

P.O. BOX 194
LAGUNA, NEW MEXICO 87026

Tribal Building
(505) 243-7616
(505) 552-6654
(505) 552-6655

RPM Suspense Log

AS OF MAY 20, 1992

ITEM *****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Semi-Annual Aerial photos	completed	5/15/92	for records and volume checks;
	TR Mann computing volumes;	5/22/92	
Post-Reclamation Long-term Monitoring & Management Plan	under review by BIA, LCC	6/30/92	2nd "draft" to BIA for review and comment;
9th Environmental Monitoring Report	completed	5/14/92	to BIA;
Work Package Closeouts	letter sent to BIA 2/28/92;	3/28/92	to BIA Contracting Officer;
	awaiting signature of Contracting Officer	?????	
Semi-Annual Water Sampling	ASSAGAI Labs	5/31/92	being scheduled;
Health & Safety Audit	Weston Engineering	6/1/92	pending schedule;

PUEBLO OF LAGUNA

P.O. BOX 194

LAGUNA, NEW MEXICO 87028

Office of:

The Governor
The Secretary
The Treasurer

(505) 243-7616
(505) 552-6654
(505) 552-6655

638 Contracts--SPECIAL PROJECTS

To: Governor Harry Early

FROM: Jim Olsen, Jr., PE *JO*

SUBJ: *SPECIAL PROJECTS UPDATE as of MAY 20, 1992*

- 1) A meeting is planned for Thursday, May 21 at 8:00 am with BIA, LCC, and myself to formalize the contract documents for the Pagate Dam repairs and the irrigation system construction. In addition, the administrative procedures for handling the reporting functions and lines of communications will be formalized.

