

Jackpile Reclamation Project

PUEBLO OF LAGUNA

Office of
Reclamation Project Manager
(505) 242-0506
(505) 552-6011

P.O. BOX 194
LAGUNA, NEW MEXICO 87026

Tribal Building
(505) 243-7616
(505) 552-6654
(505) 552-6655

RECLAMATION PROJECT UPDATE AS OF

JUNE 10, 1992

TO: Governor Harry Early

FROM: Jim Olsen, Jr., PE-Reclamation Project Manager

- 1) Scrapers continued placing soil cover on and around the Rio Moquino bench ; the area will soon be ready for the installation of the erosion protection material at the base; dozers continued sloping work on JP-WS-17; trucks continued with hauling protore from JP-24 and JP-PS-25;
- 2) James Ranch continued seeding slope areas in the South Paguate. Once they finish the remaining slopes, they will suspend work until the fall months.
- 3) The Work Package letter for the latest closeouts was given to Allen Sedik on June 1 to carry thru to the Contracting Officer; we are still awaiting the letter from the submittal that went in in March;
- 4) ASSAGAI Laboratories took water samples last week except for the new monitoring wells and a couple of the alluvial monitor wells; the sampling should be completed this week;
- 5) Some of the volume comparisons from TR Mann's survey were picked up last Friday;
- 6) The May, 1992 Monthly report is being prepared; it will be distributed a little late than normal since we have six-weeks worth of billings from LCC to include and get caught up with the reporting dates;

CONFIDENTIAL CLAIM RETRACTED

DATE: 5/16/13 AUTHORIZED BY: 



9383238

CONFIDENTIAL

POL-EPA01-0011803

Jackpile Reclamation Project

PUEBLO OF LAGUNA

Office of
Reclamation Project Manager
(505) 242-0506
(505) 552-6011

P.O. BOX 194
LAGUNA, NEW MEXICO 87026

Tribal Building
(505) 243-7616
(505) 552-6654
(505) 552-6655

RPM Suspense Log

AS OF JUNE 10, 1992

ITEM *****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Semi-Annual Aerial photos	TR Mann computing volumes;	6/11/92	for records and volume checks;
Post-Reclamation Long-term Monitoring & Management Plan	under review by BIA, LCC	6/30/92	2nd "draft" to BIA for review and comment;
Work Package Closeouts	letter sent to BIA 2/28/92; awaiting signature of Contracting Officer new batch sent to BIA	3/28/92 ????? ?????	to BIA Contracting Officer;
Semi-Annual Water Sampling	ASSAGAI Labs	6/16/92	field work com- pleted; results pending;
Health & Safety Audit	Weston Engineering	6/4/92	awaiting written; report;



Office of:

The Governor
The Secretary
The Treasurer

PUEBLO OF LAGUNA

P.O. BOX 194


LAGUNA, NEW MEXICO 87026



(505) 243-7616
(505) 552-6654
(505) 552-6655

638 Contracts--SPECIAL PROJECTS

To: Governor Harry Early

FROM: Jim Olsen, Jr., PE 

SUBJ: SPECIAL PROJECTS UPDATE as of JUNE 10, 1992

- 1) As a followup to the Pagate Dam repairs, I met with Darlene, the Contracting Officer on Friday, June 5; she indicated that some additional documents had to come from Freda Wabnum at the Laguna Agency before the contract could be finalized but would hopefully be ready this week. I spoke with Ms. Wabnum this morning and she said she will see Darlene this afternoon and let us know when the contract will be ready to come out of her office back to us.
- 2) Allen Sedik of BIA came by yesterday and said that he had been asked by Joe Little to be the Contracting Officer's Representative (COR) on the Pagate Dam repairs. This is contrary to what Dan Carr told me last week. Apparently, neither Mr. Carr nor Mr. Sedik had previously seen the letter you wrote about the Project assignments; when Neal Kasper and I met with Mr. Carr the week before, he was insistent that he would be the COR. This appeared to be OK with me since Mr. Carr is the most familiar with the Safety of Dam issues and we discussed the reporting procedures, accounting process, and other details. If the persons responsible for various aspects of these Projects are changing, BIA needs to make that determination and so inform the Pueblo of Laguna how it is all supposed to work.
- 3) Neal Kasper, Rudy Lorenzo, Atiq Tatari, Bill Corliss (all of LCC) and I visited the Pagate Dam site yesterday to do some preliminary scoping of the job. It was noted that some trees which are on the embankment of the dam face will have to be removed since the Safety of Dams regulations do not allow for them to be there. Also, the old gate valve structure at the water outlet will be replaced so the old one will be left for anyone in Pagate Village to salvage if they want it. It is composed of some old pipe, small I-beams, and chain link. If no one wants the materials, they will be hauled off and disposed of in the Jackpile Pit.
- 4) News on the Paraje Irrigation Project has been received from BIA which indicates the requested additional funding will be approved;