

Confidential Claim Retracted

AUTHORIZED BY: SK

DATE: 5/13 5/16/13

RECLAMATION PROJECT UPDATE as of 11/17/90

TO: Governor Conrad Lucero

FROM: Jim Olsen, Jr., P.E.-RPM/POL

- 1) A request was sent to the Personnel Office to advertise the Reclamation Technician positions. It is planned to fill these positions before year's end.
- 2) Snow on November 14 caused suspension of work for two days. The job was also shut down on the Veteran's Day holiday. Scrapers continued backfilling OP-35 which should be substantially complete this week. The truck fleet continued on PS-17. Dozer work continued sloping JP-WO-11, the first of the Jackpile dumps. Fencing along the south boundary SW Paguate highwall and on towards the P-10 area continues. The contaminated soil cleanup around the LCC shop area continued.
- 3) Allen Sedik and I attended a joint meeting in Santa Fe, NM on November 8 which included representatives of BIA, EPA, the Indina Health Service, and Housing & Urban Developement. George Farris was also in attendance and a slide presentation on the Project was made.
- 4) I informed Acting Gov. Dailey that there are about twelve power poles available at the LCC Yard by the Shop. Please advise if Facilities would like to take any of them and let me know when the other poles would be needed so the salvaging can be scheduled with LCC's surface crew.
- 5) Some test seeding was being done this week in the Housing Area and some other selected sites to try some various seed mixtures and the hydroseeding technique which may be better on the slopes than the use of seed drills.
- 6) The 3rd Quarter Environmental/Regulatory Compliance report is being prepared for distribution next month. Some lab results are still pending.
- 7) LCC will continue with the 10-hour shifts till Thanksgiving. It is planned to revert to 8-hour shifts after the holiday.
- 8) The October, 1990 Project Status Report is being prepared and should be ready next week.



9384259

## RPM SUSPENSE LOG

as of 11/14/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Paguete Seismic	BIA to handle;	?	Y. Leeds said funding rec'd from Washing- to & agreement with USGS is formalized;
Building Salvage & Removal	need Council directive Laguna Industries checking into using existing buildings on-site checking into power poles	pending 10/29/90	Further demo- lition/salvage pending LII site visit
Soil/Vegetation Specifications	revision of specs now underway;		by Ed Kelley sub to Weston
	test plots	11/14/90	in-progress
2nd Annual Aerial Photo	for volumes & progress records picture taken	11/15/90 10/28/90	pending delivery from Tom Mann, Inc.
Quarterly Environmental Report	update project status	10/31/90	pending lab results

RPM Suspense log Cont'd for 11/14/90

ITEM ****	STATUS *****	EST. COMPLETION *****	REMARKS *****
Radiation	ongoing by RPM	checked some sites week of Oct. 22;	awaiting the results
	record keeping	loading data in computer	
Highway 279 closure	new section is closed;	5/31/91	hauling waste; all traffic detoured over old section
	NEW projected re-opening	2/15/91	
Semi-Annual Sampling	ground & surface water	11/15/90	Re/Spec, Inc.
RPM Employment Contract	Council action needed	3/30/91	current contract expires on AUGUST 15, 1991
Remaining "Special Case" Design issues	from M. Bone of Weston Eng.	11/30/90	submit to BIA for review & approval;
Analysis of Environmental Monitoring	water & weather data	2nd Quarter of 1991	need to collect more data;
Reclamation Technicians	request sent to Personnel Office	11/05/90	fill by 12/31