

AUTHORIZED BY: SK

DATE: 5/16/13

Jackpile Reclamation Project

PUEBLO OF LAGUNA

P.O. BOX 184

LAGUNA, NEW MEXICO 87028

Office of
Reclamation Project Manager

(505) 243-7616
(505) 552-6654
(505) 552-6655

June 4, 1990

TO: Governor Conrad W. Lucero
FROM: Jim Olsen, Jr., P.E.-Reclamation Project Manager *JMO*
SUBJ: EXECUTIVE SUMMARY-MAY, 1990 PROJECT PROGRESS REPORT

During the month of May, 1990, the following Jackpile Reclamation Project items were addressed:

I. OPERATIONS: Dozer work continued in the South Paguate by trimming down more of Piles 18/13. Sloping began on the waste dumps just south of the Rio Paguate. The highway was closed as planned and the scrapers began hauling out of File 17 and the truck fleet moved into File PS-18 (after completing PS-01). The Quirk loading dock demolition/cleanup was completed. Three days of activity were lost due to snow & rain the first week of May but overall, the LCC continues to be ahead of schedule. The attached report provides the detailed work package status and cost information.

II. FINANCIAL ITEMS: On May 31, 1990, the value of the Dean Witter fund was \$16,783,503 based on a price of \$9.33/share, up 10 cents/share from the end of April. This modest improvement is due to more favorable bond markets, according to Bob Lyle (Account Manager.) Mark Pike of the 1st National Bank said the closing balance as of 5/31/90 was \$5,248,366.81. The 2nd Quarter Financial Report is being prepared with the assistance of the Accounting Department.



9384292

III. ENGINEERING ITEMS: George Farris has agreed with the design criteria changes jointly developed by the RPM, LCC, and Landmark/Weston. Upon receipt of the final report and detailed back-up from Mike Bone (Chief Design Engineer-Weston), he will direct Diego Lujan (BIA Contracting Officer) to allow inclusion of the changes into the acceptable design criteria. An estimate on re-mapping of the Jackpile Pit (east of the Rio Moquino) was obtained and is being evaluated. The purpose of the re-mapping would be for volume verifications on the LCC but a final decision on proceeding with this activity is pending. Initiation of the 2nd Year Operating Plan was done in May with the goal of having Council Approval for the Plan by the end of September, 1990.

IV. OTHER ITEMS: The Landmark Consulting Services contract and Modification #2 to the Cooperative Agreement will be submitted for Council consideration in June. Les Taylor/Marcia Green have developed the documents covering these issues. The authorization for the LCC to be able to utilized reclamation equipment for outside work will also be discussed.

pc: Pueblo of Laguna Councilmen
Yamie Leeds-Agency Superintendent
Dave Sitzler-BLM