

**From:** [Garyg Miller](#)  
**To:** [Barbara Nann](#); [Dipanjana Bhattacharya](#); [Kevin Shade](#); [Susan Roddy](#)  
**Subject:** Fw: Tank Removal Action Field Activities Extension Request  
**Date:** 01/26/2011 01:47 PM

---

Please look at this & lets discuss - perhaps tomorrow if that works.

Thanks,

Gary Miller, P.E.  
Remediation Project Manager  
EPA Region 6 - Superfund (6SF-RA)  
(214) 665-8318  
[miller.garyg@epa.gov](mailto:miller.garyg@epa.gov)

----- Forwarded by Garyg Miller/R6/USEPA/US on 01/26/2011 01:45 PM -----

**From:** "Eric Pastor" <[eric.pastor@pbwllc.com](mailto:eric.pastor@pbwllc.com)>  
**To:** Garyg Miller/R6/USEPA/US@EPA  
**Date:** 01/26/2011 12:07 PM  
**Subject:** Tank Removal Action Field Activities Extension Request

---

Hi Gary –

Per our previous discussions, I am sending this e-mail to request an extension to the schedule for completion of removal action field activities as provided in the Removal Action Work Plan in Appendix D of the Administrative Settlement Agreement and Order on Consent for Removal Action effective October 29, 2010. The Work Plan schedule provided for completion of removal action field activities within 90 calendar days of the effective date of the Settlement Agreement. Based on the Settlement Agreement effective date of October 29, 2010, this deadline for completion of field activities corresponds to January 27, 2011. As you know, all tank content removal, tank decontamination, tank demolition and containment area decontamination field activities have been completed. However, due to a temporary suspension in operations at the Clean Harbors incinerator used for disposal of hazardous solids generated during the removal action, nine roll-off boxes of hazardous solids (primarily excavated soils from the north containment area) can not be shipped from the Gulfco site to the disposal facility until after the January 27, 2011 deadline. As I mentioned to you in a previous conversation, an alternative disposal facility is not available to accept this material within the specified time frame.

As a result of the disposal facility schedule, limited additional field activities, more specifically, the loading of the roll-offs onto trucks for off-site shipment, will be required beyond the January 27, 2011 deadline. In order to allow for completion of these loading activities, a 30-day extension (to February 26, 2011) is requested.



9543130

Please note that we are not requesting an extension to the schedule for submittal of the Draft Tank Removal Report by February 26, 2011 (within 120 days of the effective date of the Settlement Agreement).

Please let me know if you have any questions or comments regarding this request.

Thanks.

Eric Pastor  
Pastor, Behling & Wheeler, LLC  
2201 Double Creek Drive, Suite 4004  
Round Rock, Texas 78664  
512-671-3434