

From: [Garyg Miller](#)
To: [Eric Pastor](#)
Cc: [Voskov, Luda](#); [Carlos Sanchez](#); [Barbara Nann](#); [Dipanjana Bhattacharya](#); [Kevin Shade](#); [Susan Roddy](#)
Subject: Re: Tank Removal Action Field Activities Extension Request
Date: 02/23/2011 02:24 PM

Eric,

The EPA approves the extension request for completion of field activities regarding the Gulfco tank removal action until March 25, 2011. This extension does not affect submittal of the draft tank removal report, which is still due by February 26, 2011. Please let me know if you have any questions on this.

Regards,

Gary Miller, P.E.
Remediation Project Manager
EPA Region 6 - Superfund (6SF-RA)
(214) 665-8318
miller.garyg@epa.gov

▼ "Eric Pastor" ---02/23/2011 12:08:00 PM---Hi Gary -

From: "Eric Pastor" <eric.pastor@pbwllc.com>
To: Garyg Miller/R6/USEPA/US@EPA
Date: 02/23/2011 12:08 PM
Subject: Tank Removal Action Field Activities Extension Request

Hi Gary –

Per our previous discussions, I am sending this e-mail to request an additional extension to the schedule for completion of removal action field activities as provided in the Removal Action Work Plan in Appendix D of the Administrative Settlement Agreement and Order on Consent for Removal Action effective October 29, 2010. As described in my previous extension request of January 26, 2011 (approved by your e-mail of January 31, 2011), the deadline for completion of removal action field activities was extended to February 26, 2011 to allow for removal of nine roll-boxes of hazardous solids (primarily excavated soils from the north containment area of the Former AST Tank Farm) remaining at the Site. These roll-off boxes could not be removed from the Site pending assignment of disposal slots from the Clean Harbors incinerator used for disposal of hazardous solids generated during the removal action. Three of the roll-off boxes have now been removed from the Site. The remaining six roll-off boxes have been assigned disposal slots by Clean Harbors such that they will be



9543459

removed from the Site by March 25, 2011. Based on that schedule, an extension to the deadline for completion of removal action field activities to March 25, 2011 is requested. As previously indicated, we are not requesting an extension to the schedule for submittal of the Draft Tank Removal Report by February 26, 2011 (within 120 days of the effective date of the Settlement Agreement).

Please let me know if you have any questions or comments regarding this request.

Thanks.

Eric Pastor
Pastor, Behling & Wheeler, LLC
2201 Double Creek Drive, Suite 4004
Round Rock, Texas 78664
512-671-3434