

VIA UPS

Mr. David Keith
Project Coordinator
Anchor QEA, LLC
614 Magnolia Avenue
Ocean Springs, MS 39654

RE: Remedial Investigation and Feasibility Study (RI/FS) Schedule
San Jacinto River Waste Pits Superfund Site, Harris County, Texas
Unilateral Administrative Order, CERCLA Docket No. 06-03-10

Dear Mr. Keith:

The Environmental Protection Agency (EPA) has reviewed the proposed schedule modifications contained in letters dated June 15, 2012 (RI/FS Schedule) and on July 10, 2012 (schedule for Baseline Ecological Risk Assessment, "BERA"). The modifications generally include additional time to complete the draft RI and Human Health Risk Assessment Reports, and the Final BERA Report. Offsetting this, the modifications also include an earlier start for the Feasibility Study (FS) such that the FS and Proposed Plan will be completed as planned in the prior schedule. The additional time is necessary due to longer than planned regulatory review time on previous documents, and to incorporate the sample analysis results from the Phase 2 Southern Impoundment samples (expected next month) and the cap porewater analysis results (expected in September). These schedule modifications are approved.

If you have any questions, please contact me at (214) 665-8318, or send an e-mail message to miller.garyg@epa.gov.

Sincerely yours,

Gary Miller
Remedial Project Manager

cc: Luda Voskov (TCEQ)
Bob Allen (Harris County)
Nicole Hausler (Port of Houston)
Jessica White (NOAA)

miller:7/12/12:L:\Superfund\oversight\sjrwp schedule approval 7-12-12

SANCHEZ
6SF-RA