

POLREP

DATE: May 28, 1993
FROM: CHARLES GERIEN, OSC REGION V
TO : TERRI JOHNSON, OSWER, HQ

COPIES TO: RICK KARI,
DON BRUCE
MARY ELAINE GUSTAFSON
JOE CISNEROS
TERRY BRANIGAN
FRED MICKE
ALAN ALTAR
GREG DUNN, IEPA
MARA MC GINNIS, IEPA
WESLEY BEITL, CITY OF SPRINGFIELD

SUBJECT: PIERCE WASTE OIL, SPRINGFIELD, IL. #RS,

CONTRACT #: 68-S2-5001
DELIVERY ORDER #: 5001--05-315
POLREP #: 12
START DATE: 7-30-92

SITUATION

The removal action at the Pierce Waste Oil Site is continuing the tasks of:

stockpiling and treating contaminated water
bulking and disposing of flammable liquids
decontaminating and scrapping tanks and piping
solidifying, stockpiling and disposing of tank bottoms
removing, solidifying, and stockpiling drum contents
crushing, and disposing RCRA empty drums

ACTIONS TAKEN

1000 tons of solidified tank bottom sludge has been solidified and landfilled at the Five Oaks Recycling and Disposal Facility as "Special Waste".

75 tons of soil contaminated with waste oil has been landfilled at the Five Oaks Recycling and Disposal Facility as "Special Waste".

Over 1,300 55 gallon drums have been crushed, amounting to 90 cu. yd. of crushed drums landfilled.

92,500 gallons of flammable liquid has been disposed of as "Special Waste" at the Clark Processing Inc.

The contents of approximately 1,340 drums have been emptied, solidified and are waiting on disposal.

150,600 gallons of contaminated water has been treated and directly discharged into a storm sewer.

562.60 tons of scrap metal has been sold to a scrap dealer. This amounted to \$22,266 and has been credited back to the project via the 1900-55 form.

KEY ISSUES

FUNDING

On May 27th, the Delivery Order Ceiling was increased by non responsive [REDACTED]. At this point, we estimate that an additional non responsive [REDACTED] will be needed to complete the removal action. The additional non responsive [REDACTED] will increase the Delivery Ceiling to \$1,410,000, the amount approved by the Division Director in the January 19, 1993 Action Memo.

MOBILE WATER TREATMENT FACILITY

Assembly of the mobile waste water treatment facility is continuing.

SACM

Robert Williams of ATSDR arranged for the Illinois Department of Public Health to prepare a qualitative risk assessment for the site, which will be completed in late June. Greg Dunn of IEPA completed his review of wetland information and evaluated the site for HRS scoring. Greg indicated that the site will not qualify for the NPL. During early June, the TAT will collect soil samples from test pits that will be excavated in six to eight locations within the site. The samples will be analyzed for priority pollutants, and the results will help evaluate the extent of contamination and need for further action. Linda Beasley, EERB Enforcement Specialist, indicated that PRC Inc. may have preliminary potentially responsible party information in late June. On May 28th, I contacted Doug Ballotti and proposed that the site be presented in the July RDT meeting.

COST INFORMATION

TO DATE

non
respo

[REDACTED]

[REDACTED]

CEILING

[REDACTED]

* AS OF 1-27-93

** AS OF 5-26-93

non
responsive

[REDACTED]