



**Jacobs**

# **Asplund WWTF 301(h) Permit Coordination Technical Meeting**

May 19, 2022

3pm AST/4pm PST

Teams Meeting



**Jacobs**

# Project and Meeting Goals

**Project Goal: Provide the technical information to allow EPA/ADEC to make informed decisions for a permit reissuance**

**Meeting Goal: Establish communications and information exchange on 301(h) Renewal for AWWU Asplund WWTF Permit; get feedback on proposed project schedule**



# Agenda

- Introductions -- EPA, ADEC, AWWU, Jacobs
- Existing Data Sources
- Data Collections for Renewal
- Approach to Quality Assurance Project Plan (QAPP) and Data Collections
- Mixing Zone Study Approach
- Proposed NMFS Engagement
- Next Steps





# Existing Data Sources from NPDES Monitoring & 301(h) Studies

Data Category	Requirement	Frequency	Most Recent
Inlet Water Quality Data Metals, PAHs, bacteria, TRC - yearly Priority Pollutants (added in 2022)	Permit Language	Once a year	2021
Sediment Sampling	Permit Language	Once	2003
Fish Tissue Sampling (in lieu of algae)	Permit Language	Once	2004
Fish population survey	Permit – not req.	None	None
Benthic Infauna (subtidal & intertidal)	Prior Permit	Twice	1989
Influent, Effluent, & Sludge – Priority Pollutants (PP)	Permit Language	Twice/year – PP Six/year – Metals Quarterly - WET	Summer 2021




# Data Collections Assumed for NPDES/301(h) Renewal

Data Category	Use/Need	Frequency	Planned
Inlet Water Quality Data Metals, PAHs, bacteria, TRC - yearly Priority Pollutants	301(h) Questionnaire	Once a year	2022 & 2023
Sediment Sampling	301(h) Questionnaire	Once	2022 or 2023
Marine Bathymetry & Habitat Survey	301(h) Questionnaire	Once	Summer 2022
Fish Tissue Sampling	301(h) Questionnaire	Once	2022 or 2023
Fish population survey	301(h) Questionnaire	Once	2022 or 2023
Benthic Infauna (subtidal & intertidal)	301(h) Questionnaire	Once	2022 or 2023
Influent, Effluent, & Sludge – Priority Pollutants (PP)	301(h) Questionnaire	Twice/year – PP Six/year – Metals Quarterly - WET	Summer 2022



# Approach to QAPP & Data Collections



## DRAFT OUTLINE FOR QUALITY ASSURANCE PROJECT PLAN (Abbreviated)

- 1 Introduction and Background
- 2 Project Management, Organization, and Data Quality Objectives
- 3 Data Generation and Acquisition
  - 3.1 *Effluent*
  - 3.2 *Receiving Water Quality*
  - 3.3 *Marine Bathymetry and Surficial Habitat Survey*
  - 3.4 *Sediments*
  - 3.5 *Benthic Infauna Community*
  - 3.6 *Demersal and Nearshore Fish Community*
  - 3.7 *Fish Tissue Bioaccumulation Survey*
- 4 Quality Assurance
  - 4.1 *Quality Assurance Requirements*
  - 4.2 *Quality Assurance Procedures*
  - 4.3 *Quality Control Procedures*
  - 4.4 *Decontamination Procedures*
  - 4.5 *Sample Custody*
  - 4.6 *Calibration and Preventive Maintenance*
  - 4.7 *Training and Recordkeeping*
  - 4.8 *Data Management*
- 5 Assessment and Oversight
  - 5.1 *Audits and Assessments*
  - 5.2 *Corrective Actions*
  - 5.3 *Reports to Management*
- 6 Data Management and Validation
  - 6.1 *Data Review and Verification*
  - 6.2 *Data Validation/*
  - 6.3 *QA Reports*
- 7 Study Documentation
- 6 References Cited

Appendixes





# Data Collections in the QAPP

- **3.1 Effluent**
  - *Ongoing NPDES monitoring and priority pollutants*
- **3.2 Receiving Water Quality**
  - *Ongoing NPDES monitoring plus additional priority pollutants*
- **3.3 Marine Bathymetry and Surficial Habitat Survey**
  - *Multi-beam sonar survey provides detailed bathymetry and habitat images*
- **3.4 Sediments**
  - *Subtidal and intertidal sampling sites near the AWWTF outfall and control site (Point MacKenzie) for physical and chemical analyses*



# Data Collections in the QAPP

- **3.5 Benthic Infauna Community**

- *Subtidal and intertidal sampling sites near the AWWTF outfall and control site (Point MacKenzie) for collection of benthic invertebrates for classification and enumeration*

- **3.6 Demersal and Nearshore Fish Community**

- *Intertidal beach seining and mid-water trawls within the ZID and at control sites (near Point MacKenzie)*

- **3.7 Fish Tissue Bioaccumulation Survey**

- *Fish tissue chemical analyses (priority pollutants) on selected abundant organism during fish sampling (Pacific cod?)*





# Proposed Approach to QAPP Preparation and Reviews

## ***Proposed Schedule***

- ***Near term provide QAPP Outline***
- ***End of June 2022 provide draft QAPP***
- ***Mid-July 2022 QAPP Review Workshop with EPA/DEC***
- ***Phase 1 Field Work -- August to October 2022***

## ***Alternative Schedule***

- ***Q1 2023 provide draft QAPP***
- ***Q2 2023 QAPP Review Workshop with EPA/DEC***
- ***Phase 1 Field Work -- August to October 2023***



# Proposed Schedule with Field Work in 2022/2023

	2022				2023				2024				2025			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Strategy/Chartering/Agency Consultation																
Data Gap/Literature Review																
QAPP Preparation																
Phase 1 Field Work--Sept/Oct																
Mixing Zone Plan and Mixing Zone Study																
Phase 2 Biological Field Work-Sept/Oct																
Updated Study Plans (as requested by Agencies)																
401 Analyses/Form 2G/Other Permit Documents																
Draft and Final Permit Application Supplement																

## Advantages

- Higher assurance of getting two rounds of field work prior to permit application supplement
- Supports earlier mixing zone study work

## Disadvantages

- May limit feedback in 2022 from EPA/DEC/NMFS



# Alternative Schedule with Field Work in 2023/2024

	2022				2023				2024				2025			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Strategy/Chartering/Agency Consultation																
Data Gap/Literature Review																
QAPP Preparation																
Phase 1 Field Work--Sept/Oct																
Mixing Zone Plan and Mixing Zone Study																
Phase 2 Biological Field Work-Sept/Oct																
Updated Study Plans (as requested by Agencies)																
401 Analyses/Form 2G/Other Permit Documents																
Draft and Final Permit Application Supplement																

## Advantages

- Allows longer review times for EPA/DEC/NMFS
- Less chance for additional data collections, if needed

## Disadvantages


- Higher risk that only one round of field data collections available
- Could slow Mixing Zone Study work





# Mixing Zone Approach for Asplund WWTF Outfall


- Discharge site characteristics are unique and unlike SE AK dischargers -- shallow site with extreme tidal current velocities and mixing
- Step 1 - Conduct screening modeling using DKHW, UM3, and CORMIX models with historic effluent flows and receiving water conditions – to assess and match results
- Step 2 - Conduct direct comparisons between dilution modeling results and field tracer study measurements for the Asplund outfall diffuser
- Step 3 - Select representative dilution model based on field-measured dilutions





# Mixing Zone Approach for Asplund WWTF Outfall

- Step 4 - Confirm definition of completion of initial dilution (1% difference between effluent and ambient density) – as applied in 2005 renewal application
- Step 5 - Communicate with EPA and DEC
- Step 6 - Develop updated effluent characteristics data to develop updated dilution modeling results
- Step 7 - Conduct dilution modeling using selected model and existing and projected effluent flows





# Coordination with NMFS--Suggest engaging NMFS as early as possible

- Consult prior to Phase 1 Field Work
- Requesting EPA and NMFS review comments on 2011 Biological Evaluation
- Discuss requirements for BE update to support NMFS Biological Opinion
- Discuss timeline for Biological Opinion for 301(h) and NPDES renewal





# Next Steps

Proposed Schedule Assumed:

- QAPP Outline for EPA/DEC review – in May
- Draft QAPP – late June 2022
- QAPP Review Workshop with EPA/DEC - Mid-July 2022
- Phase 1 Field Work -- August to October 2022