

**COGC/RXRGIP AGENDA
ENVIRONMENTAL CALL 6/12/2014**

Invitees	Affiliation	Organization	Present	Organization Contact Person	
Michael Posillico (MP)					
Ellis Koch (EK)	Posillico			X	516-983-7333
Lee Kaplan (LK)					
Jim Rhodes (JR)/Derek Ersbak (DE)	P.W. Grosser				
Thomas Graham (TG)					
Shashank Nemichand (SN)	RXR				
Greg Allen (GA)	Allen & Desnoyers				
Ann Waeger (AMW)	Greenbaum, Rowe, Smith &				
Jack Palis (JP)	Marsh				
Myralee Machol (MM)	COGC/IDA			X	516-676-1625,102
Erin Reilly (ER)					
Jim Byrne (JB)	COGC/DPW				
Morgan Graham (MG)	Philips Lytle				
Milan Tyler (MT)					
Frank DeVita (FD)	Dvirka & Bartilucci				
Ann Fangman (AF)					
Heide-Marie Dudek (HMD)				X	(518) 402-9814
Gerard Burke (GB)					
Walt Parish (WP)					
Jim Harrington (JH)					
Tim Rice (TR)					
Jerry Riggi (JeR)					
Rosalie Rusinko (RR)	NYS OGC				
Cindy Costello (CyC)					
Bob Dansereau (BD)					
Dan Sampson (DS)					
Bridget Boyd (BB)				X	(518) 402-7860
Nathan Walz (NW)					(518)-402-7860
Ashley Weidemer (AW)	USEPA	USEPA		X	212-637-4263
CCs					
Mike Ryan (MR)	NYSDEC	NYSDEC			

Next Call Scheduled for June 12, 2014 at 11 AM.

	INDICATES ITEM COMPLETED		INDICATES A CONTINUING/ NEW ITEM					INDICATES A REVISED ITEM	INDICATES OVERDUE ITEM
		Responsible Organization							
#	Action Item	COGC	RXRGIP	NYSDEC	NYSDOH	EPA	Due Date	New Information	
1	Data Gap Analysis								
1.06	Demo buildings	X	X	X	X	X	2/15/2014	SN report	
1.1321	PermaFix prepares Classification rationale for agency approval/comment	X	X				6/10/2014	Sent to agencies 6/10/14. HMD report on review schedule.	
1.1322	PermaFix prepares MARSSIM work plan for Parcels lower C and A after site is classified.	X	X				6/24/2014		
1.1323	Agencies review MARSSIM work plan			X	X	X	7/2/2014		
1.1324	Developer mobilizes for MARSSIM site work	X	X	X	X	X	7/14/2014		

#	Action Item	COGC	RXRGIP	NYSDEC	NYSDOH	EPA	Due Date	New Information
1.133	City sends agencies letter report certifying that environmental conditions of the dredge spoils on Parcel A haven't changed since the original dredge spoils FSS was done.	X					7/12/2014	MM report
1.2	Schedule a technical meeting with Agencies, City and Developer to discuss the Insurance Data Gap report and implications to SMPs.			X			6/18/2014	HMD report
2	Gladsky							
2.02	Approve and Record Gladsky SMP/EE: scheduled for first week of May 2014	X		X			5/2/2014	MG report
2.03	City revise current easement pkg to reflect correct acreage and Counsel cmts.	X					6/2/2014	MG report
2.04	City send a letter to DEC requesting addl 0.07 ac included in State Assistance Progra, and req. No Cost Time Xtension to State Assistance contract	X					5/29/2014	MM report
2.5	Anglers Club/Pumping Station							Need to determine how the environmental conditions will be handled as sites aren't in any program,
2.51	MG/GA need to Identify vehicle that will cover environmental activities on AC/PS.	X	X	X			3/31/2014	On hold
3	Captain's Cove							
3.01	City will prepare draft EE pkg for DEC review	X					6/13/2014	MG report
4	Li Tungsten							
4.073	Submit BUD info to DEC	X	X				4/10/2014	MM report
5	10 Garvies Point Road (AKA- Doxey)							
5.02	Progress update	X					4/15/2014	FD- provide update
5.03	City sends GW monitoring plan to DEC for review	X					6/2/2014	FD update
6	Ferry Terminal							
7	Miscellaneous							
7.01	DEC Comfort Letter	X	X	X			1/15/2014	On hold pending groundwater resolution
7.02	EPA Comfort Letter	X	X			X	1/15/2014	On hold
7.03	Wetland and creek sampling		X	X			6/2/2014	DEC was asked what special procedures need to be in the work plan for this sampling as it is technically not part of the upland areas covered by an SMP. HMD thought that LT impacts have moved to the creek and wetlands. Therefore, some additional procedures will need to be incorporated. HMD asked for a map showing locations of proposed borings; and the name of the DEC/F&W contact who she can call to coordinate with. EK will provide.
8.0	OTHER ITEMS							

Next Call Scheduled for June 12, 2014 at 11 AM

INDICATES ITEM COMPLETED	INDICATES A CONTINUING/ NEW ITEM	INDICATES A REVISED ITEM	INDICATES OVERDUE ITEM
--------------------------	-------------------------------------	-----------------------------	------------------------