

EPA Task Order Statement of Work - Modification

START 4 CONTRACT #: EP-S7-13-06

Activity Type: Additional Remedial Investigation

Created On: 6/22/2017

Task: Technical Assistance

PO: Debra Dorsey

Task Monitors: Tonya Howell

General Task Description: Due to potential redevelopment and change of land use, additional investigation is necessary to modify the existing Record of Decision (ROD) for OU2/4 at the Des Moines TCE NPL Site. Due to a possible change in part of the cleanup being handled under the removal program instead of the remedial program, two tasks have been added to the original SOW. These tasks include reformatting the FFS for building demolition into an EE/CA and providing an alternate version of the Final Report referencing the EE/CA instead of the FFS.

Task Codes:

Estimated Completion Date: 7/21/2017

Site/Project Name: Des Moines TCE Site

Estimated Cost: See IGCE

Address: NA

City, State, Zip: Des Moines, IA

Site ID No: IAD980687933

New Task Order: _____

OR

Amendment to TO#: 0144

I. INTRODUCTION

A. PURPOSE

Under the authority of legislation, Presidential Directives, and promulgated regulations, EPA is responsible for protecting human health and the environment. EPA is delegated authority to undertake removal and remedial response actions.

The purpose of this Statement of Work (SOW) is for the contractor to provide EPA with technical support. For each assigned task, the contractor shall provide appropriately experienced, trained, and accredited personnel with current credentials/certifications as well as all supplies, materials, tools, and equipment necessary to complete the job.

B. SITE BACKGROUND

The site background was provided on the original SOW.

II. TECHNICAL REQUIREMENTS

The work described in this SOW is in addition to the original SOW. All terms and conditions in the original SOW apply. The only changes are outlined below.

Task 1 – Prepare EE/CA Report for Building Demolition

A Focused Feasibility Study (FFS) was conducted for the building demolition under this task. EPA is currently determining the best path forward for this site, which may include conducting the work under the removal program instead of the remedial program. This potential change would require the FFS report to be reformatted into an Engineering Evaluation/Cost Analysis (EE/CA) report. In order to have both options available to the Superfund program, additional work under this task includes taking the information already submitted in the FFS report and reformatting that information into an EE/CA report so that both reports are readily available to EPA.

Task 2 – Prepare a second Final Report

In addition to the Final Report already submitted to EPA, this task includes the preparation of a second alternate version of the Final Report. The second version of the Final Report will need to be prepared so that it references the EE/CA report for the Building Demolition (as noted in Task 1) instead of referencing the existing FFS report. EPA will need both versions of the Final Report so that the appropriate report will be available once a path forward has been determined.

III. DOCUMENTATION REQUIREMENTS

In the course of performing tasks identified in this SOW, the contractor shall submit all analyses, options, recommendations, reports, and any other work products in draft form for review by the Contracting Officer (CO) or the Contracting Officer's Representative (COR) prior to use or distribution.

The contractor shall not publish, release, use, or disclose any work product generated under this SOW without EPA's written approval; interpret EPA policies or regulations when conducting any training, seminars, or presentations; and/or provide any legal advice or legal interpretations.

The Government will make all final regulatory, policy, and interpretative decisions resulting from contractor provided advice and assistance; and will also make all final decisions regarding compliance determinations, or the violations of an order, law, regulation, etc.

The contractor shall submit documents that demonstrate a good command and correct usage of the English language (e.g., discussion of facts flow in a coherent and organized manner); use proper grammar (noun and

verb tense correspond, etc.); and are free of incomplete sentences and misspelled words.

For deliverables that contain recommendations, the contractor shall explain or rank policy; explain or rank alternative actions; describe procedures used to arrive at recommendations; summarize the substance of deliberation; report any dissenting views; and cite sources relied upon.

Deliverables will generally include sample results, site sketches and a trip report.

Deliverable/Activity	Due Date
EE/CA Report	7/14/2017
Final Report	7/21/2017