

258

3760 Kilroy Airport Way, Suite 500  
Long Beach, CA 90806  
Telephone: 562-627-4900  
FAX: 562-627-4906

**FILE COPY**

21 June 2001  
BRC-L-01-004

CALIFORNIA REGIONAL WATER QUALITY CONTROL BOARD  
Los Angeles Region  
320 W. 4<sup>th</sup> Street, Suite 200  
Los Angeles, CA 90013



Attention: Mr. Dennis Dickerson

Subject: **REQUEST FOR REVISED COMPLIANCE DATE  
BUILDING 2 IN-SITU REACTIVE ZONE PILOT TEST,  
BOEING REALTY CORPORATION  
19503 NORMANDIE AVENUE, LOS ANGELES  
(FILE NO.95-036)**

Dear Mr. Dickerson:

Thank you for your letter dated May 17, 2002 approving the Building 2 In Situ Reactive Zone Work Plan for the Boeing Realty Corporation (BRC) former C-6 facility in Los Angeles. One of the conditions of the approval letter directs BRC to submit a work plan for full-scale groundwater remediation by December 31, 2002. Inasmuch as the approved pilot test will not be completed for approximately two years, BRC respectfully requests a revision of the compliance date for submittal of the workplan for full remediation.

BRC accepts full responsibility for any confusion concerning its ability to complete the pilot study. The confusion arose from Boeing's submittal of a workplan that erroneously stated that the estimated duration of the pilot test would be five months. The workplan should have more clearly stated that the duration of the initial implementation phase of the pilot study would require at least five months and that it would require approximately two years more to complete the monitoring and evaluation phase. It is not possible nor would the Board want BRC to draft a remediation workplan without the benefit of monitoring and evaluative data.

On May 16, 2002 BRC met with RWQCB staff and submitted a detailed schedule for the remediation of the C-6 facility. This schedule incorporates the RWQCB review time, permit application process, and the technical process necessary for complete implementation of the workplan. It was our understanding that RWQCB staff concurred with this schedule establishing December 18, 2004 as the submittal date for the full-scale

groundwater remediation work plan. Thus, we request that the compliance date be revised from December 31, 2002 to December 18, 2004.

Thank you for your help in resolving this matter. If you have any questions, please call me at 562-627-4817.

Sincerely,



A handwritten signature in black ink, appearing to read 'Mario Stavale'.

Mario Stavale  
Boeing Realty Corporation

cc: Steve Shestag, The Boeing Company