
From:

To:

Cc:

(b)(6); (b)(7)(C)

Bcc:

Subject:

Date:

Attachments:

FW: (b)(7)(E) Secondary Fence Schedule
Tue Feb 17 2015 10:25:04 EST

Gents:

(b) (5)

This is the secondary fence being built in (b)(7)(E) behind the primary fence (b)(7)(E)

Let me know if you need details to help understand and provide guidance.

I'll forward pictures next...

Regards,

(b)(6); (b)(7)(C)

From: (b)(6); (b)(7)(C)
Sent: Tuesday, February 17, 2015 10:19 AM
To: (b)(6); (b)(7)(C)
Cc: (b)(6); (b)(7)(C)
Subject: RE: (b)(7)(E) Secondary Fence Schedule

Probably a good question for OCC. Outside my area of expertise. Thanks

From: (b)(6); (b)(7)(C)
Sent: Tuesday, February 17, 2015 10:18 AM
To: (b)(6); (b)(7)(C)
Cc: (b)(6); (b)(7)(C)
Subject: RE: (b)(7)(E) Secondary Fence Schedule

Ok. Yet I would ask (b)(5)

Just wondering...

From: (b)(6); (b)(7)(C)
Sent: Tuesday, February 17, 2015 10:01 AM
To: (b)(6); (b)(7)(C)
Cc: (b)(6); (b)(7)(C)
Subject: RE: (b)(7)(E) Secondary Fence Schedule

(b)(6); (b)(7)(C) we don't typically certify any construction activities (or designs for that matter). We are relying on our colleagues constructing the fence to do so in accordance with the guidance that they have been provided. I plan to visit the site tomorrow when in (b)(7)(E) and again next month when I return for (b)(7)(E). I let everyone know if I see anything that concerns me.

Best,

(b)(6); (b)(7)(C)

From: (b)(6); (b)(7)(C)

Sent: Monday, February 16, 2015 6:07 PM

To: (b)(6); (b)(7)(C)

Cc: (b)(6); (b)(7)(C)

Subject: Fw: (b)(7)(E) Secondary Fence Schedule

(b)(6); (b)(7)(C)

(b) (5)

Just trying to get a better feel on how this will be closed out as a project.

Regards,

(b)(6); (b)(7)(C)

From: (b)(6); (b)(7)(C)

Sent: Friday, February 13, 2015 06:15 PM

To: (b)(6); (b)(7)(C)

Cc: (b)(6); (b)(7)(C)

Subject: RE: (b)(7)(E) Secondary Fence Schedule

Thanks!

I out of the office today, but I will take care of this on Tuesday. I hope this does not cause you a delay. Apologies in advance.

Regards,

(b)(6); (b)(7)(C), PMP

Sr. Program Management Consultant (Scheduling)

Business Operations Division

E3 Federal Solutions, LLC

Border Patrol Facilities and Tactical Infrastructure

Program Management Office

Facilities Management and Engineering

Office: (b)(6); (b)(7)(C)

Mobile

(b)(6); (b)(7)(C)

From: (b)(6); (b)(7)(C)

Sent: Friday, February 13, 2015 12:00 PM

To: (b)(6); (b)(7)(C)

Cc: (b)(6); (b)(7)(C)

Subject: FW: (b)(7)(E) Secondary Fence Schedule

(b)(6); (b)(7)(C) I received some hard dates on the project now that we have some work behind us. Please adjust/add changes and return the schedule based on the following. Construction is not being accomplished in sections (b)(7)(E) as stated on the original schedule sent:

Preparation of site and materials 20 Jan (start date) until 6 Feb.

(b)(7)(E) was is being performed simultaneously 2 Feb to 20 Feb (1st concrete pour was on the 10th).

Setting of poles and concrete pouring began on 5 Feb and is continuing on through 6 Mar

Installation (erection) (b)(7)(E) and remaining concrete pour is 3 Mar to 24 Mar.

(b)(7)(E) will be from 16 Mar to 30 Mar (construction complete).

Punch list completion 3 Apr

Final Inspection 4 April

BOD

Closeout

Please feel free to call me if you have any questions.

Thank you (b)(6); (b)(7)(C)

(b)(6); (b)(7)(C)

Program Manager/COR, TI Division

Border Patrol Facilities and Tactical Infrastructure

Program Management Office

Facilities Management and Engineering

Office: (b)(6); (b)(7)(C)

Mobile:

(b)(6); (b)(7)(C)

Excel as a trusted strategic partner enhancing Border Patrol's proud legacy.

This e-mail, including any attached files, may contain confidential and privileged information for the sole use of the intended recipient. Any review, use, distribution, or disclosure by others is strictly prohibited. If you are not the intended recipient (or authorized to receive information for the intended recipient), please contact the sender by reply e-mail and delete all copies of this message.

From: (b)(6); (b)(7)(C)

Sent: Tuesday, January 13, 2015 2:14 PM

To: (b)(6); (b)(7)(C)

Cc:

(b)(6); (b)(7)(C)

Subject: RE: (b)(7)(E) Secondary Fence Schedule

<< File: (b)(7)(E) Secondary Fence 2.pdf >> << File: (b)(7)(E) Status Worksheet.xlsx >>

Attached is a PDF of the schedule and a schedule status worksheet. I adjusted the schedule based on the information in your e-mail. Based on a January 20 Construction start the project should finish sometime in April. I do not have status on the predecessor tasks. So I included the schedule status worksheet for your use. Please fill in estimated forecast or actual dates the cells highlighted in yellow. Don't worry I will know which is which. If you have questions on how to complete or what I am looking for please call me at (b)(6); (b)(7)(C). Also don't worry about the total float I can correct that later. If there are changes on the construction part of the schedule, it is best to call and discuss. Thanks.

Regards,

(b)(6); (b)(7)(C) PMP

Sr. Program Management Consultant (Scheduling)

Business Operations Division

E3 Federal Solutions, LLC

Border Patrol Facilities and Tactical Infrastructure

Program Management Office

Facilities Management and Engineering

Office: (b)(6); (b)(7)(C)

Mobile:

(b)(6); (b)(7)(C)

From: (b)(6); (b)(7)(C)

Sent: Tuesday, January 13, 2015 1:22 PM

To:

Cc:

(b)(6); (b)(7)(C)

(b)(6); (b)(7)(C)

Subject: FW: (b)(7)(E) Secondary Fence Schedule

(b)(6); (b)(7)(C)

We have determined a start date for the (b)(7)(E) secondary fence project here in Tucson. I was hoping you could assist me in adjusting the times to fall within what we originally intended when we had the start date of 1 Oct 2014. We are having a pre-con 9AM MST this Thursday and a start date of 20 January. Let me know if you require anything else from me on getting this project going.

(b)(6); (b)(7)(C)

I also need you to look at the schedule as well and determine if you are comfortable with the milestones.

Thank you again for your help << File: (b)(7)(E) Secondary Fence R2.pdf >> << Message: FW: (b)(7)(E) Secondary Fence: Wage Grade Logistics / Schedule Notes >>

(b)(6); (b)(7)(C)

Program Manager/COR, TI Division

Border Patrol Facilities and Tactical Infrastructure

Program Management Office

Facilities Management and Engineering

Office: (b)(6); (b)(7)(C)

Mobile

(b)(6); (b)(7)(C)

Excel as a trusted strategic partner enhancing Border Patrol's proud legacy.

This e-mail, including any attached files, may contain confidential and privileged information for the sole use of the intended recipient. Any review, use, distribution, or disclosure by others is strictly prohibited. If you are not the intended recipient (or authorized to receive information for the intended recipient), please contact the sender by reply e-mail and delete all copies of this message.

From: (b)(6); (b)(7)(C)

Sent: Wednesday, August 06, 2014 7:37 AM

To:

Cc:

(b)(6); (b)(7)(C)

(b)(6); (b)(7)(C)

Subject: (b)(7)(E) Secondary Fence Schedule

(b)(6); (b)(7)(C),

As I mentioned on our call today, attached is what the (b)(7)(E) Secondary Fence Project is tracking to right now. I am trying to get the procurement pushed through, so that is the long pole in the tent, as well as ensuring all of the Wage Grade Logistics are in place. We will continue to update if anything changes. Please let me know if you have any questions.

<< File: (b)(7)(E) Secondary Fence R2.pdf >>

Thanks,

(b)(6); (b)(7)(C)