

May 2021 –Bayway Tentative 3-Month look ahead reports/submittals to NJDEP

- May

1. 3-Month look ahead
2. Deed Notice for PSE&G Portion of the BRC to LSRP
3. Deed Notice for PSE&G Portion of the BRC to Union County (pending PSE&G approval)

Note: Non-routine field operations (weather dependent) includes – C1 construction, additional PDI field work (various IAOCs)

- June

1. 3-Month look ahead
2. Deed Notice for Infineum Portion of the BRC to LSRP (pending Infineum approval)
3. Deed Notice for PSE&G Portion of the BRC to NJDEP (pending PSE&G approval and filing at Union County)
4. Soil Remedial Action Permit for PSE&G Portion of the BRC to LSRP (pending Deed Notice filing and PSE&G approval)
5. Response to January 23, 2018 NJDEP PFAS email / December 7, 2020 Request for PFAS Investigation Framework to LSRP and NJDEP

Note: Non-routine field operations (weather dependent) includes – C1 construction, additional PDI field work (various IAOCs)

- July

1. D1 (Tremley Tankfield)/D2 (Former Lower Tremley Tankfield Separator) Soil RAWA/Overburden Ground Water RAR to LSRP
2. D6 (Western Shore of Reservoir) Soil and Ground Water RAR to LSRP
3. Deed Notice for Infineum Portion of the BRC to Union County / NJDEP (pending Infineum approval)
4. Soil Remedial Action Permit for PSE&G Portion of the BRC to NJDEP (pending Deed Notice filing and PSE&G approval)
5. Soil Remedial Action Permit for Infineum Portion of the BRC to LSRP (pending Deed Notice filing and Infineum approval)

- Reports in the queue
 1. C1 (Former Tank 319 Waterfront Landfill Area)/C2 (Waterfront Area) Ecological RA
 2. C2 (Waterfront Area) Soil RAW
 3. C3 (Eastern Waterfront Tankfield/Pier)/C5 (No. 2 Steamer Dock) RAWA
 4. D3a (Current and Former Diesel Tankfield) Soil and Ground Water RAR
 5. E1 (Clean Fill) Soil FFSR
 6. E1 (Clean Fill) Overburden Ground Water and Soil RAW
 7. E1 (Clean Fill) Ecological RA
 8. F1/F2/F3 (40-Acre) Remedial Action Report (RAR)
 9. Revised Bedrock Ground Water PDI Report

- Meetings
 1. A18 (Pitch Area) Technical Impracticability Meeting – July 21, 2021
 2. Morses Creek – FFSR Outline - TBD
 3. SRAP Technical Meeting – May 12, 2021

Deliverables Submitted to NJDEP Pending Review

Deliverable	Date submitted to DEP (Department)	Priority for ExxonMobil	Tasks to be completed pending approval
E2 Supplemental Surficial Soil Sampling Tech Memo to LSRP and NJDEP	4/9/20	Low	<ul style="list-style-type: none"> • NA
Active Ground Water Remedial Action Permit	6/5/20	Med	<ul style="list-style-type: none"> • Approval of Active GW RAP
Gasoline Blending Tankfield (GBT)/Gasoline Component Tankfield (GCT) Soil RAR	5/8/20	Low	<ul style="list-style-type: none"> • Finalized RAR
Soil Remedial Action Permit (P66 owned portion of Bayway)	8/6/20	High	<ul style="list-style-type: none"> • Approval of Soil RAP
A9 Soil and GW RAR	11/20/20	Low	<ul style="list-style-type: none"> • Finalized RAR
4 LF RAR	12/20/20	Low	<ul style="list-style-type: none"> • Finalized RAR
Landfarm Closure Report	1/21/21	Low	<ul style="list-style-type: none"> • Closure of Landfarm
Response to Comments to the NJDEP's April 16, 2020 letter in reference to the Revised ERA Report, EEZs 1, 2, 7, 8, 10, 14 dated March 26, 2019	1/22/21	Med	<ul style="list-style-type: none"> • Progression of ERAR
A18 (Pitch Area) Technical Impracticability Report to NJDEP (pending P66 review)	2/22/21	Med	<ul style="list-style-type: none"> • Progression of Remedial Action Selection
A18 (Pitch Area) Pitch Construction Completion Report/Pilot Program to NJDEP (pending P66 review)	2/22/21	Med	<ul style="list-style-type: none"> • Progression of Remedial Action Selection
A18 (Pitch Area) RFSR Addendum to NJDEP (pending P66 review)	2/22/21	Med	<ul style="list-style-type: none"> • Progression of Remedial Action Selection