



# Job Loss Analysis

ID No: 2000013 Status: Closed

Original Date: 11/Nov/2009  
Last Review Date:

## Organization:

SBU: Global Manufacturing  
BU: Global Mfg – Shared  
Work Type: Technical Process Engineering  
Title (Work Activity): Process Engineering Plant Test Run  
Site/Region:

Personal Protective Equipment (PPE)	Selected	Comments
Additional Task Specific PPE		
Other		

## Reviewers

Reviewers Name	Position	Date Approved
Michelle Johansen	Process Engineering Manager RI Refinery	11/11/09
Malcolm White	Process Engineering Manager	
Joe Ninneman	Lead Process Engineer	
Gary Neville	Lead Process Engineer	
Andy Waterman	Lead Process Engineer	

## Development Team

Development Team Member Name	Primary Contact	Position
Gareth Thomas		Process Engineer
Mathew Sprague		Process Engineer
Chris Teasdale		Process Engineer
Richard Jeremy		Process Engineer
Elen Jones	Yes	Process Engineer

## Job Steps

No	Job Steps	Potential Hazard	Critical Actions
1	General Planning	<ol style="list-style-type: none"> <li>1. Data collected from the Test Run may not add any value.</li> <li>2. Test Run may cause a reduction in product rate and/ or impact the product quality or may conflict with Planning/Scheduling Refinery plan.</li> <li>3. No communication between stakeholders.</li> </ol>	<ol style="list-style-type: none"> <li>1. Outline what the Test Run is trying to achieve. Discuss the Test Run goal with Lead Process Engineer and Planning/Scheduling and gain agreement as to whether the Test Run is economically viable.</li> <li>2. Inform planning/scheduling of the potential impact the Test Run may have on the product – agree best timing for the Test Run (i.e. when the Test Run will have limited impact on the Refinery's Operation).</li> <li>3. Communicate Test Run intentions to all stakeholders.</li> </ol>
2	Process Planning	<ol style="list-style-type: none"> <li>1. Inadequate procedure in place.</li> <li>2. No contact details left with the procedure in the event of a unit upset/ or answer any urgent queries out of hours.</li> <li>3. Failure to monitor progress of Test Run as monitoring tools not in place. Complete set of data points not achieved.</li> <li>4. Operations follow the Procedure – but steady state not achieved resulting in incomplete set of data points.</li> <li>5. Sample point unavailable.</li> <li>6. Personnel exposure during collection of samples.</li> <li>7. Field instruments not working during the Test Run.</li> <li>8. Failure to locate the field instruments during the Test Run.</li> <li>9. DMC/ Process Control constraints.</li> </ol>	<ol style="list-style-type: none"> <li>1. Have a risk assessed procedure in place. Key stakeholders should be involved in risk assessing/ commenting on the procedure.</li> <li>2. Procedure to include contact details of Process Engineer running the Test Run and also back up in the event of not being able to contact the primary contact.</li> <li>3. Ensure that all critical variables are being monitored prior the Test Run. Add to the PMO.</li> <li>4. Review whether 24hr Process cover is necessary to monitor whether steady state has been achieved prior to Operations making a move.</li> <li>5. Field check the sample point and confirm with Operations that the sample point is operational and is safe to operate.</li> <li>6. Review whether additional PPE or special equipment should be used when taking the samples.</li> <li>7. Field check all instruments with operations prior the Test Run. Take action to repair if necessary.</li> <li>8. Tag the field instruments so that they are easily located by Operations and Process during the Test Run.</li> <li>9. Inform the Control Group of the planned Test Run and get their assistance where needed.</li> </ol>

3	Operations Planning	<ol style="list-style-type: none"> <li>1. Operations unaware of Test Run – Test Run delayed as a consequence.</li> <li>2. No instructions in place for Operations to follow – Test Run does not progress outside of the Process Engineer's working day.</li> <li>3. Insufficient manning on shift to take the required samples.</li> </ol>	<ol style="list-style-type: none"> <li>1. Communicate via the Operation's Morning Meeting and also the Daily Operations Instructions (DOI) that Test Run is taking place. DOI should reference the procedure number.</li> <li>2. The necessary moves required by the Test Run are outlined in a Risk Assessed Operations Procedure.</li> <li>3. Confirm with Operations Advisor that the shift manning will allow for samples to be taken. Review whether additional cover is required.</li> </ol>
4	Lab Planning	<ol style="list-style-type: none"> <li>1. Lab unable to process samples due to lack of equipment.</li> <li>2. Lab unable to process samples due to lack of manning.</li> <li>3. Time elapsed between the Lab analysis and release of results too long.</li> <li>4. Incorrect test method.</li> <li>5. Loss of samples.</li> <li>6. Missing analysis.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm with lab prior to test run that they have the equipment available to carry out the necessary analysis.</li> <li>2. Confirm with lab whether they will be able to process the samples given to them during the dates of the Test Run.</li> <li>3. Agree timeframe of analysis and issuing of results.</li> <li>4. Communicate with lab to determine what test method is required. Review test for potential interferences that may cause poor results.</li> <li>5. Decide how many repeat samples should be taken, and agree with lab whether they can do the testing. Agree with Lab how long samples should be retained for.</li> <li>6. Cross check all results as they're being received and communicate any shortfalls to the lab.</li> </ol>
5	Performing Test Run	<ol style="list-style-type: none"> <li>1. Not identifying potential problems during the Test Run that affect outcome.</li> <li>2. Not keeping key players in the loop.</li> </ol>	<ol style="list-style-type: none"> <li>1. Identify deviations from predicted results. Troubleshoot as necessary.</li> <li>2. Communicate Test Run progress to stakeholders.</li> </ol>
6	Documentation and Implementation of Results.	<ol style="list-style-type: none"> <li>1. Failure to capture Test Run findings in Report.</li> <li>2. Unit continues to run sub optimally.</li> </ol>	<ol style="list-style-type: none"> <li>1. Document Test Run data and conclusions in report. Issue to relevant parties of the Process and Operations Team.</li> <li>2. If applicable, and agreement from Operations and the Lead Process Engineer implement findings from the test run.</li> </ol>