

SEARCHLIGHT FOIA REQUEST

DOCUMENT NUMBER

3

(Withhold)

(b)5 -Pre-decisional

Curtailment Agreement Plan of Action and Milestones

February 8, 2013	Initial meeting with the Duke, BLM, DOD & Navy
April 8, 2013	Meeting with the Duke, BLM, DOD, Navy & Air Force <ul style="list-style-type: none">- Discussed Duke proposal and the Navy's airborne radar test scenarios- Navy submitted sample agreements that have been successfully negotiated with other wind energy developers and the first draft of a curtailment agreement with Duke
April 11, 2013	Duke shares wind data (including hourly expected output) with DOD, Navy & Air Force
April 16, 2013	Navy overlays wind energy data with airborne radar test data and creates slides to show results
May 2, 2013	Meeting with Duke, BLM, DOD, Navy & Air Force <ul style="list-style-type: none">- Navy presents results of wind energy/radar test data analysis- Discussed terms and conditions of the draft Right of Way to be issued by BLM- Discussed mechanics of how a curtailment agreement would work- Navy promises to draft a "Curtailment Communications Protocol"- Parties conclude that the next step is a "small group" technical meeting
July 8, 2013	Technical meeting between Duke & Navy <ul style="list-style-type: none">- Focus: mechanics of curtailment- Discussed draft "Curtailment Communications Protocol" developed by Navy
August 19, 2013	Meeting by teleconference Objectives: <ul style="list-style-type: none">1) DON presents draft POA&M2) Establish a goal for completion of agreement and dates for future meetings3) Review of Technical meeting4) DON presents breakdown of test requirement hours5) Duke presents process/requirements for completion of PPA6) Review draft of the Curtailment Communications Protocol7) Identify "major" issues and Action Items
August 29, 2013	Exchange of red line comments on draft of agreement and curtailment protocol (email)

September 6, 2013	<p>Meeting (Washington, DC)</p> <p>Objectives:</p> <ol style="list-style-type: none"> 1) BLM update on ROW 2) Review of "major" issues and Action Items 3) DON presents Curtailment hours 4) Duke presents update on PPA 5) Discussion of red line comments
September 13, 2013	Exchange of red line comments on draft of agreement and curtailment protocol (email)
September 27, 2013	<p>Meeting by teleconference</p> <p>Objectives:</p> <ol style="list-style-type: none"> 1) Discussion of red line comments 2) Agreement to Curtailment hours 3) Outline a communications plan for publishing the final agreement
Month of October	Parties conduct internal reviews of agreement
October 17, 2013	<p>Meeting by teleconference</p> <p>Objectives:</p> <ol style="list-style-type: none"> 1) Status check phone call 2) Identify "major" issues 3) If required, schedule a meeting the week of 21 October
November 5, 2013	Exchange of red line comments on draft of agreement and curtailment protocol (email)
November 8, 2013	<p>Meeting (location – TBD); Objectives:</p> <ol style="list-style-type: none"> 1) Finalize agreement 2) Finalize communications plan
November 12, 2013	DON releases Agreement for final review
November 15, 2013	<p>Meeting by teleconference</p> <p>Objectives:</p> <ol style="list-style-type: none"> 1) Final comments/concurrence with agreement 2) Provide name/address of signatories
November 19, 2013	DON releases Agreement for Signature
November 29, 2013	All signatures obtained