

FILE COPY

§1.2

(INCLUDE THIS REPORT
IN CATEX SITE FILE)

FEDERAL ON-SCENE COORDINATOR'S REPORT

FOR

**DOYLESTOWN GROUNDWATER SITE
DOYLESTOWN TOWNSHIP, BUCKS COUNTY, PENNSYLVANIA**

OCTOBER 22, 1987 THROUGH SEPTEMBER 30, 1991

INFORMATION IN THIS
REPORT USED TO SUPPORT
NFLAP/ARCHIVE OF THE
FORMER CATEX SITE



**VINCENT E. ZENONE
ON-SCENE COORDINATOR
U.S.EPA REGION III
PHILADELPHIA, PENNSYLVANIA**

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

TABLE OF CONTENTS

FACT SHEET

FOREWORD

- I. INTRODUCTION
 - A. Initial Situation
 - B. Site Location
 - C. Efforts to Obtain Cleanup by Potential Responsible Party(ies)
- II. ROSTER OF AGENCIES, ORGANIZATIONS, AND INDIVIDUALS
 - A. Names and Addresses
 - B. Organization of the Response
 - C. Glossary of Abbreviations and Definitions
- III. NARRATIVE OF EVENTS
- IV. RESOURCES COMMITTED
 - A. Initial Funding Request
 - B. Additional Funding Request
 - C. One-Year Exemption
 - D. Estimated Total Cost Summary
- V. EFFECTIVENESS OF THE REMOVAL
 - A. Activities of Various Agencies
 - 1. Potential Responsible Party(ies)
 - 2. Federal Agencies and Special Forces
 - 3. State and Local Agencies
 - 4. Contractors
 - B. Analytical Synopsis
 - C. Disposal Methods and Quantities Removed
- VI. CHRONOLOGY OF EVENTS
- VII. PROBLEMS ENCOUNTERED AND RECOMMENDATIONS
 - A. Contractor Problems
 - B. Local Government and Agency Problems
- VIII. APPENDICES
 - A. Location Map and Site Sketches
 - B. Funding Documentation and One-Year Exemption
 - C. Region III Incident Notification Report
 - D. Photographic Documentation
 - E. Background Information
 - F. Final Correspondence

FACT SHEET

**REGION III
CERCLA REMOVAL ACTION**

**PROJECT #188
FACT SHEET**

SITE: Doylestown Groundwater Site

SIZE: Approximately six acres

LOCATION: Doylestown Township, Bucks County, PA

APPROVAL DATE: October 22, 1987

PROJECT DATES: October 22, 1987 through September 30, 1991

DESCRIPTION: In August 1987, a preliminary investigation was conducted at the Chem-Fab facility in the borough of Doylestown by the EPA Field Investigation Team that included sampling the well water of a nearby residence. Analytical results indicated the potential for extensive groundwater contamination. Further EPA investigation detected groundwater contamination in seven homes and two businesses. To mitigate the threats posed by the groundwater contamination, OSC Garrett Arai activated CERCLA via Delegation of Authority 14-1-A to implement a three-phased plan of action. The first two phases included supplying bottled water and providing and maintain carbon filtration units. The third and final phase was to connect the affected residences and businesses to an extension of the township water line. After the departure of OSC Arai from the Agency, OSC Zenone became the OSC of Record for this project.

HAZARDOUS MATERIALS: Chloroform, trichloroethylene (TCE), 1,1-dichloroethylene (DCE), 1,1-dichloroethane, tetrachloroethylene (PCE), and 1,1,1-trichloroethane.


ON-SCENE COORDINATOR: Vincent E. Zenone


REMOVAL CONTRACTORS: O.H. Materials, Inc., Findlay, OH; BES Environmental Specialists, Inc., Larksville, PA; William Farne, Inc., Prospectville, PA

PROJECT CEILING: \$1,041,000

PROJECT COST: \$ 537,129 (Estimated)

COMMENTS: As a result of a well-coordinated effort, the OSC was successful in completing all removal actions on schedule. The water line was ultimately turned over to Doylestown Township, along with all as-built drawings.


Vincent E. Zenone, OSC



FOREWORD

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report


FOREWORD

The On-Scene Coordinator (OSC), as mandated by the National Oil and Hazardous Substances Pollution Contingency Plan, Section 40 CFR 300.415 (NCP 1990), is required to provide a coordinated federal response capability at the scene of an unplanned or sudden discharge of oil or hazardous substance that poses a potential threat to the public health or the environment. In addition, the provisions of Section 104(b) of the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), 1980, as amended by the Superfund Amendments and Reauthorization Act of 1986 (SARA), promote a coordinated federal, state and local response to mitigate situations at hazardous waste sites that pose an imminent and substantial threat to public health and/or the environment.

The presence of extensive groundwater contamination at the Doylestown Groundwater Site posed an imminent and substantial risk of harm to human health and the environment, thereby providing a legal basis for federal response activities. The provisions of the NCP and CERCLA/SARA were implemented by the U.S. Environmental Protection Agency, Region III, Philadelphia, Pennsylvania.

The purpose of this On-Scene Coordinator's Report is to accurately document and present all of the actions taken and the resources committed, and to state the problems encountered during removal actions at the Doylestown Groundwater Site.

The OSC would like to extend thanks to all of the agencies, groups, and individuals who participated in this federal removal action. The overall success of this project was due to the cooperation of participating agencies and contractors under the well-coordinated direction of the OSC. Special thanks are also extended to the affected residents for their cooperation in removal efforts.


Vincent E. Zenone
On-Scene Coordinator
U.S. EPA, Region III
Philadelphia, Pennsylvania

SECTION I
INTRODUCTION

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

I. INTRODUCTION

A. Initial Situation

The Pennsylvania Department of Environmental Resources (PA DER) and the Bucks County Health Department conducted a joint inspection of the Chem-Fab facility located in Doylestown Borough, PA, in May 1982. At this time, electro-forming operations were being performed, which generated chrome sludge. Shortly thereafter, PA DER charged Chem-Fab with RCRA violations of state laws. Chem-Fab had a history of illegal spills into surface drainage pathways and surface water. In addition to electro-forming, other operations at the facility included electroplating until approximately 1978, and the use of TCE for degreasing until 1973. These conditions prompted PA DER to recommend a site inspection to determine whether or not off-site migration was continuing.

On August 6, 1987, the EPA Field Investigation Team conducted an assessment at the Chem-Fab facility. During this assessment, the team noted the proximity of the nearby Hennings residence. Analytical results for organic compounds including, but not limited to, chloroform were submitted to EPA Ken Kryszczun in a memo dated October 1, 1987. The case was referred to the EPA Emergency Response Section.

Due to the immediate threat to human health and the environment, EPA issued a Delegation of Authority, 14-1-A, to obtain \$50,000 to abate the threat. These measures included providing bottled water and/or installing and maintaining water treatment systems at residences and businesses, which required additional funding. On October 1, 1987, additional funding was approved by the Regional Administrator. Ultimately, the affected residences and businesses would be connected to an extension of the water line that supplied Doylestown Township.

B. Site Location

The Doylestown Groundwater Site was located south of the intersection of Shady Retreat Road and Broad Street in a residential/industrial area of Doylestown Township, bordering the Borough of Doylestown, Bucks County, PA. The site was approximately six acres in size adjacent to a stream, Cooks Run, flowing northeast to southwest on the eastern side of the site.

C. Efforts to Obtain Cleanup by Potential Responsible Party(ies)

At the time of this writing, no definite PRPs associated with this have been identified; however, on March 4, 1988, the OSC issued verbal Notice of Federal Interest to Mr. Brad Brinker of Brinker Fuels, Inc., and to Dick McNut of PHL, Inc. Brinker Fuels, Inc., voluntarily installed carbon filtration units to serve their tenants with a whole-house water supply. The EPA Enforcement Section continues to pursue numerous suspected sources of the contamination.

SECTION II

ROSTER OF AGENCIES, ORGANIZATIONS AND INDIVIDUALS


Doylestown Groundwater Site
 Federal On-Scene Coordinator's Report
 ROSTER OF AGENCIES, ORGANIZATIONS AND INDIVIDUALS (continued)

A. Names and Addresses (continued)

NAMES AND ADDRESSES	CONTACT	BRIEF DESCRIPTION OF DUTIES
Commonwealth of Pennsylvania Department of Health The Reading Building 625 Cherry Street, Room 442 Reading, PA 19602 (215) 378-4352	Gary A. Schultz	State official who coordinated health issues with the OSC.
Commonwealth of Pennsylvania Department of Environmental Resources Bureau of Water Quality Management P.O. Box 2063 Harrisburg, PA 17105-2063 (717) 787-2666	Mike Penella	State official who coordinated removal activities with the OSC.
Bucks County Department of Health Neshaminy Manor Center Doylestown, PA 18901 (215) 345-3325	Everett C. Hogg Albert W. Willis	County officials who coordinated removal activities with the OSC.
Borough of Doylestown 57 West Court Street Doylestown, PA 18901 (215) 345-4140	Benjamin W. Jones	Local official who coordinated removal activities with the OSC.
Doylestown Township 425 Wells Road Doylestown, PA 18901 (215) 348-9915	David R. Jones Richard E. John Stephanie Mason Stephen Oiler	Local officials who coordinated construction of the water line extension, and to whom it was turned over upon completion.
Doylestown Township Police 425 Wells Road, R.D. #3 Doylestown, PA 18901 (215) 348-4200	Lt. Frank B. Dunlap	Provided traffic control during water line extension construction.
B.C.M. Engineers, Inc. One Plymouth Meeting Plymouth Meeting, PA 19462 (215) 825-3800	John Ross Stefan R. Helbig Alfred S. Ciottoni Joseph W. Catana, III	Township engineers who provided water line extension design and plans. Township water line inspector.
Roy F. Weston, Inc. Major Programs Division Technical Assistance Team 5 Underwood Court Delran, NJ 08075 (609) 461-4003	John DiSciullo Mark Tucker Robert Roselius	Phase I - Performed initial sampling and assessment activities.
	Mrinal Biswas Christine Lipsack B.S. Banipal Lisa Strissel Lorraine Russell	Phase II - Performed periodic well sampling and reviewed specifications and plans of the water main extension.
	Mrinal Biswas Christine Lipsack B.S. Banipal John Ingram	Phase III - Monitored construction of water line extension.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report
ROSTER OF AGENCIES, ORGANIZATIONS AND INDIVIDUALS (continued)

B. Organization of the Response



SECTION III
NARRATIVE OF EVENTS

III. NARRATIVE OF EVENTS

On October 21, 1987, the RRC was notified of potential groundwater contamination in Doylestown Township, PA, by the EPA Site Investigator. The EPA conducted an emergency assessment of the situation and requested that the RRC conduct an emergency assessment of the situation and provide information in the form of a memo from FIT dated October 20, 1987, containing analytical results documenting the presence of volatile organic compounds at the Bob Hennings residence. The contamination was identified at the Chem-Fab metal facility. Levels of TCE and DCE, as well as other compounds, were above action levels. OSC Arai contacted ATSDR Walters and, on October 22, 1987, used Delegation of Authority under CERCLA funds to implement mitigative actions. Initial actions included providing bottled water to the Hennings residence and conducting additional sampling for contamination and to provide bottled water to any additional residences with volatile organics contamination above EPA action levels.

A sampling plan was prepared to determine the extent of contamination. On October 26, 1987, TAT sampled the wells of residences in the vicinity of the Chem-Fab facility. Analytical results verified the presence of identified contamination above EPA action levels in two residences, and the other serving one residence and one business. The OSC provided bottled water to the additional impacted residences. Results from the remaining samples indicated some contamination; however, these were below EPA action levels. At this time, bottled water would not be provided to these residences.

On November 5, 1987, OSC Arai and TAT met with Benjamin Jones, to discuss the possibility of extending the sampling to the impacted residences and business. On November 6, 1987, additional sampling of wells within a half-mile radius of the area.

On November 10, 1987, due to the unavailability of OSC Arai, OSC of Record to the completion of the removal actions at the

On November 16, 1987, results were received from the November 10 sampling. Results indicated three additional residences and one additional business with groundwater contamination. OSC Zenone directed ERCS to provide bottled water to the residences and business, implemented, bringing the total to four residences and one business that were receiving bottled water as part of the EPA action plan.

Hennings residence
Tilley residence
Armstrong residence
Tilley Fire Equipment Company
Romanczak residence

Please redact

← Bob Hennings

← Hennings

← Hennings

Please redact

all residences & businesses

PHL, A

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report
NARRATIVE OF EVENTS (continued)

At this time, the OSC began preparing an additional funding request to continue mitigative efforts.

In January 1988, OSC Zenone directed TAT to resample at locations where previous sampling identified contamination near EPA action levels.

OSC Zenone kept ATSDR updated on site activities and provided all analytical results. In February 1988, ATSDR strongly recommended that whole-house water be provided to the affected residences and businesses. A meeting was held between OSC Zenone, EPA Enforcement, OPA, ATSDR, PA DOH, BCDH, Borough of Doylestown, and Doylestown Township to discuss options for providing whole-house water as recommended. ne, OSC Zenone prepared an additional funding request, and the Borough of Doylestown Administrator on March 7, 1988 for \$991,000, for a t

On March 11, 1988, OSC Zenone consulted with Enfo informed that PRP Brinker Fuels, Inc., had voluntarily on their property. These systems served Brinker Fuels Burke residences and PHL, Inc. OSC Zenone then dir to install carbon filtration units in the remaining affected 15, 1988, ERCS installed three units on the Tilley pr Arnold, Preedy, and Romanczak residences, and one uni OSC then directed TAT to develop a plan for periodic s the carbon filtration units, as well as the groundwater. be supplied.

The exemption to the one-year statutory limit under CER 26, 1988. During this period, regular periodic sampling was conducted to ensure the effectiveness of the carbon filtration units. Per OSC Zenone, split samples were sent to EPA CRL for QA/QC purposes. This request was made after the subcontracted lab was changed from Wastex to Princeton Testing due to false positives received from Wastex. In addition, OSC Zenone continued to coordinate with Doylestown Township and the Borough of Doylestown for a permanent solution to provide whole-house water. A water line extension was proposed, which would be designed by township engineers and reviewed by EPA.

On June 30, 1989, removal work was transferred from BES to OHM. The subcontractor for maintaining the carbon filtration units was changed from Sanatoga to Culligan.

In October 1989, OSC Zenone received specifications and drawings from Doylestown Township for the water line extension. TAT reviewed the plans and suggested that a four-inch line would be sufficient to serve the residences and businesses; however an eight-inch line was designed by the township. The OSC contacted ORC Walters for reimbursement from the township for the cost savings realized from changing to a four-inch line. OSC Zenone also coordinated with the EPA Regional Contract Officer for a site-specific contract.

Please redact

Tilley, Tilley
Arnold, Preedy
Romanczak

SECTION V
EFFECTIVENESS OF THE REMOVAL

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report
EFFECTIVENESS OF THE REMOVAL (continued)

A. Activities of Various Agencies (continued)

4. Contractors

The Roy F. Weston, Inc., Major Programs Division, provided members of the Technical Assistance Team to perform the following duties as directed by the OSC:

- a) Conduct on-site measuring and sampling;
- b) monitor, review, and evaluate all analytical data;
- c) develop and implement a schedule for the monitoring and maintenance of EPA-installed carbon filtration units;
- d) review the plans and specifications prepared by Doylestown Township engineers for the water line extension;
- e) monitor and document all on-site contractor activities, and photodocument removal actions;
- f) assist in preparing draft POLREPs and review all site-specific contractor invoices for the water line extension; and
- g) assist in site safety issues.

BES Environmental Specialists, Inc., of Kingston, PA, was the initial cleanup contractor under the Regional (Mini) ERCS mechanism. BES was responsible for installing and maintaining the carbon filtration units.

Subsequently, BES was replaced as the cleanup contractor by O.H. Materials, Inc., (OHM) of Findlay, OH. OHM was responsible for supplying bottled water to impacted locations, the operations and maintenance of carbon filtration systems, as well as arranging for analytical of filtered water samples collected periodically.

William Farne, Inc., (WFI) of Prospectville, PA, was the site-specific contractor who constructed the water line extension and connected the impacted locations to the new system. Vibra-Tech Engineering, Inc., and Controlled Drilling and Blasting, Inc., subcontracted by WFI to blast hard rock that was encountered in the path of the water line extension.

B. Analytical Synopsis

In October 1987, residential and business well water sampling was undertaken to determine the extent of groundwater contamination in the Doylestown area. All samples were analyzed for purgeable halocarbons using EPA Method #601. The following table shows the contaminants identified and at what level.

SECTION IV
RESOURCES COMMITTED

IV. RESOURCES COMMITTED

A. Initial Funding Request

Based on data confirming the presence of contaminants above EPA action levels the well providing water at the Hennings residence, OSC Arai to human health and the environment. Delegation OSC to obligate CERCLA funds not to exceed \$50,000 OSC Arai to implement mitigative measures. Initiate the Hennings residence and conducting sampling groundwater contamination.

B. Additional Funding Request

On March 7, 1988, Regional Administrator Seif approved removal actions for a total project ceiling of \$1,041,000 to continue providing bottled water and to install car wash. Periodic sampling was conducted of water provided to ensure effectiveness, as well as performing general maintenance. Locations were connected to a water line extension as part of this removal action.

C. One-Year Exemption

To continue mitigative efforts, it was necessary to obtain an exemption from the one-year statutory limit on removal actions per Section 104(e) of SARA (CERCLA Section 104(c)(1), as amended). As the limit expired on October 22, 1988, on October 26, 1988, the EPA Assistant Administrator for Solid Waste and Emergency Response, Dr. J. Winston Porter, granted the exemption.

D. Estimated Total Cost Summary

1. Extramural	
ERCS (includes BES, OHM, and subcontractors)	\$313,067
NCLP	33,690
Other	14
TAT	<u>55,042</u>
Extramural Subtotal	\$401,813
2. Intramural	
EPA Direct	\$ 39,304
EPA CRL	<u>96,012</u>
Intramural Subtotal	<u>\$135,316</u>

ESTIMATED TOTAL PROJECT COST \$537,129

Please redact

← Hennings

← Hennings

SECTION VI
CHRONOLOGY OF EVENTS

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

VI. CHRONOLOGY OF EVENTS

This section presents a brief summary of events as they occurred during the Doylestown Groundwater Site derived from POLREPs, site logs, photographic documentation, and other site-related documentation. As POLREPs are maintained in the RRC, copies have not been included as part of this report. Photocopies may be obtained per the Freedom of Information Act as applicable.

The removal activities at the Doylestown Groundwater Site were broken down into three distinct phases as follows:

- Phase I -** Initial sampling and assessment to determine the extent of contamination and number of affected wells. Provide bottled water and/or install and maintain carbon filter systems to affected residences and businesses.
- Phase II -** Periodic well sampling to monitor groundwater contamination and maintain carbon systems. Also, the design of the water line extension was prepared the related specifications and plans were reviewed.
- Phase III -** The construction of the water main was performed and service connections to affected homes and businesses were provided. The ownership of the extension was turned over to Doylestown Township.

Phase I of the removal began on October 22, 1987 after the OSC received a request from the EPA Site Investigation Section (SIS) of groundwater contamination in Doylestown Township, Bucks County. On analytical results from a FIT investigation of the Chem-Fab site, OSC Garrett Arai activated a CERCLA removal action under Section 106(a)(2)(A). Immediately, bottled water was provided to the Hennings residence that sampling of all wells within a half-mile radius of the Chem-Fab site. On October 26 and November 5, 1987, TAT conducted sampling which indicated six additional residences and two businesses were affected by contamination in the area. All were provided bottled water.

On November 10, 1987, due to the unavailability of OSC Arai, OSC Zenone assumed responsibility for this site. An additional funding request was prepared for actions, which was approved by the Regional Administrator on March 11, 1988.

On March 11, 1988, OSC Zenone activated Mini-ERCS BES and directed that carbon filtration units be installed in impacted locations. On March 14 and 15, 1988, BES installed units where Brinker Fuels had not already installed one. Detailed information from Phase I is documented in POLREPs #1 through #16.

*Please
recheck:*

← Hennings

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report
CHRONOLOGY OF EVENTS (continued)

On January 29, 1991, ORC Hayden and Contract Specialist Gawin-Poppke confirmed that Doylestown Towhip had made the reimbursment to EPA for the oversized pipe per the Memorandum of Understanding. During this time, OSC Zenone brought the project to its successful conclusion with the transfer of ownership of the water line extension to Doylestown Township. On September 30, 1991, OSC Zenone delivered the as-built drawings to the Township. Detailed information regarding this phase is documented in POLREP #60 through Final POLREP #83.

SECTION VII

PROBLEMS ENCOUNTERED AND RECOMMENDATIONS

VII. PROBLEMS ENCOUNTERED AND RECOMMENDATIONS

A. Contractor Problems

Sanatoga had been subcontracted by BES to provide services associated with the installation and maintenance of carbon filters. After several months, Sanatoga submitted an invoice for disposal of contaminated carbon they had stockpiled at their facility. The OSC determined that this additional billing was improper because the installation and maintenance of carbon filters for retail customers generally includes the final disposition of the contaminated carbon as part of that service. The OSC subsequently directed the ERCS contractor to subcontract the maintenance of the carbon filters to another water conditioning contractor. The OSC recommends that ERCS provide a comprehensive list of materials and services that a proposed subcontractor generally provides to retail customers on a routine basis to ensure that the subcontractor does not attempt to take unfair advantage of the federal government by billing for those materials or services.

When BES was debarred, the OSC had to arrange for the transition of contracted services from BES to OHM during the course of the removal action. The OSC recommends that the Regional Deputy Project Officer or the Contracting Officer be included in the routine dissemination of information (such as POLREPs) to ensure that contracting issues do not adversely affect the removal action.

A site-specific contract was developed for the construction of the water main. This process was time consuming, resulting in additional time and money spent on the operations and maintenance of the carbon filters, associated sampling and analytical procedures, and provision of bottled water to the affected population. Furthermore, the contract hired by this process was not responsive to routine requirements of the contract. The OSC recommends that a cost benefits analysis be conducted to determine when site-specific contracts are appropriate for removal actions. The OSC further recommends that the contractors hired by this method be required to submit daily progress reports and cost estimates which will allow the Agency to better evaluate progress, productivity, and conformance with contract requirements.

B. Local Government Agency Problems

When the OSC was advised that neither the state nor local government had the authority or the capability to respond, the OSC was provided information that led to the determination that the most cost-effective and expeditious remedy would be to extend a water main from the Borough of Doylestown to the affected population in Doylestown Township. After the OSC requested information concerning the location of existing water mains and appurtenances within the Borough and the Township, both local governments submitted invoices to EPA for provision of that information. The OSC determined that those bills were improper and declined payment. As negotiations with the Borough and the Township continued, delays were encountered as neither the Borough nor the Township could agree on a plan of action to extend a water main from the Borough into the Township. Subsequently, Township officials provided the OSC with the construction of the water main totally within the Township, which would not require concurrence from the Borough. Had the Township provided the OSC this information when initially requested, the remedy could have been implemented more expeditiously.

SECTION VIII

APPENDICES

APPENDIX A


LOCATION MAP AND SITE SKETCHES



WESTON · MPD


TDD Number: 9010-41D

FCS Number: 1860





DOYLESTOWN GROUNDWATER SITE

SITE LOCATION MAP



JADRANGLE LOCATION


SCALE 1:24,000



DOYLESTOWN GROUNDWATER SITE

Doylestown Township, Bucks Co., PA.

Site Sketch



LEGENDS:

- Borough/Township border
- ▲ Contamination not detected and/or below EPA action level
- * Contamination detected --- bottled water needed

NOT TO SCALE

APPENDIX B
FUNDING DOCUMENTATION
AND ONE-YEAR EXEMPTION

BE NOTED THAT THE MUNICIPAL WELL IS NO LONGER USED FOR POTABLE SUPPLY DUE TO CONTAMINATION PROBLEMS. THIS DOES INDICATE THAT THE POTENTIAL EXISTS FOR THE CONTAMINANT PLUME TO EFFECT THE OTHER RESIDENCES IN THE AREA, AS WELL AS SPREAD FURTHER TO ADDITIONAL HOMES AND ESTABLISHMENTS.

III. THREAT

ANALYTICAL DATA RECEIVED BY U.S. EPA SITE INVESTIGATION SECTION REVEALED THE PRESENCE OF HAZARDOUS SUBSTANCES IN RESIDENTIAL WELL WATER AT THE TAP. THESE INCLUDE:

TRICHLOROETHENE (TCE)	220 PPB
TRANS-1,2-DICHLOROETHENE (tDCE)	250 PPB
1,1-DICHLOROETHENE	11 PPB
1,1-DICHLOROETHANE	7 PPB
1,1,1-TRICHLOROETHANE	37 PPB
TETRACHLOROETHENE	59 PPB
TOLUENE	3 PPB

THESE RESULTS WERE CONFIRMED BY PRELIMINARY QUALITY ASSURANCE REVIEW. IN ADDITION, INORGANICS FOUND IN THIS RESIDENTIAL WELL INCLUDED 7 PPB CADMIUM AND 13.9 PPB LEAD. THIS WAS NOT CONFIRMED BY QA/QC. THE SAMPLE TAKEN FROM THE MUNICIPAL WELL REVEALED 3 PPB TCE.

OF THE VOLATILES REPORTED IN THE RESIDENTIAL WELL, TCE AND 1,2-DICHLOROETHENE WERE MEASURED IN EXCESS OF 1/2 THE DRINKING WATER EQUIVALENT LEVEL (DWEL) OF 350 PPB AND 260 PPB RESPECTIVELY. THESE LEVELS ARE HIGH ENOUGH TO MEET THE CRITERIA TO ELICIT AN EMERGENCY REMOVAL ACTION. IN ADDITION, THE MAXIMUM CONTAMINANT LEVELS (MCL) SET FOR PUBLIC WATER SUPPLIES OF 5 PPB AND 7 PPB RESPECTIVELY ARE ALSO EXCEEDED. AS SUSPECT CARCINOGENS, THESE COMPOUNDS ARE BELIEVED TO POSE AN EXCESS CANCER RISK TO HUMANS. THE TWO PRIMARY ROUTES OF EXPOSURE FOR ALL OF THESE VOLATILE ORGANIC COMPOUNDS ARE INGESTION AND INHALATION.

IV. SCOPE OF WORK

THE SCOPE OF WORK PROPOSED FOR IMPLEMENTATION OF THE EMERGENCY \$50,000 APPROPRIATION WILL INCLUDE DELIVERY OF BOTTLED WATER TO THE RESIDENCES WHOSE WELLS ARE CONTAMINATED WITH ELEVATED LEVELS OF THESE COMPOUNDS. AT THE SAME TIME, A SAMPLING SCHEDULE WILL BE SET UP TO DETERMINE THE NEED FOR ADDITIONAL EMERGENCY SUPPLIES.

DETERMINATION OF APPROPRIATE RESPONSE ACTIVITIES (BOTTLED WATER AND/OR CARBON FILTRATION UNITS) DEPENDS UPON A NUMBER OF SITE SPECIFIC FACTORS. THESE INCLUDE SENSITIVE POPULATIONS, LOCATION AND MOVEMENT OF THE CONTAMINANT PLUME, AND EXPECTED DURATION OF RESPONSE ACTIVITIES. (REFERENCE PROPOSED GUIDANCE ON REMOVAL ACTION LEVELS FOR DRINKING WATER CONTAMINATION SITES, DATED JANUARY 6, 1987.

IT MAY BE NECESSARY TO SUPPLY BOTTLED WATER WITH CARBON FILTERS UNTIL THE OSC DETERMINES THAT THE FILTERS ARE FUNCTIONING AS EXPECTED.


UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION III

841 Chestnut Building
Philadelphia, Pennsylvania 19107

SUBJECT: Approval of an Exemption to the One-Year Statutory
Limit at the Doylestown Groundwater Site,
Doylestown Township, Bucks County, Pa.

DATE: OCT 26 1988

FROM: James M. Seif 
Regional Administrator (3RA00)

TO: Dr. J. Winston Porter, Assistant Administrator
Solid Waste and Emergency Response (WH-562A)

THRU: Henry L. Longest, Director
Office of Emergency and Remedial Response (WH-584)

ATTN: Timothy Fields, Director
Emergency Response Division (WH-548E)

ISSUE

Continued removal activities beyond the one-year statutory limit cannot be undertaken unless an exemption to Section 104(e) of the Superfund Amendments and Reauthorization Act (SARA) of 1986 [104(c)(1) of CERCLA 1980 as amended] is granted.

Additional time beyond the statutory limit is necessary to continue removal actions to mitigate the threat to the public health and the environment posed by the presence of volatile organic compounds in residential wells.

The volatile organic compounds which have contaminated the local aquifer in concentrations, which exceed the numeric action level, include trichloroethylene and 1,1,1-trichloroethane.

Additional volatile organic compounds which have contaminated this aquifer include vinyl chloride, 1,1-dichloroethylene, tetrachloroethylene, 1,1-dichloroethane, 1,2-transdichloroethylene, chloromethane, and chloroform.

The initial response action at the Doylestown Township Site took place on October 22, 1987, and the one-year statutory limit will expire on October 22, 1988.

This site is not on the National Priorities List (NPL).

Attachments

BACKGROUND (Continued)

Due to the immediate threat to human health the OSC used his Delegation of Authority 14-1-A (10-22-87) to appropriate \$50,000 to begin measures to abate the threat.

During the course of removal activities initiated under this authority, the extent of contamination was quantified and it was further determined that the volatile organic compounds which had contaminated the local groundwater included trichloroethylene and 1,1,1-trichloroethane, concentrations of which significantly exceeded the numeric action levels. Additional contaminants included vinyl chloride, 1,1-dichloroethylene, tetrachloroethylene, 1,1-dichloroethane, 1,2-trans-dichloroethylene, chloromethane, and chloroform.

On March 7, 1988 an Additional Funding Request was approved to continue the emergency removal activities. Whole-house potable water was provided to the affected population as recommended by the Agency for Toxic Substances and Disease Registry (ATSDR). This was accomplished by the installation of carbon filtration systems at the individual residences, an interim measure pending the implementation of an existing intermunicipal agreement between the Borough and Township of Doylestown.

DISCUSSION

Analytical results continually show high levels of trichloroethylene (500-600ppb), 1,1,1-trichloroethane (4000-5000ppb), and 1,1-dichloroethylene (1000-2000ppb). These concentrations are far above the permissible drinking water levels, and exceed the numeric action levels. In addition, concentrations of vinyl chloride continue to be in excess of the minimum concentration levels. Vinyl chloride is a known human carcinogen.


Due to the high levels of volatile organic compounds present in samples collected from the residential wells, it was apparent that the installation of carbon filtration systems would be a temporary solution.

The OSC had anticipated implementation of an existing intermunicipal agreement between the Borough and the Township of Doylestown to extend the public water line into the Township to the affected population. Unfortunately, the Borough and the Township did not have the resources to implement this agreement under the emergency conditions of this site, and

REGIONAL RECOMMENDATION

Because conditions at the Doylestown Groundwater Site meet the criteria for an exemption of the one-year statutory limit for a removal action, I recommend your approval of this request.

You may indicate your approval or disapproval by signing below.

Approval  Date 10-25-88

Disapproval _____ Date _____

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

ORIG

REGION III

841 Chestnut Building
Philadelphia, Pennsylvania 19107

SUBJECT: Additional Funding Request for the Doylestown
Groundwater Contamination Site, Doylestown
Township, Bucks County, Pennsylvania

DATE: MAR 7 1988

FROM: Vincent E. Zenone, On-Scene Coordinator
Emergency Response and Preparedness Section (3HW22)

TO: James M. Seif
Regional Administrator (3RA00)

THRU: Stephen R. Wassersug, Director
Hazardous Waste Management Division (3HW00)

I. PURPOSE

This is a request for additional funding to continue removal actions at the Doylestown Groundwater Site, Doylestown Township, Bucks County, Pennsylvania. Hazardous substances have been detected in the groundwater and have contaminated the private wells of at least seven homes and two businesses. The OSC has considered a number of options to eliminate the threat to public health posed by these substances, and recommends that the following option, implemented in a phased plan of action, be approved as the best solution to this threat to human health.

Additional funds in the amount of \$991,000 (see Section IV A, B and C) will be utilized to continue to provide bottled water to the affected residences and businesses until carbon filtration units are installed. Filtration units may only be a temporary measure, and monies for maintenance and periodic sampling are included in this option for one year from the date of installation. Therefore, the ultimate solution is proposed to be the extension of an existing public water line to provide service to the affected residences and businesses. These monies will be in excess of the \$50,000 already allocated to this site.

III. THREAT

Analytical results received continually show high levels of TCE (500-600ppb), TCA (4000-5000ppb), and DCE (1000-2000ppb). These values exceed concentrations permissible in drinking water. Subsequently, vinyl chloride concentrations have been found in excess of the Maximum Contaminant Levels (MCLs) established under the Safe Drinking Water Act. Vinyl chloride is a known human carcinogen.

Due to the high levels of volatile organic compounds present in the well water samples, it becomes apparent that the installation of carbon filtration units could be a temporary solution to the problem. Rapid breakthrough of the high level contaminants may be expected in the carbon filter units which would necessitate constant maintenance of the systems. In addition, air strippers may have to be included in the systems because activated carbon filters alone have been demonstrated to be ineffective in removing the vinyl chloride.

With the extent of contamination defined by the number of impacted residences and businesses, it is evident that the monies currently allocated will be inadequate to continue the abatement of the threat to the public health.

- B. Maintenance and periodic sampling of at least nine
(9) carbon filtration and air stripper systems for one year.

EXTRAMURAL COSTS	
ERCS	\$125,000
TAT	\$ 25,000
Subtotal Extramural Costs	\$150,000
15% contingency of above costs	\$ 23,000
TOTAL EXTRAMURAL COSTS	\$173,000

INTRAMURAL COSTS	
EPA (direct costs)	\$25,000
EPA (indirect costs)	\$25,000
Subtotal Intramural costs	\$50,000
15% contingency of above costs	\$ 8,000
TOTAL INTRAMURAL COSTS	\$58,000

TOTAL PHASE "B" CEILING ESTIMATE... \$231,000

- C. Extend the existing public water line, provide hook-up service to at least seven homes and two businesses, and seal-off the abandoned contaminated private wells.

EXTRAMURAL COSTS	
ERCS	\$500,000
TAT	\$ 30,000
Subtotal Extramural Costs	\$530,000
15% contingency of above costs	\$ 80,000
TOTAL EXTRAMURAL COSTS	\$610,000

INTRAMURAL COSTS	
EPA (direct)	\$25,000
EPA (indirect)	\$25,000
Subtotal Intramural costs	\$50,000
15% contingency of above costs	\$ 8,000
TOTAL INTRAMURAL COSTS	\$58,000

TOTAL PHASE "C" CEILING ESTIMATE... \$668,000

TOTAL REMOVAL PROJECT CEILING ESTIMATE...\$991,000

The OSC recommends that the aforementioned phased plan of action be considered the best solution to the threat to human health posed by the hazardous materials associated with this site.

V. ENFORCEMENT

See attached Confidential Enforcement Status.

APPENDIX C

REGION III INCIDENT NOTIFICATION REPORT

REGION III INCIDENT NOTIFICATION REPORT

1. Case No.: PA 880 051

2. Reported: (mm/dd/yy) 10/21/87 3. Time: 1320 Recorded By: Garrett Area

4. ☐ Through NRC: 5. NRC Case No.: (7-1073)

A. REPORTER	6. Reported By: <u>Paul Racette</u>	
	7. Organization Name: <u>USEPA Site Investigation</u>	
	8. Organization: <input type="checkbox"/> 9. discharger <input type="checkbox"/> 10. public <input type="checkbox"/> 11. state <input type="checkbox"/> 12. local <input checked="" type="checkbox"/> 13. federal	
	14. Address: <u>Region III</u>	
	15. City: <u>PHILA</u>	16. County: <u> </u> 17. State: <u>PA</u>
18. Zip: <u> </u>		19. Phone: (<u> </u>) <u> </u>

B. .DIS- CHARGER	20. <input type="checkbox"/> As Above in A if 9 applies		21. Name: <u>Under investigation / unknown</u>
	22. Address: <u> </u>		
	23. City: <u> </u>	24. County: <u> </u>	25. State: <u> </u>
	26. Zip: <u> </u>	27. Phone: (<u> </u>) <u> </u>	

C. INCIDENT LOCAL- TION	28. <input type="checkbox"/> As Above in B	29. Street or Approx. Location: <u>400 N. Broad St.</u>
	<u>Doxylestown, PA 18901</u> <u>215-345-6464</u>	
	30. City: <u>"</u>	31. County: <u>Bucks</u> 32. State: <u>PA</u>

D A T E	33. Spill Date: (mm/dd/yy) <u>unk</u>	34. Spill Time: <u>unk</u>
------------------	---------------------------------------	----------------------------

E. MATERIAL	Material: <input type="checkbox"/> <u>or</u> <input type="checkbox"/> hazardous substance	35. Material <input type="checkbox"/> Unknown	UN/ DOT No	CAS No.	CHRIS Code	Quantity Spilled	Units (Circle 1)
	36. <u>TCE in drinking water</u>	37. <u> </u>	38. <u> </u>	39. <u> </u>	40. <u> </u>	41. <u> </u>	lb. gal. oth
	42. <u> </u>	43. <u> </u>	44. <u> </u>	45. <u> </u>	46. <u> </u>	47. <u> </u>	lb. gal. oth
	48. <u> </u>	49. <u> </u>	50. <u> </u>	51. <u> </u>	52. <u> </u>	53. <u> </u>	lb. gal. oth
	48. <u> </u>	49. <u> </u>	50. <u> </u>	51. <u> </u>	52. <u> </u>	53. <u> </u>	lb. gal. oth

F. SOURCE	Source of Spill: <input type="checkbox"/> 54. highway <input type="checkbox"/> 56. railway <input type="checkbox"/> 58. fixed facility <input type="checkbox"/> 60. offshore <input type="checkbox"/> 61. Vehicle ID or Carrier No.: <u> </u>
	<input type="checkbox"/> 55. air transport <input type="checkbox"/> 57. vessel <input type="checkbox"/> 59. pipeline <input checked="" type="checkbox"/> 60. Federal facility <input checked="" type="checkbox"/> Unknown
62. Description: <u>unknown</u>	

G. MED.	Medium Affected: <input type="checkbox"/> 63. air <input type="checkbox"/> 64. land <input checked="" type="checkbox"/> 65. water <input type="checkbox"/> 66. groundwater <input type="checkbox"/> 67. within facility only none
	68. Waterway Affected: <u> </u>

H. CAUSE	Reported Cause: <input type="checkbox"/> 69. transportation accident <input type="checkbox"/> 71. operational error <input type="checkbox"/> 73. dumping <input checked="" type="checkbox"/> 75. other
	<input type="checkbox"/> 70. equipment failure <input type="checkbox"/> 72. natural phenomenon <input type="checkbox"/> 74. unknown
76. Description: <u>unknown prehistoric investigations pending</u>	

I. D A M	Damages: 77. no. of injuries <u> </u> 78. no of death's <u> </u> <input type="checkbox"/> 79. property damage > \$50,000
	80. <input type="checkbox"/> Evacuation

J. ACT- IONS	81. Response Action Taken: <u>Reported to RRCI / emergency response, Superfund cleanup.</u>
	82. state/local <input type="checkbox"/> 83. discharger <input type="checkbox"/> 84. USCG <input checked="" type="checkbox"/> 85. other <input type="checkbox"/> 86. unknown <input type="checkbox"/>

K. NOTI- FIED	Caller Has Notified: <input type="checkbox"/> 82. state/local <input type="checkbox"/> 83. discharger <input checked="" type="checkbox"/> 84. USCG <input type="checkbox"/> 85. other <input type="checkbox"/> 86. unknown <input type="checkbox"/>
	Agency Name: <u>Region III RRCI</u>

L. COM- MENTS	87. Comments: <u>currently drinking water, 300 mg/l TCE</u>
	<u>25 mg/l 12 dichloroethene</u>

REGIONAL DATA FIELDS	Responsibility: <input checked="" type="checkbox"/> EPA <input type="checkbox"/> USCG <input type="checkbox"/> Non-duty hours <input type="checkbox"/> CWA 311 Spill letter
	Response by: <input type="checkbox"/> responsible party <input type="checkbox"/> State <input type="checkbox"/> local <input checked="" type="checkbox"/> OSC <input type="checkbox"/> other <input type="checkbox"/> USCG
	Agency Name: <u> </u>
	If OSC: Name <u>Garrett Area</u> <input type="checkbox"/> 311 Activation - PIC # <u> </u> <input type="checkbox"/> CERCLA Activation <u> </u>
	EPA NOTIFICATION: <u>30 Nov 87</u> WFO: <u> </u> EPA: <u> </u> State/local: <u>to be notified</u> Referral: <u> </u>

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	1
Date Taken	October 15-18, 1990
Photographer	Region III TAT
Description	Excavating trench for water line extension.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	2
Date Taken	October 15-18, 1990
Photographer	Region III TAT
Description	Laying of 8" ductile pipe for water line extension.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report


APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	3
Date Taken	October 15-18, 1990
Photographer	Region III TAT
Description	OSC Zenone (center) inspecting trench and pipe for water line extension.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	4
Date Taken	October 15-18, 1990
Photographer	Region III TAT
Description	The 8-inch by 8-inch ductile "T" joint in place.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	5
Date Taken	October 15-18, 1990
Photographer	Region III TAT
Description	Tapping the water line.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report


APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	6
Date Taken	November 7-12, 1990
Photographer	Region III TAT
Description	Example of a 22 1/2-degree bend used in water line extension.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	7
Date Taken	November 16, 1990
Photographer	Region III TAT
Description	Hydrant valve attached to 8-inch ductile and "T" joint.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	8
Date Taken	November 5-7, 1990
Photographer	Region III TAT
Description	Drilling holes for blasting through hard rock.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	9
Date Taken	November 5-7, 1990
Photographer	Region III TAT
Description	Making electrical connections to explosives in drilled blast holes.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	10
Date Taken	November 5-7, 1990
Photographer	Region III TAT
Description	Placing protective covering over blasting areas.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	11
Date Taken	November 5-7, 1990
Photographer	Region III TAT
Description	Blasting in progress.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	12
Date Taken	November 9, 1990
Photographer	Region III TAT
Description	Compacting after placing pipe along the shoulder of Broad Street.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	13
Date Taken	November 7-12, 1990
Photographer	Region III TAT
Description	Gauge used to test compaction.

Doylestown Groundwater Site
Federal On-Scene Coordinator's Report

APPENDIX D
PHOTOGRAPHIC DOCUMENTATION



Photograph #	14
Date Taken	November 17 to December 22, 1990
Photographer	Region III TAT
Description	Paving along Broad Street after completing the water line extension.

APPENDIX E
BACKGROUND INFORMATION



999 WEST VALLEY ROAD
WAYNE, PENNSYLVANIA 19013
215-687-9510

October 20, 1987

C-585-10-7-39

68-01-7346

Mr. Kenneth R. Kryszczun
U.S. Environmental Protection Agency
841 Chestnut Building
Ninth and Chestnut Streets
Philadelphia, PA 19107

Subject: Chem-Fab
TDD No. F3-8611-28

Dear Mr. Kryszczun:

The following is provided for information. The Toxicological Evaluation for the subject (tDCE) were confidentially identified respectively. These levels exceed or the Lifetime Health Advisories (DWELs and Lifetime HAS are in the case of volatiles, the indoor air was not factored

and not be construed as a final and trans-1,2-dichloroethene concentrations of 220 and 250 ug/l. Level (DWEL) of 260 ug/l and tDCE, respectively. It is a removal action; in the case of contaminated

The well sample in question address are as follows:

B.M. Hennings
400 N. Broad Street
Doylestown, PA 18901
Phone No. (215) 345-6464

It may also be noted that other potable-water wells in the immediate vicinity of the Hennings well. Samples from these wells could not be obtained as home owners were not available the day of the site inspection.

The above information is being provided as quick notification to EPA and has been discussed by phone with Dr. Richard Brunker and Paul Racette.

If you have any further questions, please contact me.

Very truly yours,

Elizabeth Quinn
Senior Toxicologist

EQ/rmk


Please redact:

*Name
Address
Telephone number*

Hennings

It is also notable that reported concentrations of TCE and tDCE in the Hennings well approach their Drinking Water Equivalent Level (DWEL) or Lifetime Health Advisory (HA) of 260 and 350 ug/l, respectively. DWELs and Lifetime HAs are defined as the medium specific exposure (in this case drinking water) which is interpreted to be protective for noncarcinogenic effects over a lifetime of exposure. The most sensitive indicators of toxicity appear to be similar for both TCE and tDCE (i.e., increased fatty deposition in the liver, possibly resulting in liver cancer). It is also important to note that DWELs and Lifetime HAs assure that exposure to these chemicals from drinking water and do not consider other potential sources such as soil ingestion. If the reported concentrations of TCE and tDCE would not, in themselves, cause adverse effects, they may not provide an adequate margin of safety. Other exposure routes, such as inhalation exposure while showering, are considered.

In addition to the above-noted potential noncarcinogenic effects, the water from the Hennings well may carry an increased risk of cancer. Tetrachloroethene (PCE) have been classified by EPA as a possible human carcinogen. Dichloroethene is considered to be a possible human carcinogen. Toluene have been classified as noncarcinogens. 1,1-Dichloroethene is considered to be a possible human carcinogen. Long-term consumption of water with increased cancer risk of about 3.4×10^{-4} or 1 case for every 10,000 people.



Site Name Chern-Fab
Date of Sample 8/6/87

TARGET COMPOUNDS

~~Organic~~ () Inorganic

†††: For a review of this data and non-target, tentatively identified compounds, please see the Analytical Quality Assurance section of this report.


Sample Number	Sample Description and Location	Phase	Units
	Fluoranthene +		
	Pyrene +		
	Benz[a]anthracene		
	bis(2-ethylhexyl) phosphate		
	Chrysene +		
	D-n-Octyl phosphate +		
	Benzo (b) fluoranthene		
	Benz[a]fluoranthene		
	Benzo (a) Pyrene		
	Vegetation Epoxide +		
	Endosulfan II		
	4,4-DDT		
	Arochlor-1248 +		
	Remarks		

Compounds Detected

Sample Number	Sample Description and Location	Phase	Units	Manganese	Mercury	Nickel	Potassium	Selenium	Silver	Sodium	Thallium	Vanadium	Zinc	Cyanide	Percent Solids(%)	Remarks
MCE 089	HW-1	Aq	ug/l	122.0		13.0	4474.0	21.0	12003.0				19.0			
92	HW-4	Aq	ug/l	603.0		15.0	1084.0	59.0	19824.0				2			
MCE 093	SW-1	Aq	ug/l	94.0				21.0	9182.0				48.0			
MCE 689	Dup Ag	Aq	ug/l	101.0			815.0	56.0	12882.0							Duplicate of SW-1
MCE 094	ST-1	Aq	ug/l	58.0					3540.0				36.0	11.5		
MCE 377	ST-2	Aq	ug/l	654.0		15.0	1381.0	68.0	22408.0				23.0	25.2		
MCE 688	Blank	Aq	ug/l													
MCE 095	ST-1		Mg/Kg	252.3		10.5	548.7				16.9	58.2		78.0		
MCE 380	ST-2	Sol	Mg/Kg	651.7		33.6	1712.8	30.0			35.6	367.2	.5	72.0		
MCE 382	DD-1	Sol	Mg/Kg	273.4		16.1	804.9	2.9			23.9	48.0	0.2	82.0		
MCE 383	S-1	Sol	Mg/Kg	160.8		10.0	396.4	2.6			24.9	16.4	0.2	78.0		
MCE 384	S-2	Sol	Mg/Kg	198.0		124.5	409.0				30.3	218.5	0.9	80.0		
MCE 690	Dup sol.	Sol	Mg/Kg	238.3		126.3	339.6				30.4	147.9	0.9	48.0		Duplicate of S-2

NOTE: For a review of this data and non-target, tentatively identified compounds, please see the Analytical Quality Assurance section of this report.

TE: For a review of this data and non-target, tentatively identified compounds, please see the Analytical Quality Assurance section of this report.



SOURCE: (7.5 MINUTE SERIES) U.S.G.S. DOYLESTOWN & BUCKINGHAM, PA QUADS.

OFF-SITE SAMPLE LOCATIONS
CHEM-FAB, DOYLESTOWN, PA

SCALE 1: 24000

FIGURE 5



APPENDIX F
FINAL CORRESPONDENCE

DOYLESTOWN TOWNSHIP MUNICIPAL AUTHORITY

425 WELLS ROAD
DOYLESTOWN, PA 18901

(215) 348-9915
FAX (215) 348-8729

November 8, 1991


United States Environmental Protection Agency
Region III
841 Chestnut Building
Philadelphia, Pa. 19107
Attn: Vincent E. Zenone,
On-Scene Coordinator
Western Section

Dear Mr. Zenone:

I wanted to take a minute to write you a "Thank you" on behalf of the Doylestown Township Municipal Authority and myself for the courteous and friendly manner in which you completed the construction of the Broad Street water main project under the USEPA Superfund Removal Action Program.

It was my pleasure working with you, many thanks.

Sincerely,



Richard E. John
Director of Operations

REJ:mh

CC: Municipal Authority members