

TASKS	START	FINISH	2018				2019				2020				2021				2022			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Finalize Scope of EA and Pilot Study																						
Focused Feasibility Study																						
Proposed Plan and ROD																						
PDI Work Plan and Planning																						
PDI Field Work																						
Data Review and Remedial Design																						
Contractor Selection																						
Construction																						

PRIVILEGED & CONFIDENTIAL, DRAFT - NOT SUBJECT TO FOIL

EA Tasks	2018						2019																
	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	
Finalize Scope of EA	■	■	■																				
Administrative Order #1			■	■	■	■																	
Surface Sediment Characterization Work Plan							■	■	■	■													
SSC Field Work, Lab, and Data Validation										■	■	■	■	■									
Focused Feasibility Study											■	■	■	■	■	■	■	■	■	■			
Proposed Plan and ROD																				■	■	■	
PDI Work Plan																				■	■	■	
PDI Field Work, Lab, and Data Validation																							
Administrative Order #2																							
Remedial Design																							
Contractor Selection																							
Early Action Construction																							
Treatability Study Tasks																							
Finalize Scope of Treatability Study						■	■																
Treatability Study Work Plan								■	■	■	■												
PDI Work Plan									■	■	■	■	■										
PDI Field Work, Lab, and Data Validation													■	■	■	■	■						
Treatability Study Design															■	■	■	■	■	■	■	■	
Contractor Selection																■	■	■	■	■	■	■	
Pre-Construction Coordination																					■	■	
Treatability Study Construction																							
Post-construction Long-term Monitoring																							
Feasibility Study Tasks																							
FS Field Work, Lab, and Data Validation	■	■	■	■	■	■	■	■	■	■	■	■											
Modeling and Technical Memoranda	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
FS Report																							

As of 11/13/2018, we decided to carry forward 2021 EA start only.

EA Tasks	2018						2019														2020				
	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M		
Finalize Scope of EA	■	■	■																						
Administrative Order			■	■	■	■	■																		
Surface Sediment Characterization (SSC) Work Plan							■	■	■	■	■														
SSC Field Work, Lab, and Data Validation										■	■	■	■	■	■										
Focused Feasibility Study											■	■	■	■	■	■	■	■	■	■					
Proposed Plan and ROD																				■	■	■	■		
PDI Work Plan																				■	■	■	■		
PDI Field Work, Lab, and Data Validation																									
Remedial Design																									
Contractor Selection																									
Early Action Construction																									
Treatability Study Tasks																									
Finalize Scope of Treatability Study	■	■	■																						
Treatability Study Work Plan		■	■	■	■	■	■	■																	
PDI Work Plan									■	■	■	■	■												
PDI Field Work, Lab, and Data Validation													■	■	■	■									
Treatability Study Design													■	■	■	■	■	■	■	■					
Contractor Selection																					■	■	■		
Treatability Study Construction																									
Post-construction Long-term Monitoring																									
Feasibility Study Tasks																									
FS Field Work, Lab, and Data Validation	■	■	■	■	■	■	■	■	■	■	■	■	■												
Modeling and Technical Memoranda	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
FS Report																									

As of 11/13/2018, we decided to carry forward 2021 EA start only.

[illegible]