

BDCP and EIR/EIS: Chapter Schedule

Master List - Revised 11/9/2011

Category	Task	Owner	Completion Date	Date to Agencies	Review Complete
Effects Analysis	Technical Appendix (Conceptual Foundation)	LKM/RS		8-Aug-11	24-Aug-11 23-Aug-11 ★
Effects Analysis	Technical Appendix (Analytical Framework)	LKM/RS		8-Aug-11	24-Aug-11 23-Aug-11 ★
EIR/S Milestones	Prepare Work Plan and Schedule	ICF		12-Aug-11	26-Aug-11 25-Aug-11 ★
Effects Analysis	Technical Appendix (Entrainment)	ICF		24-Aug-11	14-Sep-11
EIR/S Milestones	Prepare Alternatives Description	RS		2-Sep-11	16-Sep-11 15-Sep-11 ★
BDCP Chapter 02	Existing Ecological Conditions	ICF		26-Sep-11 23-Sep-11 ★	30-Oct-11 9-Oct-11 ★
Effects Analysis	Delta Science Review (C. Foundation, A. Framework, Entrainment)	FB		15-Sep-11 29-Sep-11	14-Oct-11 24-Nov-11 28-Nov
Effects Analysis	Technical Appendix (Flow Conclusions)	ICF		30-Sep-11	N/A
BDCP Chapter 10	Integration of Independent Science into BDCP	ICF		10-Oct-11	24-Oct-11 6-Jan-12
Effects Analysis	Technical Appendix (Toxins)	ICF		14-Oct-11	4-Nov-11
Effects Analysis	Technical Appendix (Flow)	ICF		14-Oct-11 19-Oct-11	9-Nov-11
BDCP Chapter 06	Plan Implementation	ICF		31-Oct-11 2-Nov-11	14-Nov-11 6-Jan-12
BDCP Chapter 07	Implementation Structures (Pending Input from SAIC)	ICF		21-Oct-11 13-Oct-11 ★	14-Nov-11 6-Jan-12
BDCP Chapter 04	Covered Activities	ICF		7-Nov-11	21-Nov-11 6-Jan-12
BDCP Chapter 08	Implementation Costs and Funding Sources (Pending Input from SAIC)	ICF		7-Nov-11 28-Nov-11	21-Nov-11 6-Jan-12
BDCP Chapter 09	Alternatives to Take (Date is for overview, complete chapter will be delivered at Admin Draft)	ICF		7-Nov-11 18-Nov-11	21-Nov-11 6-Jan-12
EIR/S Chapter 01	Introduction	ICF		11-Nov-11	9-Dec-11
EIR/S Chapter 02	Purpose and Need/Project Objectives	ICF		11-Nov-11	9-Dec-11
EIR/S Chapter 03	Description of Alternatives	ICF		11-Nov-11	9-Dec-11
EIR/S Chapter 04	Approach to Environmental Analysis	ICF		11-Nov-11	9-Dec-11
EIR/S Chapter 13	Land Use	ICF		7-Dec-11 11-Nov-11	9-Dec-11

BDCP and EIR/EIS: Chapter Schedule

Master List - Revised 11/9/2011

Category	Task	Owner	Completion Date	Date to Agencies	Review Complete
EIR/S Chapter 15	Recreation	ICF		7-Dec-11 11-Nov-11	9-Dec-11
EIR/S Chapter 19	Transportation	ICF		7-Dec-11 11-Nov-11	4-Jan-12
EIR/S Chapter 28	Environmental Justice	ICF		27-Feb-12 11-Nov-11	9-Dec-11
EIR/S Chapter 30	Growth Inducement	ICF		11-Nov-11	9-Dec-11
EIR/S Milestones	Prepare Batch A Chapters 1, 2, 3, 4, 13, 15, 19, 28, 30 [e.g., Social Environment]	ICF		11-Nov-11	9-Dec-11
Effects Analysis	Technical Appendix (Terrestrial Species Analysis)	ICF		16-Nov-11 12-Jan-12	16-Jan-12 26-Jan-12
Effects Analysis	Technical Appendix (Fish Population Analysis)	ICF		25-Nov-11	16-Dec-11
EIR/S Chapter 09	Geology and Seismicity	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 10	Soils	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 14	Agriculture	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 17	Visual	ICF		11-Nov-11 7-Dec-11	9-Dec-11
EIR/S Chapter 18	Cultural and Historic Resources	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 20	Public Services and Utilities	ICF		11-Nov-11 7-Dec-11	4-Jan-12
EIR/S Chapter 21	Energy	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 22	Air and GHG Emissions	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 23	Noise	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 24	Hazards and Hazardous Materials	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 26	Mineral Resources	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 27	Paleontological Resources	ICF		7-Dec-11	4-Jan-12
EIR/S Chapter 29	Climate Change	ICF		7-Dec-11	4-Jan-12
EIR/S Milestones	Prepare Batch B Chapters 9, 10, 14, 17, 18, 20, 21, 22, 23, 24, 26, 27, 29 [e.g., Physical Environment]	ICF		7-Dec-11	4-Jan-12
Effects Analysis	Technical Appendix (Habitat Restoration)	ICF		16-Dec-11	6-Jan-12
Effects Analysis	Technical Appendix (Analysis Not Used)	ICF		16-Dec-11	6-Jan-12

BDCP and EIR/EIS: Chapter Schedule

Master List - Revised 11/9/2011

Category	Task	Owner	Completion Date	Date to Agencies	Review Complete
Effects Analysis	Technical Appendix (Ecological Effects)	ICF		16-Dec-11	20-Jan-12
BDCP Chapter 01	Introduction	ICF		9-Jan-12	23-Jan-12
BDCP Chapter 03	Conservation Strategy	ICF		20-Feb-12	5-Mar-12
BDCP Milestones	Admin Draft	ICF		27-Feb-12	27-Mar-12
EA Roll-up	Agency and Delta Science Review	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 05	Water Supply	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 06	Surface Water	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 07	Ground Water	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 08	Water Quality	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 11	Terrestrial Resources	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 12	Fish and Aquatic Resources	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 16	Socioeconomics	ICF		27-Feb-12	4-Jan-12
EIR/S Chapter 25	Public Health	ICF		27-Feb-12	9-Dec-11
EIR/S Chapter 31	CEQA Effects of the Proposed Project and Alternatives	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 32	Other CEQA/NEPA Required Sections	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 33	Public Involvement, Consultation, and Coordination	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 34	List of Preparers	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 35	References	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 36	Acronyms and Abbreviations	ICF		27-Feb-12	27-Mar-12
EIR/S Chapter 37	Glossary and Index	ICF		27-Feb-12	27-Mar-12
EIR/S Executive Summary	Executive Summary	ICF		27-Feb-12	27-Mar-12
EIR/S Milestones	Prepare Batch C Chapters 5, 6, 7, 8, 11, 12, 16, 25, 31, 32, 33, 34, 35, 36, 37 [e.g., Aquatics, Terrestrial, Surface Water, Water Quality, and Supply] (Admin Draft EIR/EIS)	ICF		27-Feb-12	27-Mar-12

BDCP and EIR/EIS: Chapter Schedule

Master List - Revised 11/9/2011

Category	Task	Owner	Completion Date	Date to Agencies	Review Complete
EIR/S Milestones	1st Admin Draft and Review	ICF		27-Feb-12	26-Apr-12
BDCP Chapter 05	Effects Analysis Complete	ICF		9-Apr-12	N/A
EIR/S Milestones	2nd Admin Draft and Review	ICF		9-May-12	4-Jun-12
BDCP Milestones	Screen Check Draft	ICF		11-Jun-12	17-Jun-12
EIR/S Milestones	Check Copy	ICF		11-Jun-12	17-Jun-12
EIR/S Milestones	File Public Draft EIR/EIS with EPA	ICF		22-Jun-12	28-Jun-12
BDCP Milestones	Public Draft BDCP HCP/NCCP	ICF		29-Jun-12	N/A
EIR/S Milestones	EPA Publishes Draft EIS	ICF		29-Jun-12	N/A
EIR/S Milestones	Draft Public Review and Conduct Hearings (90 days)	ICF		29-Jun-12	26-Sep-12
EIR/S Milestones	Initiate Formal Consultation	ICF		2-Oct-12	N/A
BDCP Milestones	Implement Response to Comments	ICF		12-Oct-12	26-Oct-12
EIR/S Milestones	Prepare Responses to Comments on Draft EIR/EIS	ICF		12-Oct-12	26-Oct-12
EIR/S Milestones	Prepare Admin Draft Final EIR/EIS	ICF		15-Nov-12	29-Nov-12
BDCP Milestones	Release Final BDCP HCP/NCCP	ICF		20-Dec-12	N/A
EIR/S Milestones	Prepare Final EIR/EIS	ICF		20-Dec-12	20-Dec-12
EIR/S Milestones	Public Review and Conduct Hearings [30 days] (Final EIR/EIS Review)	ICF		20-Dec-12	18-Jan-13
EIR/S Milestones	Prepare Responses to Comments (Final EIR/EIS Review)	ICF		4-Feb-13	15-Feb-13
BDCP Milestones	Receive Agency Permits	DHF		15-Feb-13	N/A
EIR/S Milestones	Prepare ROD (Final EIR/EIS Complete)	ICF		15-Feb-13	N/A

*Items highlighted in light gray are considered non-critical.

★ Denotes Early Completion