

United States Environmental Protection Agency – Region 2
Response and Prevention Branch
2890 Woodbridge Ave, MS 211
Edison, New Jersey 08837

CERCLA Removal Action Daily Work Order

Page 1 of 1

Site Name:	Holy Trinity Cemetery Site	Contract #:	EP-S2-15-01
DO #:	0023	Date:	May 13, 2016 thru May 27, 2016
Site ID:	A23Q	Shift:	08:00-18:00
EPA Region:	Region 2	OSC:	Eric Daly
Contractors:	Guardian Environmental Services	RM:	Kevin Shaver
Monitors:	n/a	Work Order #:	01

Personnel Authorized (Daily Hours)							
	Description	Hrs		Description	Hrs		Description
1	RM	10	1	Field Accountant	10	0	Concrete Finisher
0	Operator	0	0	Security Guard	0	0	Concrete Laborer
0	Techs	0	0	Health & Safety	10		
Equipment and Expendable Materials Authorized							
Description	Qty		Description	Qty		Description	Qty
Skid Steer	1		Office Trailer Small	2			
Skid Steer Attachment: Brush Hog	1		Equipment Trailer	1			
Skid Steer Attachment: Bucket	1		Rental Vehicle (4 Wheel Drive, 1 SUV)				
Skid Steer Attachment: Forestry	1						
Skid Steer Attachment: Forks	1		Expendable Inventory (PPE, Poly rolls, Liner bags, Level C respirator radioactive particle cartridges)				
Skid Steer Attachment: Sweeper	1						
Portable Toilet (cleanout twice per week starting 06/03/16)	2						
Wash Stand	1		Portable Concrete Mixer				
Canopy	2		Portable Light Tower				
5K Generator	4		Floor Buffer				
Office Trailer Large	2		Hammer Concrete Drill				

1. FCA authorized off-site hours for 1900-55, invoices, and ordering services/supplies for the Niagara Falls Boulevard Site (NFB) located at Niagara Falls Boulevard, Niagara Falls, NY.
2. FCA shall provide 1900-55 electronically to OSC for review.
3. RM authorized off-site hours to prepare for site mobilization and selection of subcontractors.
4. RM, FCA, Health & Safety Official, Two Techs and Two Operators shall mobilize to the site on May 31, 2016 for a tentative continuous tour until June 17, 2016.
5. Schedule indoor utility mark out for GNBC office area and two warehouse areas.
6. Purchase building supplies (lumber/nails/sheetrock, etc.) to build out temporary storage room within Sawdust room.
7. Research clean fill companies. Coordinate with Weston to sample and analyze.
8. Research Supersac and cubic yard box prices
9. Subcontract for week of May 31, 2016: Two Portable Toilets/Wash Station, Excavation Equipment, Utility Mark Out, Work Trailers (One Large Office Trailer and Two Work Trailers and Two Connex Boxes).
10. Contact T&D Facilities regarding temporary storage containers suitable for easy transport to facility from the Niagara County area (Rail car? Truck?).
11. Research equipment to: Cut concrete/asphalt; Lift concrete/asphalt (machine/drilled hooks); Transport all debris securely without exposure to public in transit; Conveyor belt to place material on to screen in contaminated staging area.

OSC needs to be notified when off-site hours worked and for what specific task. **Overtime authorized as needed.**

I certify that the above work is ordered and authorized by the contractor in the performance of the above cited delivery order.

I acknowledge receipt of this work order

Signature of OSC

Signature of Contractor's Representative

Eric M. Daly