



Removal Sequence	Area (Sq Ft)	Volume (Cu Yrds)	Excavation Days
Stage 1	11,896.4	440.6	8.8
Stage 2	6,290.0	233.0	4.7
Stage 3	9,496.8	351.7	7.0
Stage 4	18,911.5	700.4	14.0
Stage 5	14,007.5	518.8	10.4
Stage 6	9,961.7	369.0	7.4
Stage 7	2,189.7	81.1	1.6
Stage 8	961.4	35.6	0.7
Stage 9	7,030.8	260.4	5.2
Stage 10	10,713.8	396.8	7.9
Stage 11	26,248.4	972.2	19.4
Stage 12	28,182.0	1,043.8	20.9
Stage 13	32,689.9	1,210.7	24.2

Sources: Esri, DigitalGlobe, GeoEye, i-cubed, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, ALEX, Getmapping, Aerogrid, IGN, IGP, swisstopo, and the GIS User Community

Legend

Excavation Areas

Weston Solutions, Inc.

In association with
Scientific and Environmental Associates, Inc.,
Avatar Environmental, LLC, Environmental Compliance Consultants
On-Site Environmental, Inc., and Sovereign Consulting, Inc.

**Figure X:
Proposed Excavation Sequence**

NIAGARA FALLS BLVD
NIAGARA FALLS, NEW YORK

U.S. ENVIRONMENTAL PROTECTION AGENCY
REMOVAL SUPPORT TEAM 3
CONTRACT # EP-S2-14-01

DATE MODIFIED: 7/13/2016

GIS ANALYST: P. LISICHENKO
EPA OSC: E. DALY
RST SPM: P. LISICHENKO
FILENAME: I66712_NFB_ProposedExcavation.mxd