

To: Deschambault, Lynda[Deschambault.Lynda@epa.gov]; Riley, Gary[riley.gary@epa.gov]
Cc: Brown, Anthony R (RM)[anthony.brown@bp.com]; Greg Reller[gr@burlesonconsulting.com]; Koger, Cory S SPK[Cory.S.Koger@usace.army.mil]; Delaney, Douglas SPK[Douglas.J.Delaney@usace.army.mil]; Carey, Douglas@Waterboards[douglas.carey@waterboards.ca.gov]; Stetler, Chris@waterboards.ca.gov[Chris.Stetler@waterboards.ca.gov]; Zentner, Taylor@Waterboards[taylor.zentner@waterboards.ca.gov]; Cohen, Adam[Adam.Cohen@dgsllaw.com]; Sandy Riese[sriese@ensci-inc.com]; Dave McCarthy[dave.mccarthy@copperenv.com]; Jones, Britt[Britt.Jones@amecfw.com]; Jefferson, Jill[Jill.Jefferson@amecfw.com]; phil thompson[philthompson705@gmail.com]; Parrish, Kent[Kent.Parrish@amecfw.com]; jbacher@broadbentinc.com[jbacher@broadbentinc.com]; andy.slavik@copperenv.com[andy.slavik@copperenv.com]; Abby Cazier[abby.cazier@copperenv.com]; Lombardi, Lynda[Lynda.Lombardi@amecfw.com]; Floyd, Larry W.[Larry.Floyd@amecfw.com]; Grant Ohland - (gohland@ohlandhydrogeo.com)[gohland@ohlandhydrogeo.com]; Riley, Gary[riley.gary@epa.gov]; tavassoli, lily[tavassoli.lily@epa.gov]
From: Lombardi, Marc
Sent: Mon 6/26/2017 2:18:12 PM
Subject: Leviathan Mine - RIFS Three Week Field Schedule Projection 6-26-17 to 7-14-17

Lynda / Gary,

The following is Atlantic Richfield's updated three-week schedule projection for Remedial Investigation/Feasibility Study (RI/FS) activities at the Leviathan Mine.

Week of 6/26/17

- Monday through Friday – Continue the spring groundwater monitoring event.
- Monday through Wednesday – Conduct cultural resources survey at former Camp Isbell area.
- Thursday and Friday – Continue recording cultural resources in the area of River Ranch which were found in 2016 but not recorded due to the on-set of winter conditions.
- Tuesday and Wednesday – Conduct biweekly storm water station maintenance.
- Monday – Collect surface water samples from the five AD sources.
- Wednesday through Friday – Continue preparations for the Interim

Combined Treatment Field Demonstration.

- ████████████████████ Wednesday through Friday – Collect surface water samples and measure flow at select Downstream and On-Property Study Area surface water monitoring locations.
- ████████████████████ Tuesday and Friday – Conduct routine monitoring of the Crusher Road Slope Instability monument surveys.
- ████████████████████ Tuesday and Wednesday – Site visit (Tuesday) and field meeting with USGS and LRWQCB (Wednesday) to plan for installation of a flume in the channelized portion of Upper Leviathan Creek and to evaluate any potential improvements that might increase the accuracy of flow measurements at Station 1. This work will be completed per the April 13, 2017 letter to U.S. EPA with the subject On-Property Focused Remedial Investigation Work Plan Amendment No. 11, Supplement No. 1 – Task Sampling and Analysis Plan for Surface water Groundwater Interaction at Upper Leviathan Creek.
- ████████████████████ Wednesday through Friday – Collect Yellow Sweetclover plant biomass measurements in the Downstream and On-Property Study Areas.
- ████████████████████ Monday, Wednesday, Friday – Continue surveying the beaver dams and stream profile/topography in the Beaver Dam/Pond Complex as part of the BD/PC FFS Work Plan implementation.

Week of 7/3/17

- ████████████████████ Monday and Tuesday – No field work due to Fourth of July Holiday.
- ████████████████████ Wednesday through Friday – Continue preparations for the Interim Combined Treatment Field Demonstration.
- ████████████████████ Wednesday through Friday – Continue the spring groundwater monitoring event.
- ████████████████████ Wednesday through Friday – Collect soil samples for the Isbell Camp Hydrocarbon Investigation (On-Property FRI Work Plan Amendment No. 12, Supplement No 1 – TSAP for Camp Isbell Hydrocarbon Investigation).

Week of 7/10/17

- ████████████████████ Monday through Friday – Continue hydraulic testing of monitoring

wells.

- [REDACTED] Monday through Friday – Continue the spring groundwater monitoring event.
- [REDACTED] Monday through Friday – Begin the Interim Combined Treatment Field Demonstration.
- [REDACTED] Monday – Conduct bi-weekly performance monitoring of revegetation and hydrology plots.
- [REDACTED] Monday through Friday – Continue recording cultural resources in the area of River Ranch which were found in 2016 but not recorded due to the on-set of winter conditions.
- [REDACTED] Wednesday through Friday – Mobilize and begin setup of the drill rig for the Geotechnical Investigation at location GB-01.

Please note: this schedule is subject to change based on the actual field implementation time, weather conditions, and contractor availability that may cause delays.

Should you have any questions or comments please contact Tony Brown at (657) 529-4537 or anthony.brown@bp.com.

Thanks,

Marc

Marc R. Lombardi, CEM, PG

Principal Geologist / Office Manager, Environment & Infrastructure Americas, Amec Foster Wheeler

10940 White Rock Road, Suite 190, Rancho Cordova, CA 95670, USA

D (916) 853-8903 M (916) 302-6326

marc.lombardi@amecfw.com amecfw.com



This message is the property of Amec Foster Wheeler plc and/or its subsidiaries and/or affiliates and is intended only for the named recipient(s). Its contents (including any attachments) may be confidential, legally privileged or otherwise protected from disclosure by law. Unauthorised use, copying, distribution or disclosure of any of it may be unlawful and is strictly prohibited. We assume no responsibility to persons other than the intended named recipient(s) and do not accept liability for any errors or omissions which are a result of email transmission. If you have received this message in error, please notify us immediately by reply email to the sender and confirm that the original message and any attachments and copies have been destroyed and deleted from your system. If you do not wish to receive future unsolicited commercial electronic messages from us, **please forward this email to: unsubscribe@amecfw.com and include "Unsubscribe" in the subject line.** If applicable, you will continue to receive invoices, project communications and similar factual, non-commercial electronic communications.

Please click <http://amecfw.com/email-disclaimer> for notices and company information in relation to emails originating in the UK, Italy or France.