

To: Rodriguez, Dante[Rodriguez.Dante@epa.gov]; John Batchelder[jbatchelder@envirosolve.com]; Seter, David[Seter.David@epa.gov]; Jeryl Gardner[JGARDNER@ndep.nv.gov]; Dave Davis (drdavis@blm.gov)[drdavis@blm.gov]
From: Oman, Jack
Sent: Fri 2/3/2017 9:36:34 PM
Subject: RE: agenda/outline for ARC-EPA/BLM/NDEP monthly 2/9/17

.....
,,
Team,

Any chance we can bump this discussion back an hour or more? I have a conflict at 10am on the 9th. 11 am or later will work.

Thanks,

-jack

From: Rodriguez, Dante [mailto:Rodriguez.Dante@epa.gov]
Sent: Friday, February 03, 2017 10:32 AM
To: Oman, Jack; John Batchelder; Seter, David; Jeryl Gardner; Dave Davis (drdavis@blm.gov)
Subject: agenda/outline for ARC-EPA/BLM/NDEP monthly 2/9/17

ANACONDA SUPERFUND SITE

MONTHLY STATUS MEETING: ARC-EPA/NDEP/BLM

DATE: 2/9/17

PARTICIPANTS: Dave Seter (EPA), Dante Rodriguez (EPA)

Jeryl Gardner (NDEP), Dave Davis (BLM)

Jack Oman (ARC), John Batchelder (Envirosolve)

OU0. SITEWIDE:

∀ **NPL Listing.**

o ARC deferral proposal. BP met with RA 1/26 re: Anaconda and Leviathon. Initiated by governmental affairs people at BP, upper level company people, not initiated by project staff. 1/31 meeting with NDEP, BLM and ARC in SF. Bob Miner, BP communications, is meeting with Sarah and Dave after RA meeting.

o Public comments. Eugenia working on responsiveness summary, incorporate staff input to outstanding questions.

∀ **Community Involvement.**

- CIP. Draft, EPA team reviewed, Sarah hasn't shared with workgroup yet, awaiting direction re: deferral before moving along, on hold now.

- Fact sheet. Sarah put on hold. Plan was to give OU updates, upcoming activities, NPL comment period, mainly OU4 and OU7.

- News from HQ, ok to do CI events previously planned but no new ones. Approval needed from HQ.

▽ **SharePoint Site**. Dante sent announcement with link and login information to site team, forwarded to Harry and Sarah.

▽ **Other/General.**

- Dave Emme retiring. Bradley Crawl is new DCNR director.

OU1. Groundwater:

▽ **Remedial Investigation.**

- Background. Dave told tribe we are approving background investigation, tribe will send some comments in writing.

- RI Report. B&C to complete.

▽ **Feasibility Study**. Dave: awaiting direction of deferral before having ARC proceed.

▽ **Risk Assessment**. Dave: pending review of OU3 workplan.

▽ **Bottled water**. Outreach to tribe needed before stop bottled water program. EPA will wait until RI final before make decision about tribe's bottled water. EPA received correspondence from ARC, haven't responded. Need to work with ARC to strategize dealing with well owners who are not connected to city water.

OU3. Process Area:

▽ **Remedial Investigation**. Report reviewed, final comments from NDEP/BLM expected by 1/20, NDEP doesn't anticipate significant comments, received comments from Hill and BLM.

▽ **Risk Assessment**.

- HHRA workplan. Chris moved off project, DaveS will take over.

- HHRA. Chris anticipates draft this winter.

▽ **FS/PP/ROD**. Complete RI and HHRA, de-prioritize FS.

OU4a. Evaporation Ponds:

∇ **Data Results.** ESI validation. BC to complete DSR. Separate data evaluation document.

OU7. Wabuska Drain:

∇ **Phase 1.** DSR and data evaluation received and reviewed. Technical meeting 1/31 to discuss. EPA to do letter response after meeting re: ARC position that no further work is required.

∇ **YPT sampling.**

○ QAPP/SAP. EPA QAMS compared to Sitewide QAPP and ARC OU7 QAPP/SAP, confirmed consistency, minor comments, McGinnis revised/resubmitted, final approval yet? QAMS awaiting revisions.

○ EPA lab. Services being coordinated, data validation request submitted.

○ SAP/QAPP review. Reviewed by CBI, NDEP, BLM, ARC. Comments from ARC, McGinnis recommended to client to do RTC and revise document. EPA to do letter response to ARC comment. QAMS reviewed ARC comments, reiterated acceptance of YPT QAPP.

○ Field work. Dietrick mobilizing February. CBI to observe field work. Dietrick coordinating with EPA lab.

∇ **Geothermal spill.** State levied fines. Dante to upload files to Sharepoint. Send to Jack etc.

OU8. Arimetco:

∇ **Feasibility Study.** Dante to post to SP/distribute to stakeholders. Provide to Jack

∇ **Risk Assessment.** Dante to post to SP/distribute to stakeholders. Provide to Jack

∇ **Proposed Plan.** PP issued, public comment concluded 12/21.

∇ **Admin Record.** EPA finalized and sent to library 11/8.

∇ **Public Meeting, Consultations.** Conducted public meeting on 12/12, WRPT Consultation 12/13, YPT on 12/14. To do followup letters to tribes.

∇ **RRRT.** Regional Remedy Review Team, reviews remedies between \$25-50M, conducted our review, need to do follow-up memo to HQ.

∇ **ROD.** CBI drafted, PMs reviewed/edited 1/25, CBI compiling edits, revised draft 2/3, review by 2/10 and submit to SC, CIC, ORC review 2/16.

∇ **Responsiveness Summary.** PMs proposed responses, discussed, CBI compiled, review by 2/10 and submit to SC, CIC, ORC review 2/15.

∇ **Enhanced Evaporation.** SPS pilot test, final report. McGinnis requested the EE pilot monthly reports, Dante will post on SP.

∇ **Water Balance model.** ARC, BC supposed to have updated this past fall, could shed light on effects of EE.

ARC UAO Docket No. 9-2007-0005 (RI/FS site-wide)

Dante Rodriguez

Remedial Project Manager

U.S. EPA Region 9

75 Hawthorne Street, SFD-8-2

San Francisco, CA 94105

(415)972-3166